E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



## Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

## Engineering Answers

Environmental Services Dept.	inanagoi	E&A- P2021.0	65.002		
Inspector: Josh Ellington					Stage
Project Name:		3 68073			
For Week Ending:			00073		
Project Location:	Highway -	West of Eagle Dr	ive - Yutan, NE (Saunde	ers County)	
Grading:	99%				
Sanitary Sewer:	0%				
Storm Sewer:	0%				
Paving:	95%				
Seeding:	25%				
Utilities:	45%				
Overall Development:	10%				
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	Storm event time
					Week 1
Sunday:	0.15"				
Monday	0.01"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.01"				
Saturday	0.18"				
					Week 2
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.15"				
Saturday	0.00"				
	0.00"				Week 3
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.00"	0/07/0000	0		
Wednesday	0.00"	9/27/2023	Sunny 64	10:45 AM	
Thursday	0.00"				
Friday	0.00"				
Saturday	0.00"				Week 4
Sunday:	0.00"				Week 4
Monday	0.00"				
Tuesday	1.02" (12:35 - 22:55)				
Wednesday	0.00"	10/4/2023	Sunny 62	11:05 AM	
Thursday	0.01"				
Friday	0.03"				

Saturday	0.00"									
, ,					Week 5					
Sunday	0.00"									
Monday	0.00"									
Tuesday	0.00"									
Wednesday	0.00"									
Thursday	0.97" (21:20 - 23:50)									
Friday	0.03"	10/13/2023	Cloudy 52	10:25 AM						
Saturday	0.01"									
Construction Sequencing:										
Which portion(s) (i.e. drainage basins) of t	Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?									
Otripping and grading baran (5/17/20		$\frac{1}{2}$								
Stripping and grading began (5/17/20	122). Otility installation ad	Slive (3/30/2023).								
Which portion(s) (i.e. drainage basins) of t			bance scheduled in the next	t 14 days?						
Stripping and grading began (5/17/20	022). Utility installation ad	ctive (3/30/2023).								
What temporary or permanent stabilization measures listed in this section are being implemented?										
Existing vegetation (5/17/2022). Seeding/matting near the construction entrance (9/14/2022). Seeding along ROWs (11/16/2022).										
Checklist Questions:										
1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the										
construction activity?										
Yes										
Create Corrective Action?										
N/A										
2.) Have disturbed areas been see are adequate or needed to prevent		ized as required? List	inactive portions of the	project and if stab	ilization measure					
Yes										
Create Corrective Action?										
N/A										
3.) Are waste materials (concrete,	construction material	hazardous, etc.) being	managed properly?							
		nazaruous, etc.) being	manageu property:							
Yes Create Corrective Action?										
N/A										
	Leally and share the first	and the table of the second								
4.) Are construction entrances and	i adjacent streets being	g maintained adequate	y،							
Yes										
Create Corrective Action?										
N/A										
5.) Is dust associated with the construction activity adequately controlled on the site?										
Yes										
Create Corrective Action?										
N/A										
Comments:										
Comments:										
Comments: Comments: Site was inactive during the last insp	ection.									
Comments:		inactive. This site will no	ow be inspected as a Sta	ge 3.						

Findings / Corrective Actions (Date): No maintenance is required in the BMP section.

**Unique Name** Type Location **Projected Install Date** Status Maintenance H16 **Construction Entrance** Removed **CE 01 Current Condition:** Removed - Summit Development paved the construction entrance prior to the inspection on 8/9/22. D 01 Diversion J11 to H9 6/7/2022 Pending No **Current Condition:** Pending - The diversion will be installed once grading in the area requires. E&A inspector will continue to monitor. D 02 Diversion J11 to I13 6/7/2022 Pendina No Pending - The diversion will be installed once grading in the area requires. E&A inspector will continue to monitor. **Current Condition:** D 03 Diversion J10 to 17 Removed **Current Condition:** Removed - The grader installed the diversion prior to the first inspection on 5/17/22. The diversion has been removed prior to the inspection on 7/19/22 due to grading activity. MS 01 On Site Pending Material Storage 6/7/2022 No Current Condition: Pending - The material storage will be installed as necessary. PT 01 Portable Toilet On Site Removed Removed - Summit Development removed the portable toilet prior to the inspection on 9/28/22. **Current Condition:** SF 01 H6 to G8 Silt Fence Removed Removed - Due to site inactivity and straw wattle recommendations, silt fence will not be recommended as of **Current Condition:** 11/09/22. SF 02 Silt Fence 113 to G16 Removed **Current Condition:** Removed - Due to site inactivity and straw wattle recommendations, silt fence will not be recommended as of 11/09/22. ADJ and Internal Streets 5/17/2022 Active No STR Streets Good Condition - The streets were cleaned prior to the 7/17/23 inspection. **Current Condition:** SWPPP Sign 01 SWPPP Signs Adjacent to CE 1 6/7/2022 Active No **Current Condition:** Good Condition - E&A inspector installed the SWPPP sign during the inspection on 6/6/22. W 01 Straw Wattles H16 9/14/2022 Active No **Current Condition:** Good Condition - Summit Development installed the straw wattles prior to the inspection on 9/14/22. W 02 Straw Wattles H16 9/14/2022 Active No Current Condition: Good Condition - Summit Development installed the straw wattles prior to the inspection on 9/14/22. East side of internal Straw Wattles 11/16/2022 Pendina No W 03 - 05 streets **Current Condition:** Pending - Summit Development installed straw wattles along the east side of the street prior to the inspection on 11/16/22. Summit Development removed the straw wattles prior to the 7/24/23 inspection; due to well-established vegetation, E&A inspector will monitor for reinstallation. WO 01 Concrete Washout Removed On site **Current Condition:** Removed - Summit Development removed the concrete washout prior to the inspection on 8/9/22. WO 02 Concrete Washout On site Removed **Current Condition:** Removed - Summit Development removed the concrete washout prior to the inspection on 9/14/22. WS 01 Waste Storage Area On site Removed Removed - Summit Development removed the waste storage prior to the inspection on 8/22/22. **Current Condition: Certification Statement:** I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations. Al1-0.1.

Inspector Signature:

Sato Dre