E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599

www.eacg.com

Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager



Engineering Answers

| Environmental Services Dept. | | E&A- P2021.0 | 165 002 | | |
|------------------------------|---------------------------------|------------------------|----------------------------|-----------|-----------|
| Inspector: Josh Ellington | | LOA I LOLII. | ,00.00 <u>L</u> | T | Stage |
| inspector. Josh Ellington | | Wostrie | Nac Estatos | | Stage |
| Project Name: | Westridge Estates CSW-202106214 | | | | 3 |
| For Week Ending: | | | 3/2024 | | |
| Project Location: | Highwa | 68073 | | | |
| 110,000 2000000 | ingii | ay // Woot of Lagic Di | rive - Yutan, NE (Saunders | o county) | |
| Grading: | 9 | 9% | | | |
| Sanitary Sewer: | | 0% | | | |
| Storm Sewer: | | 0% | | | |
| Paving: | 9 | 5% | | | |
| Seeding: | 2 | 5% | | | |
| Utilities: | 4 | 5% | | | |
| Overall Development: | 1 | 0% | | | |
| · | | | | | |
| RAIN FALL AMOUNTS | Amount in tenths | Date inspected | Weather Conditions | Time | |
| | | | | | Week 1 |
| Sunday: | 0.00" | | | | |
| Monday | 0.00" | | | | |
| Tuesday | 0.00" | | | | |
| Wednesday | 0.00" | | | | |
| Thursday | 0.00" | | | | |
| Friday | 0.21" (06:00) | | | | |
| Saturday | 0.04" (09:55) | | | | |
| , | | | | | Week 2 |
| Sunday: | 0.00" | | | | |
| Monday: | 0.03" | 12/18/2023 | Sunny 27 | 9:30 AM | |
| Tuesday: | 0.00" | | | | |
| Wednesday: | 0.00" | | | | |
| Thursday: | 0.00" | | | | |
| Friday: | 0.00" | | | | |
| Saturday: | 0.00" | | | | |
| Over dove | 0.0011 (05-55) | | | | Week 3 |
| Sunday: | 0.88" (05:55) | | | | |
| Monday | 0.24" (10:55) | 40/00/0000 | Maathy alayshy 24 | 4.50 DM | |
| Tuesday | 0.08" 0.00" | 12/26/2023 | Mostly cloudy 31 | 1:50 PM | |
| Wednesday Thursday | 0.00" | | | | |
| Friday | 0.00" | | | | |
| Saturday | 0.00" | | | | |
| Jaturuay | 0.00 | | | | Week 4 |
| Sunday: | 0.00" | | | | - VVCCK 4 |
| Monday | 0.00" | | | | |
| Tuesday | 0.00" | | | | |
| Wednesday | 0.00" | | | | |
| Thursday | 0.00" | | | | |
| Friday | 0.00" | | | | |

| Saturday | 0.00" | | | | |
|-----------|-----------------------|-----------|----------|----------|--------|
| | | | | | Week 5 |
| Sunday | 0.00" | | | | |
| Monday | 0.27" (06:35 - 03:55) | | | | |
| Tuesday | 0.09" | | | | |
| Wednesday | 0.06" | 1/10/2023 | Sunny 23 | 10:50 AM | |
| Thursday | 0.00" | | | | |
| Friday | 0.07" | | | | |
| Saturday | 0.00" | | | | |

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Stripping and grading began (5/17/2022). Utility installation active (3/30/2023). All construction ceased on site (1/10/2024).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Stripping and grading began (5/17/2022). Utility installation active (3/30/2023). All construction ceased on site (1/10/2024).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (5/17/2022). Seeding/matting near the construction entrance (9/14/2022). Seeding along ROWs (11/16/2022).

Checklist Questions:

1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Vac

Create Corrective Action?

N/A

2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.

Yes

Create Corrective Action?

N/A

3.) Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Create Corrective Action?

N/A

4.) Are construction entrances and adjacent streets being maintained adequately?

Yes

Create Corrective Action?

N/A

5.) Is dust associated with the construction activity adequately controlled on the site?

Voo

Create Corrective Action?

N/A

Comments:

Comments:

Site was inactive during the last inspection.

As of the 8/30/23 inspection; the site is well-vegetated and is inactive. This site will now be inspected as a Stage 3.

The rain inspection was performed after 24 hours due to inclement weather and road conditions.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

No maintenance is required in the BMP section.

| Unique Name | Туре | Location | Projected Install Date | Status | Maintenance |
|----------------------------|---------------------------------|--|--|------------------------|--------------------|
| CE 01 | Construction Entrance | H16 | | Removed | |
| Current Condition: | Removed - Summit De | velopment paved the co | nstruction entrance prior | to the inspection on | 8/9/22. |
| D 01 | Diversion | J11 to H9 | 6/7/2022 | Pending | No |
| Current Condition: | Pending - The diversion | n will be installed once ç | grading in the area require | s. E&A inspector wi | Il continue to mon |
| D 02 | Diversion | J11 to I13 | 6/7/2022 | Pending | No |
| Current Condition: | Pending - The diversion | າ will be installed once ເ | grading in the area require | s. E&A inspector wi | II continue to mon |
| D 03 | Diversion | J10 to I7 | | Removed | |
| Current Condition: | | installed the diversion paperspection on 7/19/22 due | rior to the first inspection to grading activity. | on 5/17/22. The dive | ersion has been |
| MS 01 | Material Storage | On Site | 6/7/2022 | Pending | No |
| Current Condition: | Pending - The material | storage will be installed | as necessary. | | |
| PT 01 | Portable Toilet | On Site | | Removed | |
| Current Condition: | | | portable toilet prior to the | | 22. |
| SF 01 | Silt Fence | H6 to G8 | | Removed | |
| Current Condition: | Removed - Due to site 11/09/22. | inactivity and straw wat | tle recommendations, silt | fence will not be rec | ommended as of |
| SF 02 | Silt Fence | I13 to G16 | | Removed | |
| Current Condition: | Removed - Due to site 11/09/22. | inactivity and straw wat | tle recommendations, silt | fence will not be rec | ommended as of |
| STR | Streets | ADJ and Internal Streets | 5/17/2022 | Active | No |
| Current Condition: | | | or to the 7/17/23 inspection | | |
| SWPPP Sign 01 | SWPPP Signs | Adjacent to CE 1 | 6/7/2022 | Active | No |
| Current Condition: | | | WPPP sign during the ins | <u> </u> | I |
| W 01 | Straw Wattles | H16 | 9/14/2022 | Active | No No |
| Current Condition: W 02 | | · · · · · · · · · · · · · · · · · · · | ed the straw wattles prior t | • | 1 |
| Current Condition: | Straw Wattles | H16 | 9/14/2022 ed the straw wattles prior t | Active | No |
| W 03 - 05 | Straw Wattles | East side of internal | 11/16/2022 | Pending | 9/14/22. No |
| Current Condition: | Pending - Summit Deve | | wattles along the east side traw wattles prior to the 7 | de of the street prior | to the inspection |
| WO 01 | Concrete Washout | On site | | Removed | |
| Current Condition: | Removed - Summit De | velopment removed the | concrete washout prior to | the inspection on 8 | /9/22. |
| WO 02 | Concrete Washout | On site | | Removed | |
| Current Condition: | Removed - Summit De | velopment removed the | concrete washout prior to | the inspection on 9 | /14/22. |
| WS 01 | Waste Storage Area | On site | | Removed | |
| Current Condition: | Removed - Summit De | velopment removed the | waste storage prior to the | inspection on 8/22/ | 22. |
| Certification Statement: | | | nt and all attachments we ystem designed to assure | | - |

the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility

of fines and imprisonment for knowing violations.

| | JL 6 | | Posts Sil |
|----------------------|------|--------------|-----------|
| Inspector Signature: | | Reviewed By: | |