

# **STORM WATER POLLUTION PREVENTION PLAN (SWPPP) DEVELOPMENT GUIDELINES**

## **Instructions:**

STORM WATER POLLUTION PREVENTION PLAN – (SWPPP) IS TO BE COMPLETED IN ACCORDANCE WITH NEBRASKA’S NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM – (NPDES) GENERAL PERMIT FOR STORM WATER DISCHARGES FROM CONSTRUCTION SITES (NER 100000). THE SWPPP SHOULD BE FULLY DEVELOPED AND IMPLEMENTED UPON SUBMITTING THE NOTICE OF INTENT – (NOI) TO BE COVERED BY THE GENERAL PERMIT.

## **Step 1: SITE EVALUATION AND DESIGN DEVELOPMENT**

- Prepare a base map of the proposed site – (map should be to scale i.e. 1” = 100’ use a paper size that can be reduced to 8.5”x11” or 11”x17”)
  1. Identify the following on the base map:
    - Site boundary
    - Existing Topography
    - Existing Land Use (i.e., wooded area, open grassland area, bare ground, buildings, ect) with boundaries.
    - Surface water on site or adjacent to site
    - Soils Information (SCS Soils Survey)
    - Identify Receiving waters

## **Step 2: DEVELOP SITE PLAN**

- Determine proposed land usage for development (i.e. single family residential, multi use, park ground, ect)
  1. Grading Plan
  2. Plat
  3. Sanitary Sewer System
  4. Storm Sewer System
  5. Roadways

- Prepare narrative description of construction activities.
  1. Purpose of project
  2. Final results
  3. Major soils disturbing activities with a quantity
  4. Duration and schedule of project activities
    - Grading \_\_\_\_\_ days/months
    - Sanitary Sewer \_\_\_\_\_ days/months
    - Storm Sewer \_\_\_\_\_ days/months
    - Paving \_\_\_\_\_ days/months
    - Utilities \_\_\_\_\_ days/months
    - Home Construction \_\_\_\_\_ days/months

If duration of individual operations is indeterminable provide short narrative with a general time line and schedule.

- Prepare Proposed Site Map
  1. Show proposed contours and existing contours (grading plan)
  2. Label street grades
  3. Highlight areas to be disturbed by construction activities
    - Show limits of construction
      - Indicate trees to be cleared, excavation areas, fill areas, location of stockpiling.
      - Show haul roads for trucks entering or exiting site
    - Show Drainage Basin Boundaries
      - Indicate drainage flow patterns
      - Indicate locations of existing drainage swales and channels
      - Proposed storm sewer system indicating pipe size and slope
  
- Prepare Site Assessment
  1. Drainage study
    - Undeveloped indicating runoff coefficient, quantity of runoff, and velocities
    - Developed indicating runoff coefficient, quantity of runoff, and velocities.

- Design Sediment and Erosion Control Plan
  1. Develop primary types of controls (BMPs) plan
  2. Develop secondary controls during construction activities to be used (i.e., temporary sanitary waste management, solids waste disposal, spill containment plan, ect)
  3. Prepare Sediment and Erosion Control base map
    - Indicate control locations on map w/ table identifying Long. – Lat.
  4. Prepare Inspection and Maintenance Plan
  5. Prepare a schedule of construction activities

**Step 3: COMPLETE SWPPP AND FILE CSW-NOI**

# STORM WATER POLLUTION PREVENTION PLAN

Permit Number: NER 104367

The Heritage – Phase I  
Lots 1-195 & Outlots “A” thru “H”

S.I.D. 531  
Douglas County, Nebraska

Prepared By:

E&A Consulting Group, Inc.  
330 N. 117<sup>th</sup> St.  
Omaha, Nebraska 68154

October 3, 2007

## SITE CONTACT INFORMATION

SITE OWNER/DEVELOPER	PHONE/MOBILE/FAX	ADDRESS	E-MAIL
Tim Young (Developer) Boyer-Young Development Comp.	402-334-3690 402-334-3688 (fax)	9719 Giles Road La Vista, NE 68128	<a href="mailto:tyoung@boveryoung.com">tyoung@boveryoung.com</a>
<b>SWPPP COORDINATOR</b>			
Zack Jilek E & A Consulting Group	(402) 203-2654 (402) 895-4700	12001 'Q' Street Omaha, NE 68137	<a href="mailto:zjilek@eacg.com">zjilek@eacg.com</a>
<b>GRADING CONTRACTOR</b>			
Melvin Sudbeck Sudbeck Construction Co.	(402) 895-3288 (402) 895-5357	16255 Woodland Omaha, NE 68137	
<b>GENERAL CONTRACTORS</b>			
Curt Anderson Andrus Enterprises, Inc.	(402) 571-5800 (402) 571-4105	8005 Irvington Road Omaha, NE 68122	
Bob Norris LG Roloff Construction Co.	(402) 861-1721 (604) (402) 861-1752	10204 S. 152 <sup>nd</sup> Street Omaha, NE 68138	

## **REVISION SCHEDULE**

This storm water pollution prevention plan (SWPPP) should be revised and updated to address changes in site conditions, new or revised government regulations, and the addition, modification or removal of on-site storm water pollution controls.

All revisions to the SWPPP must be documented on the SWPPP Revision Documentation Form, which should include the information shown below. The authorized facility representative who approves the SWPPP should be the individual at or near the top of the facility's management organization, such as the president, vice president, construction manager, site supervisor, or environmental manager. The signature of this representative attests that the SWPPP revision information is true and accurate.

Notification of SWPPP modifications shall be given to the appropriate individuals in the form provided in Appendix D.

### **SWPPP Revision Documentation Form**

Number	Date	Owner/Developer Signature	Grading Contractor Signature	General Contractor Signature <sup>(1)</sup>
1				
2				
3				
4				
5				

(1) General Contractor is responsible for notifying subcontractors about revisions

## Table of Contents

- 1.0 Introduction
  - 1.1 Background
  - 1.2 SWPPP Content
- 2.0 SWPPP Management Team And Duties
- 3.0 Facility Description
  - 3.1 Site Location and Description
  - 3.2 Construction Activities and Sequencing
  - 3.3 Existing Site and Receiving Waters
  - 3.4 Site Plan
- 4.0 Identification Of Potential Storm Water Contamination
  - 4.1 Significant Material Inventory
  - 4.2 Potential Areas For Storm Water Contamination
    - 4.2.1 Potential Areas for Non-Storm Water Contamination
  - 4.3 A Summary of Available Storm Water Sampling Data
- 5.0 Storm Water Management Controls
  - 5.1 Temporary And Permanent Erosion Control Practices
  - 5.2 Site Wide Storm Water Contamination Control Measures
  - 5.3 Practices To Minimize Non- Storm Water Contamination
  - 5.4 Coordination Of BMPs With Construction Activities
  - 5.5 Contractors Responsibilities for Erosion and Sediment Control During Construction Activities
  - 5.6 Certification Of Compliance With Federal , State, And Local Regulations
- 6.0 Maintenance And Inspection Procedures
  - 6.1 Inspections
  - 6.2 Employee Training
  - 6.3 Certifications

### Figures:

Figure 1 – Existing Site Base Map

Figure 2 – Proposed Site Plan

Figure 3 – Site Sedimentation and Erosion Control Plan

### Appendix A:

Typical “C” Values

Appendix B:

Inspection Check List

Inspection Report Form

Appendix C:

Typical Erosion and Sediment Control Measures

Typical Storm Water Management Controls

Appendix D:

SWPPP Modification Notification Form



## 1.0 INTRODUCTION

### 1.1 Background

In 1972, Congress passed the Federal Water Pollution Control Act (FWPCA), also known as the Clean Water Act (CWA), to restore and maintain the quality of the nation's waterways. The ultimate goal was to make sure those rivers and streams were fishable, swimmable, and drinkable. In 1987, the Water Quality Act (WQA) added provisions to the CWA that allowed the EPA to govern storm water discharges from construction sites. The EPA has designated that authority to certain states, including Nebraska, for implementation.

This storm water Pollution Prevention Plan (SWPPP) was developed consistent with the requirements of Nebraska's National Pollutant Discharge Elimination System (NPDES) General Permit for storm water discharges for Construction Sites (NER 100000).

Development, implementation, and maintenance of the SWPPP will provide E&A Consulting Group, Inc. (project engineer), Boyer-Young Development Comp (owner/developer), Sudbeck Construction Co. (grading contractor) and LG Roloff Construction Co. & Andrus Enterprises, Inc. (general contractors-capital improvements) with a framework for reducing soil erosion and minimizing pollutants in storm water during construction of The Heritage site. The SWPPP will:

Define the characteristics of the site and the type of construction which will be occurring;

Describe the site plan for the facility to be constructed;

Describe the practices that will be implemented to control erosion and the release of pollutants in storm water;

Create an implementation and inspection schedule to ensure that the practices described in this SWPPP are in fact implemented and to evaluate the plan's effectiveness in reducing erosion, sediment, and pollutant levels in storm water discharged from the site;

Describe the final stabilization/termination design to minimize erosion and prevent storm water impacts after construction is complete.

## 1.2 **SWPPP Content**

This SWPPP includes the following:

Identification of the SWPPP coordinator with a description of this person's duties;

Identification of the storm water pollution prevention team that will assist in implementation of the SWPPP during construction;

Description of the existing site conditions including existing land use for the site (i.e., wooded areas, open grassed areas, pavement, buildings, etc.), soil types at the site, as well as the location of surface waters which are located on or next to the site (wetlands, streams, rivers, lakes, ponds, etc.);

Identification of the body of waters(s) which will receive runoff from the construction site, including the ultimate body of water that receives the storm water;

Identification of drainage areas and potential storm water contaminants;

Description of storm water management controls and various Best Management Practices (BMPs) necessary to reduce erosion, sediment and pollutants in storm water discharge;

Description of the facility monitoring plan and how controls will be coordinated with construction activities;

Description of the implementation schedule and provisions for amendment of the plan.

## **2.0 SWPPP MANAGEMENT TEAM AND DUTIES**

The construction site SWPPP coordinator for the site is Mr. Zach Jilek (402-895-4700) with E&A Consulting Group, Inc. (erosion specialist). Mr. Jilek's duties include the following;

Implement the SWPPP plan with the aid of the SWPPP team;

Oversee maintenance practices identified as BMPs in the SWPPP;

Implement and oversee employee training;

Conduct or provide for inspection and monitoring activities;

Identify other potential pollutant sources and make sure they are added to the plan;

Identify any deficiencies in or necessary modifications to the SWPPP and make sure they are corrected;

Ensure that any changes in construction plans are addressed in the SWPPP.

To aid in the implementation of the SWPPP plan, the members of the SWPPP team are Mr. Troy Meyer and Mr. Randy Pierce. Mr. Meyer is the project engineer and Mr. Pierce is the construction engineer.

## **3.0 FACILITY DESCRIPTION**

### **3.1 Site Location and Description**

The proposed construction site is located in the South ½ of Section 14, and the North ½ of Section 23, and the West ½ of Section 23, Township 16 North, Range 11 East of the 6<sup>th</sup> P.M. northeast of 156<sup>th</sup> Street and Old Military Road in Douglas County, Nebraska. Figure 1 is an area map showing the location of the site. The project is bounded by 156<sup>th</sup> Street on the west, State Street on the south, and Big Papillion Creek on the north and east. Currently the property, which is approximately 300 acres, is being used agriculturally with several grassed waterways. Currently the majority of the land slopes to the Big Papillion Creek.

### **3.2 Construction Activities and Sequencing**

Schaefer Property is planning to build a single family residential subdivision on the site. The first activity to take place on the site will be Sudbeck Construction Co. install the planned erosion control measures and then proceeding with the clearing and grading. Upon grading completion, LG Roloff Construction Co. will be constructing the sanitary sewer system and Andrus Enterprises, Inc. the storm sewer system, and then the paved roadways. Upon completion of the pavement the local utility companies will install the water main system and the natural gas lines. After the water and gas is installed, the remaining utilities, power, cable and phone will be installed. Upon completion of the capital improvement and utilities home construction will begin. In general the contractors and their subcontractors will be on site from approximately 7 AM until 5 PM, five days per week.

### **3.3 Existing Site and Receiving Waters**

The 300 acre property is currently agricultural land with a series of grassed waterways. The north portion of the property drains to a tree lined waterway 2,500 feet in length which flows north then east to the property line and then an additional 2,800 feet to the Big Papillion Creek. The south portion of the property drains to a tree lined waterway 1,325 feet in length which flows north then east to the property line and then an additional 4,150 feet to the Big Papillion Creek. Areas that do not flow directly to the ravine are picked up in existing storm sewers which lead also to the Big Papillion Creek. The Big Papillion Creek then flows an additional 24 miles to the Missouri River. Based on the environmental study there are no endangered species affected by this project. For further information regarding species present on this site please ask for the environmental study for the proposed project.

### **3.4 Site Plan**

Figure 2 is a reduced grading plan showing the property boundaries, individual lots, street R.O.W., storm sewer inlet locations, grading limits with areas of cut and fill. **A total of 149.8 acres of the 153.9 acre site will be cleared and graded for capital improvement construction and building of residential housing. The approximate 4.1 acre tree lined ravine will be preserved and combined with 6.86 acres to be used as a neighborhood park.**

Figure 2 also shows the locations of drainage areas and the proposed storm water collection systems that will drain into the previously mentioned ravine or The Big Papillion Creek, however, after clearing and grubbing, the majority of the storm water will drain to the proposed sedimentation basins prior to being released into said ravine or creek. A description of each drainage area is provided in Table 1.

**Table 1**  
**Characteristics of Storm Water Drainage**

Drainage Area <sup>1</sup>	Total Basin Size (acres)	Developed Runoff Coefficients <sup>2</sup> (C-Value)	Land Usage/Cover Type (%)	Storm Water Flow Description During Construction Activities	Drainage Discharge Point
Basin A	25.6	Medium	Proposed Residential Neighborhood: 1/8 - ¼ acre lots – 100%	Overland flow to storm sewer system exiting into proposed sediment basin “A”	South Papillion Creek
Basin B	38.0	Medium	Proposed Residential Neighborhood: 1/8 - ¼ acre lots – 82% Park – 18%	Overland flow to storm sewer system exiting into proposed sediment basin “B”	Tree lined ravine
Basin C	21.2	High	Proposed Business/Commercial multiunit residential Area – 100%	Overland flow to storm sewer system exiting into proposed sediment basin “C”	South Papillion Creek
Basin D	8.1	Medium	Proposed Residential Neighborhood: 1/8 - ¼ acre lots – 100%	Overland flow to storm sewer system exiting into proposed sediment basin “D”	Tree lined ravine
Basin E	38.0	Medium	Proposed Residential Neighborhood: 1/8 - ¼ acre lots – 100%	Overland flow to storm sewer system exiting into proposed sediment basin “E”	Tree lined ravine

(1) See Figure 2 for drainage areas

(2) Runoff Coefficient: Based on 10-year/24-hour storm see appendix A

High: Rational Method C = 0.70 – 0.95

Medium: Rational Method C = 0.30 – 0.70

Low: Rational Method C = 0.10 – 0.30

## **4.0 IDENTIFICATION OF POTENTIAL STORM WATER CONTAMINANTS**

The purpose of this section is to identify pollutants that could impact storm water during construction of the site.

### **4.1 Significant Material Inventory**

Pollutants that result from clearing, grading, excavation, and building materials and have potential to be present in storm water runoff are listed in Table 2. This table includes information regarding material type, chemical and physical description, and specific regulated storm water pollutants associated with each material.

### **4.2 Potential Areas for Storm Water Contamination**

The following potential source areas of storm water contamination were identified and evaluated:

- Cleared and graded areas;
- Construction site entrance;
- Home building sites; and
- All undisturbed areas.

Table 3 presents site specific information regarding storm water pollution potential from each of these areas.

#### **4.2.1 Potential Areas for Non-Storm Water Contamination**

The following are potential areas of receiving water contamination that are not precipitated by a storm event:

- Petroleum spills from refueling operations
- Hydraulic fluids/oils from construction equipment maintenance
- Construction debris/waste
- Street washing
- Hydrant flushing

#### **4.3 A Summary of Available Storm Water Sampling Data**

No storm water sampling data is available for this site.



**Table 2**  
**Potential construction site storm water pollutants**

Material Name	Chemical/Physical Description <sup>(1)</sup>	Storm Water Pollutants <sup>(1)</sup>
Pesticides (insecticides, fungicides, herbicides, rodenticides)	Various colored to colorless liquid, powder, pellets, or granular	Chlorinated hydrocarbons, organophosphates, carbamates, arsenic
Fertilizer	Liquid or solid granules	Nitrogen, phosphorous
Asphalts	Black solid	Oil, petroleum distillates
Concrete	White solid	Limestone, sand
Curing compounds	Creamy white liquid	Polyethylene
Paints	Various colored liquid	Metal oxides, Stoddard solvent, talc, calcium carbonate, arsenic
Glue, adhesive	White or yellow	Polymers, epoxies
Wastewater from construction equipment washing	Water	Soil, oil & grease, solids
Hydraulic oil/fluids	Brown oily petroleum hydrocarbon	Mineral oil
Gasoline	Colorless, pale brown or pink liquid petroleum hydrocarbon	Benzene, ethyl benzene, toluene, xylenes, MTBE
Diesel Fuel	Clear, blue-green to yellow liquid	Petroleum distillate, oil & grease, naphthalene, xylenes
Antifreeze/coolants	Clear green/yellow liquid	Ethylene glycol, propylene glycol, heavy metals (copper, lead, zinc)
House construction debris	Wood, insulations, shingles, vinyl, cardboard, paper	Debris, garbage
Erosion	Solid particulates	Soil, sedimentation

(1) Data obtained from MSDS when available

**Table 3**

**Locations of Potential Sources of Storm Water Contamination**

Drainage Area <sup>(1)</sup>	Potential Storm Water Contamination Point	Potential Pollutants	Potential Problems
Basin A	Cleared and Graded Areas Construction site entrance	Soil Erosion, concrete, antifreeze, hydraulic oil, gasoline, diesel fuel, curing compounds, construction debris	Erosion of soil accidental spill of fuels during refueling of construction equipment or leaking of fuels/hydraulic oil from construction equipment, and construction debris has the potential of discharging into South Papillion Creek
Basin B	Cleared and graded areas	Soil Erosion, concrete, antifreeze, hydraulic oil, gasoline, diesel fuel, curing compounds, construction debris	Erosion of soil accidental spill of fuels during refueling of construction equipment or leaking of fuels/hydraulic oil from construction equipment, and construction debris has the potential of discharging into South Papillion Creek
Basin C	Cleared and graded areas	Soil Erosion, concrete, antifreeze, hydraulic oil, gasoline, diesel fuel, curing compounds, construction debris	Erosion of soil accidental spill of fuels during refueling of construction equipment or leaking of fuels/hydraulic oil from construction equipment, and construction debris has the potential of discharging into South Papillion Creek
Basin D	Cleared and graded areas	Soil Erosion, concrete, antifreeze, hydraulic oil, gasoline, diesel fuel, curing compounds, construction debris	Erosion of soil accidental spill of fuels during refueling of construction equipment or leaking of fuels/hydraulic oil from construction equipment, and construction debris has the potential of discharging into South Papillion Creek
Basin E	Cleared and graded areas	Soil Erosion, concrete, antifreeze, hydraulic oil, gasoline, diesel fuel, curing compounds, construction debris	Erosion of soil accidental spill of fuels during refueling of construction equipment or leaking of fuels/hydraulic oil from construction equipment, and construction debris has the potential of discharging into South Papillion Creek

(1) See Figure 2 for drainage areas

## **5 STORM WATER MANAGEMENT CONTROLS**

The purpose of this section is to identify the types of temporary and permanent erosion and sediment controls that will be used during the construction activities. The controls will provide soil stabilization for disturbed areas and structural controls to divert runoff and remove sediment. This section will also address control of other potential storm water pollutant sources such as construction materials (paints, concrete dust, solvents, and garbage/debris), waste disposal, control of vehicle traffic, and sanitary waste disposal.

### **5.1 Temporary and Permanent Erosion Control Practices**

A list of best management procedures (BMPs) has been developed and the location of these BMPs is shown in Figure 3. A number of BMPs included in this plan have been developed to serve as post construction storm water controls. A list of typical erosion control measures that have been considered are listed in Appendix C.

### **5.2 Site Wide Storm Water Contamination Control Measures**

To prevent soil from washing into the Big Papillion Creek **or the tree lined ravine**, which leads to the creek, the following BMPS will be implemented:

- Stabilized construction entrances will be installed prior to grading activities to protect exterior roadways from track-out.
- Silt Fence will be placed along the exterior perimeter and the tree lined ravine that will remain undisturbed. The silt fence will be furnished and placed prior to clearing and grading activities and will be properly maintained until their scheduled removal. Silt fence will also be installed per plan and at the discretion of the SWPPP Manager.

- Sedimentation basins will be constructed at various locations through out the project (see Table 4 for basin characteristics) before commencing with grading activities if in cut areas, if in fill areas basins will be constructed as fill is constructed. The sedimentation basins have been designed under the supervision of a professional engineer to handle a 10-year/24-hour storm. The sedimentation basins will remain in place until the site has been determined to be stabilized with permanent structures and or vegetation to an acceptable level (75% of drainage basin). The sedimentation basins will be maintained to allow for removal of the majority of the suspended solids. The distance between influent points to the sedimentation basins and the location of the effluent will be maximized (e.g. the length to width ratio of the basins will be a minimum of 2:1).

- Drainage swale(s) will be utilized to facilitate drainage from cleared and graded areas to be directed to the sedimentation basins.

- Level terraces shall be used on slopes greater than five percent (5%) at four (4) foot vertical intervals.

- Storm sewer diversions to basins shall be constructed and functional with the construction of storm sewer inlets.

- Inlet filters or protections shall be installed upon construction of constructions of area inlets or storm sewer inlets.

- Temporary seeding will occur within fourteen days after clearing and grading operations, or once construction activities have ceased for more than 14 days, provided completion between 4/14 and 10/15. The following temporary seeding will occur:

Alfalfa	18lbs/Acre
Wheat cover crop	2Bu/Acre

Fertilizer (20-10-10)      50lbs/Acre

- Final stabilization will consist of the following:

Residential area – homes complete with sodded lawn

Parks/green space – mature vegetation with permanent grass or turf.

Commercial - Buildings constructed with parking lots and green space complete

**Table 4**  
**Sedimentation Basin Characteristics**

Basin No.	Drainage area (acres)	Storage Required (CY)	Storage Provided (CY)	Depth (Ft.)	Outlet Riser Pipe Diameter (Inches)	Outlet Pipe Diameter (Inches)	Q <sub>peak</sub> (cfs)	Q <sub>pipe outlet</sub> (cfs)	Q <sub>spillway</sub> (cfs)
A	25.6	1,715	1,786	9.0	48	36" CMP	120	78	42
B	38.0	2,546	2,811	11.0	60	42" CMP	177	135	42
C	21.2	1,420	1,559	8.0	48	36" CMP	99	75	24
D	8.1	543	628	6.0	30	24" CMP	38	21	17
E	38.0	2,546	2,573	13.0	60	42" CMP	177	132	45

### **5.3 Practices to Minimize Non-Storm Water Contamination**

All waste material will be collected in dumpsters at each construction site and emptied when full by a solid waste management company. All trash and construction debris from the site shall be deposited in the dumpster. No construction materials will be buried on-site. All personnel will be instructed regarding the correct procedure for waste disposal. Good housekeeping and spill control practices will be followed during construction to minimize storm water contamination from petroleum products, fertilizer, paints, and concrete.

- Fueling and refueling operations occur on site at a centralized location, the fueling site shall be stabilized and bermed to prevent or minimize contamination from these operations.
- Equipment that requires maintenance on the construction site shall have said work performed in a location that has been stabilized to reduce or prevent contamination from hydraulic fluids or oils.
- Construction debris/waste shall be stored in a proper disposal container and disposed of by a proper waste management disposal company at a licensed disposal facility.
- Required street washing shall be completed after all inlets have been properly protected to ensure that sediment does not enter storm sewer system. Build up of sediment in the streets shall be removed and replaced on site from which it eroded.
- Hydrant flushing shall be conducted in such a manner that the water from said procedure is directed to the street, in which all inlets have been protected. Water from flushing procedure is not allowed to flow freely upon erodible surfaces (soils).

#### **5.4 Coordination of BMPs with Construction Activities**

Structural BMPs will be coordinated with construction activities so the BMP is in place before construction begins or as required during construction. The following BMPs will be coordinated with construction activities:

The temporary perimeter controls (silt fencing and stabilized construction entrances) will be installed prior to clearing and grading operations beginning.

Sedimentation basins and outlet risers will be constructed before clearing and grading operations begin with the exceptions of basins being built in fill areas, in which case the basin will be built with the fill.

Once construction activities cease permanently or are delayed for more than 14 days due to a planned or unplanned work stoppage in an area, that area will be stabilized with seeding.

The temporary perimeter controls (silt fencing) will not be removed until all construction activities at the site are complete and soils have been stabilized.

#### **5.5 Contractors Responsibilities for Erosion and Sediment Control During Construction Activities**

##### **5.5.1 General Responsibilities (all contractors)**

Contractors are responsible for the maintenance and upkeep of all erosion and sediment control measures in place throughout the duration of their construction activities. These responsibilities include the following:

**Material storage** - will be on site in the specified area. Off - site storage of materials for daily construction activities is not acceptable

**Good Housekeeping** – this encompasses the use of the controlled access points, clean-up of general construction waste/debris, proper disposal of general



construction waste/debris, and maintenance of all existing control measures on construction site.

**Proper Fuel and Chemical Storage** – all fuels and chemicals shall be stored in proper containers and facilities. These containers and facilities shall have proper stabilization and containment (berming) to ensure that accidental spills do not reach runoff or drainage waters.

**Accidental Spill Clean-up and Disposal** – remediation of all spills shall be timely and in accordance with the chemical or fuel's material safety data sheet (MSDS). Disposal of all contaminated material shall be at properly licensed disposal facilities.

**Solid Waste Disposal** – all solid waste shall be disposed of by a proper waste management disposal company at a licensed disposal facility on a regular schedule.

**Sanitary Waste Disposal** – all sanitary waste shall be collected in portable units and maintained by a licensed sanitary waste management contractor on a regular schedule.

### **5.5.2 Grading Contractor's Responsibilities**

Grading contractor shall be responsible for initial implementation of erosion and sediment control devices for perimeter control prior to beginning site disturbing work. This contractor shall also maintain all implemented controls on a regularly scheduled basis or as directed by the SWPPP management team.

### **5.5.3 General Contractor's Responsibilities**

General contractor and subcontractors shall not remove or disturb erosion and sediment control devices that have been constructed on the site without approval to do so by the SWPPP management team. The general contractor shall also maintain all erosion and sediment control devices that have been implemented. The general contractor shall ensure that as site is being developed that all runoff is properly diverted to an erosion and sediment control device. As the storm sewer system and pavement is being constructed all inlets shall be protected to ensure that sediment does not enter storm sewer system. The contractor shall also restore all areas disturbed by their construction

activities to conditions prior to being disturbed as soon as possible (i.e., grade, vegetation, ect.).

#### **5.5.4 Utilities Contractor's Responsibilities (Water, Gas, Power, and Phone)**

Utilities contractors shall maintain the site to the conditions prior to their activities. This shall include maintaining or replacing the existing grade and state of vegetation of the site. They shall also ensure that the streets remain free of sedimentation.

#### **5.5.5 Home Builder's Responsibilities**

Home building contractors shall ensure that all erosion and sediment control measures located on or adjacent to their lot shall remain in place and are in proper working order. They are also responsible to ensure that the street in the vicinity of their construction activities shall remain free of sediment and trash during home construction. Streets adjacent to builder's site that have mud tracked out from the site or sedimentation from the site shall be cleaned. The streets shall be regularly monitored for sediment build-up for safety purposes for traffic and pedestrians, and if needed for these purposes cleaned on a daily basis at the end of the work day.

### **5.6 Certification of Compliance with Federal, State and Local Regulations**

This SWPPP reflects City of Omaha requirements for storm water management and erosion and sediment control, as established by the City of Omaha Municipal Code Section 43-261 et seq. To ensure compliance, this plan was prepared in accordance with the City of Omaha Soil Erosion and Sediment Control Manual as prepared in cooperation with the City of Omaha Public Works and Planning Departments, Papio-Missouri Natural Resources District, Soils Conservation Service and HDR Engineering. This SWPPP also complies with the requirements of the Nebraska NPDES General Permit for Storm Water Discharges from Construction Sites (NER 100000). There are no other applicable State or Federal requirements for sediment and erosion site plans (or permits), or storm water management site plans (or permits).

## **6 MAINTENANCE/INSPECTION PROCEDURES**

### **6.1 Inspections**

Visual inspections of the site will occur consistent with guidelines per construction activities, or within 24 hours after a 1/2" rainfall event. This inspection schedule will be in place during clearing and grading activities, capital improvement construction (sanitary sewer, storm sewer, and pavement construction), and utilities installation. Upon completion of utility installation inspections will occur on a bi-weekly basis until temporary stabilization is established. During the home construction phase inspections will occur once a month. All inspections will be conducted by the SWPPP coordinator or his designated storm water team member. The inspection will verify that the structural BMPs described in Section 5 of this SWPPP are in place and functioning properly to minimize erosion. The inspection will also verify that the procedures used to prevent storm water contamination from construction materials and petroleum products are effective. The following inspection and maintenance practices will be used to maintain erosion and sediment controls:

Built up sediment will be removed from silt fencing when it has reached one third the height of the fence.

Silt fences will be inspected for depth of sediment, for tears, to see the fabric is securely attached to the fence posts, and to see that the fence posts are firmly planted in the ground.

Sediment basins will be inspected for depth of sediment and built up sediment will be removed when it reaches the elevation design for removal.

Temporary and permanent seeding will be inspected for bare spots, washouts, and healthy growth. Reseeding or mulching shall be required if healthy growth is not observed.

The stabilized construction entrance will be inspected for sediment tracked on the road, for clean crushed rock, and to make sure that the drainage paths (temporary CMP crossing pipe, and drainage swales) are clean and flowing properly. This inspection will also ensure that the construction entrances/exits are being used exclusively by site traffic.

- Corrective actions shall be initiated and completed as soon as possible to address any maintenance needs or deficiencies noted during inspections.
- Maintenance and repair of silt fences and bale barriers shall be completed within 3 days after and deficiencies are discovered.

The maintenance inspection report will be completed after each inspection in the form set forth in Appendix B. A copy of the report form completed by the SWPPP coordinator will be maintained on site during the entire construction project. Following construction, the completed forms will be retained at E & A Consulting Group Inc. for a minimum of 1-year. If construction activities or design modifications are made to the site plan which could impact storm water runoff, this SWPPP will be amended appropriately. The amended SWPPP will have a description of the new measure or practices to be used to control sedimentation, erosion, and potential pollutants.

## **6.2 Employee Training**

An employee training program will be developed and implemented to educate employees about the requirements of the SWPPP. This education program will include background on the components and goals of the SWPPP and hands-on training in erosion controls, spill prevention and response, good housekeeping, proper material handling, disposal and control of waste, equipment fueling, and proper storage, washing, and inspection procedures. All employees will be trained prior to their first day on the project site.

### 6.3 Certification

#### **Corporate Certification (E & A Consulting Group Inc. – SWPPP Designer & Coordinator)**

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered reviewed and evaluated the information submitted. Based on my inquiry of the person or persons who manages the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

---

Name

---

Title

---

Date

**Owner Certification (Owner/Developer or Development Manager)**

I certify under penalty of law that I have reviewed this document, and the grading, sediment and erosion control plan and shall adhere to its provisions. The provisions of this document shall be incorporated into the sales contracts for the purchase of property within this development, I will insert erosion control clauses including the cleaning of public streets where sediment and or tracked mud has left the construction site; and also include proper handling of waste materials as noted above. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

---

Name

---

Title

---

Date

**Contractor Certification (Grading Contractor – Clearing and Grading Operations)**

I certify under penalty of law that I have reviewed this document and any attachments. I understand the terms and conditions of this document and the general Nation Pollutant Discharge Elimination System (NPDES) permit that authorizes the storm water discharges associated with industrial activities and construction activities from the project site identified as part of this certification.

\_\_\_\_\_  
Name

\_\_\_\_\_  
Title

\_\_\_\_\_  
Date

## **Contractor Certification (General Contractor – Capital Improvements)**

I certify under penalty of law that I have reviewed this document and any attachments. I understand the terms and conditions of this document and the general Nation Pollutant Discharge Elimination System (NPDES) permit that authorizes the storm water discharges associated with industrial activities and construction activities from the project site identified as part of this certification.

---

Name

---

Title

---

Date



**Contractor Certification (Subcontractor Contractor)**

I certify under penalty of law that I have reviewed this document and any attachments. I understand the terms and conditions of this document and the general Nation Pollutant Discharge Elimination System (NPDES) permit that authorizes the storm water discharges associated with industrial activities and construction activities from the project site identified as part of this certification.

\_\_\_\_\_  
Name

\_\_\_\_\_  
Title

\_\_\_\_\_  
Date

**Contractor Certification (Utilities Contractor, Gas)**

I certify under penalty of law that I have reviewed this document and any attachments. I understand the terms and conditions of this document and the general Nation Pollutant Discharge Elimination System (NPDES) permit that authorizes the storm water discharges associated with industrial activities and construction activities from the project site identified as part of this certification.

Submitted to \_\_\_\_\_

Date \_\_\_\_\_

\_\_\_\_\_  
Name

\_\_\_\_\_  
Title

\_\_\_\_\_  
Date

**Contractor Certification (Utilities Contractor)**

I certify under penalty of law that I have reviewed this document and any attachments. I understand the terms and conditions of this document and the general Nation Pollutant Discharge Elimination System (NPDES) permit that authorizes the storm water discharges associated with industrial activities and construction activities from the project site identified as part of this certification.

Submitted to \_\_\_\_\_

Date \_\_\_\_\_

\_\_\_\_\_  
Name

\_\_\_\_\_  
Title

\_\_\_\_\_  
Date

**Contractor Certification (Utilities Contractor, Water)**

I certify under penalty of law that I have reviewed this document and any attachments. I understand the terms and conditions of this document and the general Nation Pollutant Discharge Elimination System (NPDES) permit that authorizes the storm water discharges associated with industrial activities and construction activities from the project site identified as part of this certification.

Submitted to \_\_\_\_\_

Date \_\_\_\_\_

\_\_\_\_\_  
Name

\_\_\_\_\_  
Title

\_\_\_\_\_  
Date

**Contractor Certification (Utilities Contractor, Power)**

I certify under penalty of law that I have reviewed this document and any attachments. I understand the terms and conditions of this document and the general Nation Pollutant Discharge Elimination System (NPDES) permit that authorizes the storm water discharges associated with industrial activities and construction activities from the project site identified as part of this certification.

Submitted to \_\_\_\_\_

Date \_\_\_\_\_

\_\_\_\_\_  
Name

\_\_\_\_\_  
Title

\_\_\_\_\_  
Date

**Contractor Certification (Utilities Contractor, Phone)**

I certify under penalty of law that I have reviewed this document and any attachments. I understand the terms and conditions of this document and the general Nation Pollutant Discharge Elimination System (NPDES) permit that authorizes the storm water discharges associated with industrial activities and construction activities from the project site identified as part of this certification.

Submitted to \_\_\_\_\_

Date \_\_\_\_\_

\_\_\_\_\_  
Name

\_\_\_\_\_  
Title

\_\_\_\_\_  
Date

**Contractor Certification (Home Builder Contractor)**

I certify under penalty of law that I have reviewed this document and any attachments. I understand the terms and conditions of this document and the general Nation Pollutant Discharge Elimination System (NPDES) permit that authorizes the storm water discharges associated with industrial activities and construction activities from the project site identified as part of this certification.

\_\_\_\_\_  
Name

\_\_\_\_\_  
Title

\_\_\_\_\_  
Date

## FIGURE 1



## FIGURE 2

**FIGURE 3**

## APPENDIX A

### TYPICAL "C" VALUES

Description of Area	Runoff Coefficients range
Business:	
Downtown Areas	0.70 – 0.95
Neighborhood Areas	0.50 – 0.70
Residential:	
Single – Family areas	0.30 – 0.57
Multi-units, detached	0.40 – 0.60
Multi-units, attached	0.60 – 0.75
Residential (suburban)	0.25 – 0.40
Apartment dwelling areas	0.50 – 0.70
Industrial	
Light industrial areas	0.50 – 0.80
Heavy industrial areas	0.60 – 0.90
Parks, cemeteries	0.10 – 0.25
Playgrounds	0.20 – 0.30
Railroad yard areas	0.20 – 0.40
Unimproved areas	0.10 – 0.30
Streets	
Asphalt	0.70 – 0.95
Concrete	0.80 – 0.95
Brick	0.70 – 0.85
Drives and walks	0.75 – 0.85
Roofs	0.75 – 0.95
Lawns – course texture soil (greater than 85% sand)	
Slope: Flat, 2%	0.05 – 0.10
Average, 2 – 7%	0.10 – 0.15
Steep, < 7%	0.15 – 0.20
Lawns – fine textured soil (greater than 40% clay)	
Slope: Flat, 2%	0.13 – 0.17
Average, 2 – 7%	0.18 – 0.22
Steep, < 7%	0.25 – 0.35

## APPENDIX B

### INSPECTION CHECK LIST

<b>Inspection Notes:</b>
1) Note status of Grading, Sanitary, Storm, Paving, Seeding, Utilities, & Overall Development.
2) Note any ground disturbance- Due to home or commercial construction, and items list above.
3) Note all aspects of erosion control on site, as detailed as possible.
4) Label Grading/Erosion Control Plan and update drawing as needed.
5) Review previous inspection reports to ensure previous problems/deficiencies have been corrected. Note date of correction on inspection report.
<b>EROSION CONTROL INSPECTION CHECKLIST</b>
<b>1) Silt Fence-</b>
a) Check depth of sediment build up (Clean after 1/3 Full)
b) Check the base of the fence for gaps (Re-trench & Backfill if necessary)
c) Check fence posts for proper support.
d) Check fence for ripped, damaged or deteriorated material (Re-place)
<b>2) Stabilized Construction Entrance-</b>
a) Check to make sure rocks are not clogged with mud (If so wash or add rock)
b) Check for track off (If occurs have streets cleaned)
<b>3) Sediment Basins-</b>
a) Check Sediment volume (Clean after basin is 4/5 full)
b) Check riser pipe (Clean as necessary)
c) Check Outlet pipe (Clean as necessary)
d) Check for 1' red cleanout line paint on riser (Mark if not on riser pipe)
<b>3a) Sediment Traps</b>
a) Check Sediment volume (Clean after basin is 4/5 full)
<b>4) Temporary Diversions / Berms / Swales-</b>
a) Check overall condition- make sure directed properly
<b>5) Inlet Protection-</b>
a) Check for sediment build up (Replace fence or socks as necessary)
b) Install inlet filters in all inlets not draining to basin.
c) Also clean streets if necessary.
<b>6) Erosion Control Matting / Sodding / Seeding / Vegetation</b>
a) Check matting for signs of erosion and problems
b) Check for sign of growth from seeding/ Etc.
<b>7) Channels and Ditches</b>
a) check for signs of erosion and problems

# INSPECTION REPORT FORM

<b>E&amp;A- 2002168.01</b>			
Inspector: Zach Jilek			Stage
Project Name:	<b>The Heritage (OPW xxxxx)</b>		1
For Week Ending:	<b>xx/xx/20xx</b>		
<b>Grading:</b>	00%		
<b>Sanitary Sewer:</b>	0%		
<b>Storm Sewer:</b>	0%		
<b>Paving:</b>	0%		
<b>Seeding:</b>	0%		
<b>Utilities:</b>	0%		
<b>Overall Development:</b>	0%		
<b>RAIN FALL AMOUNTS</b>	Amount in tenths	Date inspected	
<b>Sunday:</b>			
<b>Monday</b>			
<b>Tuesday</b>			
<b>Wednesday</b>			
<b>Thursday</b>			
<b>Friday</b>			
<b>Saturday</b>			
<b>Complaints:</b>	None		
<b>Construction Sequencing:</b>			
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?			
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :			
What temporary or permanent stabilization measures listed in this section are being implemented?			
<b>Comments:</b>			

Unique Name	Type	Location	Projected Install Date	Status	Problem
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					
<b>Current Condition:</b>					

## APPENDIX C

### Typical Erosion and Sedimentation Control Measures

Control Measure Name	Description	Use
Mulch	The placement of materials such as hay, straw, wood chips, or gravel on the soil surface.	Protection of disturbed soils to hold in place and make less likely to be carried off-site by storm runoff or wind. Used in conjunction with seeding both temporary and permanent.
Permanent Seeding/Sod	Seeding includes grasses, trees, and shrubs used to stabilize the soil	Final stabilization of disturbed soil
Temporary Seeding	The planting of fast – growing grasses	Protection of disturbed soils to hold in place and make less likely to be carried off-site by storm runoff or wind.
Straw Bale	Straw bales staked in place	Installed in drainage swales or ditches to divert storm runoff and retain sedimentation on the upstream side of the bale diversion.
Silt Fence	Temporary measure consisting of posts with filter fabric stretched between posts.	Installed along down slope or side slope perimeter of disturbed area. Also used along project perimeter to protect adjacent properties.
Earth dikes	Mountable mound of Stabilized soil which is constructed to divert runoff.	To divert uncontaminated or contaminated runoff to sediment basins/traps. To protect area inlets or perimeter ditches and pavement
Drainage Swales	Depression or ditch to divert storm runoff flow	To direct storm runoff to sedimentation basin or drainage system
Brush Barriers	Grasses, shrubs, and trees	To filter runoff prior to entering drainage channel, creek, or stream (receiving waters).
Sediment Basins (Temporary)	A settling pond with a controlled water release structure, e.g., a riser and outlet pipe, which slows the release of runoff.	Detains sediment laden runoff from large drainage basins long enough for the sediment to settle out. To be removed once construction activities are complete and drainage basin is stabilized.
Sediment Basins (Permanent)	A settling pond with a controlled water release structure, e.g., a riser and outlet pipe, which slows the release of runoff	Detains sediment laden runoff from large drainage basins long enough for the sediment to settle out. To remain after construction activities are complete and drainage basin is stabilized.
Sediment Traps	A settling pond with a spillway outlet.	The trap retains runoff from small drainage basin long enough for sediment to settle out.

Storm Drain/Inlet Protection (filters)	Temporary filter system/device	The filter system or device protects inlets/drains from sediment entering storm sewer system
Gabionsrevet mattresses	Wire baskets filled with rock riprap	Inlet or outlet protection. Slows runoff velocities to protect drainage way banks and bed.
Stabilized Construction Entrances	Stabilized rock riprap and filter fabric access point to construction site.	Location for all vehicular traffic to enter and exit construction site. To be used to control off-site tracking and dust created from vehicular traffic.
Geo-textile filter fabrics	Synthetic or natural materials which are water-permeable but trap water-borne sediment	To protect disturbed soils from runoff and wind erosion. Used as silt fence, filter fabric for stabilization purposes, and slope protection.
Vegetative Strip	Grass lined or brush lined ditches or depressions that transport runoff.	To filter runoff prior to entering drainage channel, creek, or stream (receiving waters).
Erosion Control Blankets	Rolled three dimensional synthetic or natural materials.	For protection of disturbed soils and steep slopes and channels from runoff and wind erosion. To be used in conjunction with seeding.
Rock Riprap	Crushed stone, rock, or gravel	To protect soils from runoff or wind erosion
Terracing	Earth embankment, channel, or combination ridge and channel constructed across a slope.	To be used in steep slopes or erodible soils with sparse vegetation to increase runoff flow pattern and reduce velocities.
Materials and Equipment Storage	A storage area will be available on site for materials and equipment. This site will be stabilized.	Storage area will be used as a location on site that for temporary storage of equipment no in use in day to day activities. This site will also be used for the storage of surplus materials not being used in daily activities.



## Typical Storm Water Management Controls

- Storm water detention structures (including wet ponds)
- Storm water retention structures (pond that holds runoff in a reservoir without release except by means of evaporation, infiltration, or emergency bypass)
- Open vegetated swales
- Natural depressions
- Infiltration measures

**APPENDIX D**

**SWPPP MODIFICATION NOTIFICATION FORM**

Project Name:	Revision date:
Reason for Revision:	Revision Number:
Erosion and Sediment Control Measure Change:	
Erosion and Sedimentation Control Measure Implementation/Deletion Procedure:	

SWPPP Management Team member to implement change:

\_\_\_\_\_  
Name

\_\_\_\_\_  
Signature

\_\_\_\_\_  
Date