E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC

**Engineering Answers** 

Environmental Services Dept. Manager Eng			Engineerii	ineering Answers	
		E&A- P2	020.056.003		
Inspector: Rhett DeLay					Stage
Project Name:	5Ds Transportation Trucking Terminal IA - 39263 - 38898				1
For Week Ending:			51501		
Project Location:	Southwest of S 29th Street and 21st Avenue in Council Bluffs, IA (Pottawattamie County)				
Grading:	100%				
Sanitary Sewer:	100%				
Storm Sewer:	100%				
Paving:	100%				
Seeding:	100%				
Utilities:	100%				
Overall Development:	100%				
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					Week
Sunday	0.00"				
Monday	0.01"				
Tuesday	0.00"	8/30/2022	Clear 82/58	9:00:00 AM	
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.00"				
-	•	•	•	<del></del>	
Complaints:	None				
Construction Sequencing				und disturbance in the last 14 days?	

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Rough grading began on site (6/29/21). Began shaping PCSMP basin (7/20/21). Sanitary installation began on site (8/24/21). Paving on southern part of the site (9/21/21). Storm sewer installation began on site (9/28/21). Grading and sidewalk installation (12/14/21). Grading along the northern perimeter ROW (3/1/22). Grading ceased (3/8/22). Minor excavation for sprinkler system (4/12/22). Fine grading (4/26/22).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Rough grading began on site (6/29/21). Began shaping PCSMP basin (7/20/21). Sanitary installation began on site (8/24/21). Paving on southern part of the site (9/21/21). Storm sewer installation began on site (9/28/21). Grading and sidewalk installation (12/14/21). Grading along the northern perimeter ROW (3/1/22). Grading ceased (3/8/22). Minor excavation for sprinkler system (4/12/22). Fine grading (4/26/22).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (6/29/21). Seeding / matting PCSMP basin (5/10/22). Sodding throughout the site (5/17/22)

Checklist Questions:

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Create Corrective Action?

N/A

Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.

Yes

**Create Corrective Action?** 

N/A

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Create Corrective Action?

N/A

Are construction entrances and adjacent streets being maintained adequately?

Yes

Create Corrective Action?

N/A

Is dust associated with the construction activity adequately controlled on the site?

Yes		
Create	Corrective	Action'

N/A

## Comments:

- 1.) Site is in use as a trucking terminal.
- 2.) Rich Engdahl began shaping the PCSMP basin on the western portion of the site during the inspection on 7/20/21. Rich Engdahl seeded / matted the basin prior to the 5/10/22 inspection.

## Findings / Corrective Actions (Date):

- 1.) No maintenance is required in the BMP section.
  2.) Rich Engdahl seeded / matted the basin prior to the 5/10/22 inspection. Rich Engdahl sodded the remainder of the site prior to the 5/17/22 inspection. E&A inspector will continue to monitor for vegetative growth in the PCSMP basin. The PCSMP basin is vegetated save for the northeast corner. David H. with E&A and Mark A. with the City met on-site on 7/26/22 to discuss closure. Per the city inspector's advisement, 3-inch limestone will be installed in the area before the Notice of Termination is filed. E&A inspector will continue to monitor for installation.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance
CE 01	Construction Entrance	J3		Removed	
<b>Current Condition:</b>	Removed - Rich Engdahl	paved the entrance prior to	the inspection on 12/21/21	l.	
CE 02	Construction Entrance	Z7		Removed	
<b>Current Condition:</b>	Removed - Rich Engdahl	paved the construction ent	rance prior to the inspection	n on 12/14/21.	
CW 01	Concrete Washout	On Site		Removed	
<b>Current Condition:</b>	Removed - Rich Engdahl removed the concrete washout prior to the inspection on 3/1/22.				
D 01	Diversion Check	Z6 to Z8		Removed	
<b>Current Condition:</b>			to the inspection on 8/10/21		II.
IP 01	Inlet Protection	F13	8/29/2021	Active	No
Current Condition:	Active - Rich Engdahl installed the inlet prior to the inspection on 12/21/21. Due to the area being paved, inlet protection is not recommended at this time. E&A inspector will continue to monitor.				
IP 02	Inlet Protection	F3	6/29/2021	Active	No
Current Condition:	Active - This is an existing	inlet located off of 21st Av	venue. Rich Engdahl installe	ed inlet protection prior to	the 3/22/22 inspection.
	Active - This is an existing inlet located off of 21st Avenue. Rich Engdahl installed inlet protection prior to the 3/22/22 inspection. Rich Engdahl removed the inlet protection prior to the 6/7/22 inspection. Construction is complete and the area is sodded, so				
	reinstallation will not be re	commended.		·	
IP 03	Inlet Protection	F2	6/29/2021	Active	No
Current Condition:			venue. Due to the location of		
IP 04	time. E&A inspector will co	ontinue to monitor.			
	Inlet Protection	M4	8/29/2021	Active	No
Current Condition:		e. E&A inspector will contin		to the area being paved,	inlet protection is not
IP 05	Inlet Protection	P3	6/29/2021	Active	No
Current Condition:		e inlet protection prior to th	venue. Rich Engdahl installe e 6/7/22 inspection. Constru		
IP 06	Inlet Protection	P2	6/29/2021	Active	No
Current Condition:	Active - This is an existing time. E&A inspector will co		venue. Due to the location of	of the inlet no BMP recomm	mendation is needed at
IP 07	Inlet Protection	Q4	10/5/2021	Active	No
Current Condition:		alled the inlet prior to the in E. E&A inspector will contin	nspection on 10/05/21. Due ue to monitor.	to the area being paved,	inlet protection is not
IP 08	Inlet Protection	U4	10/5/2021	Active	No
Current Condition:			tection prior to the inspection is complete and the area in 6/29/2021		
Current Condition:	Active - This is an existing	inlet located off of 21st Av	venue. Rich Engdahl installe	ed inlet protection prior to	the 3/22/22 inspection.
	Rich Engdahl removed the	e inlet protection prior to th	e 6/7/22 inspection. Constru	uction is complete and the	area is sodded, so
	reinstallation will not be re	commended.			
IP 10	Inlet Protection	X2	6/29/2021	Active	No
Current Condition:	Active - This is an existing	inlet located off of 21st Av	venue. Due to the location of	of the inlet no BMP recomm	mendation is needed at
	time. E&A inspector will co	ontinue to monitor.			
IP 11	Inlet Protection	Y6	10/5/2021	Active	No
Current Condition:			tection prior to the inspection is complete and the area in		
IP 12	Inlet Protection	Y7	10/5/2021	Active	No
Current Condition:		ection on 11/23/21. Due to	tection prior to the inspection the area being paved, rein		
IP 13	Inlet Protection	Y8	10/5/2021	Active	No
Current Condition:	Active - Rich Engdahl inst protection prior to the insp inspector will continue to r	alled the inlet and inlet pro pection on 11/23/21. Due to	tection prior to the inspection the area being paved, rein	on on 10/05/21. Rich Engo	lahl removed the inlet
IP 14	Inlet Protection	Y11	10/5/2021	Active	No
Current Condition:			tection prior to the inspection is complete and the area i		

PB 01	Portable toilet	On Site		Removed		
Current Condition:	Removed - Rich Engdahl removed the portable toilet prior to the 5/17/22 inspection.					
SF 01 - SF 06	Silt Fence	G3 to B15		Removed		
Current Condition:	Removed - The city inspector pre-approved removal of SF 3-6 on 9/23/21. SF 3 and 4 were removed prior to the inspection on					
	10/05/21. Rich Engdahl removed the remaining section of SF 6 prior to the inspection on 11/30/21. As of 11/30/21, the City has approved silt fence removal in this area for sprinkler installation. Rich Engdahl removed all silt fence prior to the inspection on					
	approved slit fence removed 12/14/21.	ai in this area for sprinkler i	nstallation. Rich Engdani r	emoved all slit tence prior	to the inspection on	
SF 07 - SF 12	Silt Fence	B16 to P12		Removed	I	
Current Condition:			fence removal in this area		majority of SE 7 - 12 prior	
Current Condition.	Removed - As of 11/30/21, the City has approved silt fence removal in this area. Rich Engdahl removed a majority of SF 7 - 12 prior to the inspection on 12/7/21. Rich Engdahl removed the remainder of SF 7 - 12 prior to the inspection on 3/8/22.					
SF 13 - SF 17	Silt Fence	S12 to Z5		Removed	, <del>, ,</del>	
Current Condition:			fence removal in this area		E 13 and SE 14 prior to	
Carrent Solidition.	Removed - As of 11/30/21, the City has approved silt fence removal in this area. Rich Engdahl removed SF 13 and SF 14 prior to the inspection on 12/7/21. Rich Engdahl removed SF 15 - 17 prior to the inspection on 3/8/22.					
SF 18 - SF 22	Silt Fence	Z3 to K3		Removed		
Current Condition:		removed the silt fence post	s from SF 18 - 22 prior to t		Rich Engdahl removed	
		ric prior to the inspection or			raon Engaam romovoa	
STR	Streets	On Site	6/29/2021	Active	No	
Current Condition:	Good Condition - Rich Eng	gdahl cleaned up the tracko	out on 21st Ave. prior to the	inspection on 9/7/21. Ricl	h Engdahl cleaned up	
		r to the inspection on 10/12				
	11/2/21. Minor sedimentation was observed around CE 1 during the 12/14/21 inspection. Rich Engdahl cleaned up the sediment					
	around CE 1 prior to the 1	2/28/21 inspection. Rich Er	ngdahl cleaned 21st Avenu	e prior to the 3/22/22 inspe	ection.	
000000000000000000000000000000000000000					T	
SWPPP Sign 01	SWPPP Signs	Adjacent to CE 1		Removed	<u> </u>	
Current Condition:	Removed - Rich Engdahl removed the SWPPP sign prior to the 8/9/22 inspection. Due to imminent closure of the project, reinstallation will not be recommended.					
Certification Statement	ification Statement "I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information subr					
		designed to assure that que person or persons who m				
	, , ,		9		0 0	
	information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations."					
			and possibility	andpcommon		
	MA Sele-			0.		
Inspector Signature: Reviewed By:				- Sur		
		l e e e e e e e e e e e e e e e e e e e		· · · · · · · · · · · · · · · · · · ·		