

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.
Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A- P2017.258.000

| | | |
|---------------------------|--|--------------|
| Inspector: Ethan Anderson | | Stage |
| Project Name: | Ashbury Hills CSW-201802941 / PAP-20180830-4699-GP1 | 1 |
| For Week Ending: | 8/19/2023 | 68046 |
| Project Location: | 120th Street and Schram Road, Papillion, NE (Sarpy County) | |

| | | | | |
|----------------------|-----|--|--|--|
| Grading: | 99% | | | |
| Sanitary Sewer: | 97% | | | |
| Storm Sewer: | 97% | | | |
| Paving: | 99% | | | |
| Seeding: | 90% | | | |
| Utilities: | 90% | | | |
| Overall Development: | 50% | | | |

| RAIN FALL AMOUNTS | Amount in tenths | Date inspected | Weather Conditions | Inspection Time | Storm Event Duration |
|-------------------|------------------|------------------|--------------------|-----------------|--------------------------|
| | | | | | Week 1 |
| Sunday: | 0.37" | | | | 4:30 AM - 6:00 PM |
| Monday: | 0.00" | | | | |
| Tuesday: | 0.00" | | | | |
| Wednesday: | 0.00" | | | | |
| Thursday: | 0.00" | 8/17/2023 | Sunny 78/61 | 12:45 AM | |
| Friday: | 0.00" | | | | |
| Saturday: | 0.00" | | | | |

| | |
|--------------------|-------|
| Complaints: | None. |
|--------------------|-------|

Construction Sequencing:
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Entire Site: Grading commenced (11/8/2018) Grading has begun in Drainage Areas Dev. 2, Dev. 3, and Dev. 4 (11/15/2018). Grading has temporarily ceased due to winter conditions. Minor grading/regrading W of SB 3 to redirect water flowing off site to east (4/13/2019). Stockpiling in the western portion of Dev 2 (4/24/2019). Grading has begun in the western portion of Dev 2 (5/9/2019). Stripping/Grading in southern portion of Dev A and throughout Dev 5 (6/13/2019). Stripping/Grading in northeastern portion of Dev 2 (6/27/2019) Minor regrading/excavation in DEV 3 -School (7/31/2019). Excavation in Dev 3 and Dev 4 for sanitary installation (8/08/2019). Trenching in Dev 4 for utility installation (9/04/2019). Grading has temporarily ceased throughout the site (10/11/2019). Grading has resumed for basin installation (10/16/2019) Grading has resumed throughout the site (10/22/2019). Excavation near SB 4 for basin installation (10/22/2019). Excavation along the northern perimeter of the site near 120th St for sanitary tie-in (10/31/2019). Stripping/grading in DEV A (10/31/2019). Disking occurring in Dev 4 (11/7/2019). Sanitary installation in Dev 2/3 (11/7/2019). Grading in Dev 5 and Dev A for basin excavation (11/14/2019). Fine grading in Dev 4 and Dev 3 in preparation for paving (11/14/2019). Grading in Dev A (12/12/2019). Grading has temporarily ceased due to winter conditions (1/23/2020). Grading has resumed (4/27/2020); Backfilling of curbs for paving underway (10/21/2020). Excavation on Lot 110 (12/22/2020). Grading on eastern side of Dev 2 (1/12/2021). Grading in Dev A, and northern portion of Dev 2 (2/23/2021). Excavation by 124th st and Gold Coast Rd (3/4/2021). Excavation by 125th and Edward St, and sidewalk pavement near east end of Gold Coast Rd (3/10/2021). Utilities were put in the southwest corner of the site (4/21/2021). Grading in SW corner of site by Calabretto Building Group (9/8/2021). Ground disturbance for sewer installation around Outlot L (7/27/2022). Ground disturbance west of SB 4 for sewer installation (10/19/2022). Storm sewer work in phase II (4/27/2023). Grading north of SB 5 to S 125th st., along Lake Vista dr. and Windsor dr. (5/11/23). Grading of S 125th st (06/01/23). Grading along S 125th st, S 124th st and Horizon st (6/15/23). Grading along S 125th st, Lake Tahoe Drive and Lake Vista Drive (6/22/23).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Entire Site: Grading commenced (11/8/2018) Grading has begun in Drainage Areas Dev. 2, Dev. 3, and Dev. 4 (11/15/2018). Grading has temporarily ceased due to winter conditions. Minor grading/regrading W of SB 3 to redirect water flowing off site to east (4/13/2019). Stockpiling in the western portion of Dev 2 (4/24/2019). Grading has begun in the western portion of Dev 2 (5/9/2019). Stripping/Grading in southern portion of Dev A and throughout Dev 5 (6/13/2019). Stripping/Grading in northeastern portion of Dev 2 (6/27/2019) Minor regrading/excavation in DEV 3 -School (7/31/2019). Excavation in Dev 3 and Dev 4 for sanitary installation (8/08/2019). Trenching in Dev 4 for utility installation (9/04/2019). Grading has temporarily ceased throughout the site (10/11/2019). Grading has resumed for basin installation (10/16/2019) Grading has resumed throughout the site (10/22/2019). Excavation near SB 4 for basin installation (10/22/2019). Excavation along the northern perimeter of the site near 120th St for sanitary tie-in (10/31/2019). Stripping/grading in DEV A (10/31/2019). Disking occurring in Dev 4 (11/7/2019). Sanitary installation in Dev 2/3 (11/7/2019). Grading in Dev 5 and Dev A for basin excavation (11/14/2019). Fine grading in Dev 4 and Dev 3 in preparation for paving (11/14/2019). Grading in Dev A (12/12/2019). Grading has temporarily ceased due to winter conditions (1/23/2020). Grading has resumed (4/27/2020); Backfilling of curbs for paving underway (10/21/2020). Excavation on Lot 110 (12/22/2020). Grading on eastern side of Dev 2 (1/12/2021). Grading in Dev A, and northern portion of Dev 2 (2/23/2021). Excavation by 124th st and Gold Coast Rd (3/4/2021). Excavation by 125th and Edward St, and sidewalk pavement near east end of Gold Coast Rd (3/10/2021). Utilities were put in the southwest corner of the site (4/21/2021). Grading in SW corner of site by Calabretto Building Group (9/8/2021). Ground disturbance for sewer installation around Outlot L (7/27/2022.) Ground disturbance west of SB 4 for sewer installation (10/19/2022). Storm sewer work in phase II (4/27/2023). Grading north of SB 5 to S 125th st., along Lake Vista and Windsor dr. (5/11/23). Grading of S 125th st (06/01/23). Grading along S 125th st, S 124th st and Horizon st (6/15/23). Grading along S 125th st, Lake Tahoe Drive and Lake Vista Drive (6/22/23).

What temporary or permanent stabilization measures listed in this section are being implemented?
 Existing vegetation (11/8/2018). EM 1 partially installed (9/30/2019). DEJ seeded the central drainage around the future S. 124th St., the slope in the northeastern quadrant of the site (6/16/2020); school site was sodded (12/9/2020). ROW seeding began (6/2/2021). Matting of the slope west of S 120th entrance (8/25/2021). Seeding/matting Outlots F, G, H, and ROW overseeding (4/1/2022). Commercial Seeding seeded and matted the northwest and southwest areas of the site (6/1/23). Erosion matting installed on outlet E (7/6/23).

Checklist Questions:

1. Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

No

Create Corrective Action?

No - See BMP Section.

2. Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.

No

Create Corrective Action?

No - See BMP Section.

3. Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

No

Create Corrective Action?

No - See BMP Section.

4. Are construction entrances and adjacent streets being maintained adequately?

No

Create Corrective Action?

No - See BMP Section.

5. Is dust associated with the construction activity adequately controlled on the site?

Yes

Create Corrective Action?

N/A

Comments:

Comments:

- 1.) Site was active for home construction and paving during last inspection.
- 2.) Ashbury Hills Self Storage (CSW-202105789) is active on Lot 166 of the Ashbury Hills development as of 9/13/21.
- 3.) Due to the erosion issues south sediment basin 1 a safety fence was installed by Tim Geis per Teresa Wooten prior to the inspection on 7/20/23.

Findings / Corrective Actions (Date):

- Findings / Corrective Actions (Date):**
- 1.) Some maintenance is required in the BMP section.
 - 2.) E&A will monitor the removal of the inlet filters around the school project with the site stabilization. E&A inspector received an email from Tyson Smith with Lamp Ryneason 1/11/21 that they did not recommend putting inlet filters around the school. GPCS was informed to remove the inlet filters by 3/11/21. GPCS removed 5 inlet filters prior to the 3/24/21 inspection. As of 4/9/21 there are three inlet filters left by the school, E&A inspector will continue to monitor. GPCS was reminded on 4/30/21, 5/4/21, 5/6/21, 5/11/2021, 5/19/21, 5/30/21, 6/25/21, 7/14/21, 8/13/21, 9/10/21, 9/30/21. Peter Katt, Gene Graves, and Commercial Seeding were reminded on 10/14/21, 11/3/21, 12/08/22, 1/20/23, 4/28/23, 5/25/23, 7/20/23. As of 7/20/21 there is 1 inlet filter left by the school east of SB4, E&A inspector will continue to monitor.
 - 3.) Erosion was observed around the outfall pipe to the west of Lake Vista Drive that flows down to silt basin 5. SID and E&A engineers were informed to repair by 7/13/23. Not done as of last inspection.

| Unique Name | Type | Location | Projected Install Date | Status | Maintenance |
|---------------------------|---|-------------------------------------|------------------------|---------|-------------|
| A 1 | Area Inlet Protection | R 16 | | Removed | |
| Current Condition: | Removed - Silt fence around the inlet will not be recommended as of 4/16/21 due to inlet leading to a sediment basin. | | | | |
| AI 2 | Area Inlet Protection | N of SB 5 | 3/9/2023 | Active | No |
| Current Condition: | Active - Graham Construction installed an area inlet prior to the inspection on 3/09/23. The area inlet was above grade, thus inlet protection is not required at this time. E&A inspector will monitor. | | | | |
| B 1 | Temporary Berm | North side of site (west of SB 2) | | Removed | |
| Current Condition: | Removed - DEJ Grading removed the temporary berm during the excavation of SB 5 prior to inspection on 11/14/19. | | | | |
| B 2 | Temporary Berm | Southwest side of site (NE of SB 5) | | Removed | |
| Current Condition: | Removed - DEJ Grading removed the berms prior to inspection on 12/18/19. The berms are not needed at this time. E&A will monitor. | | | | |
| B 3 | Temporary Berm | Northwest side of site (Along SF 9) | 5/18/2023 | Active | No |
| Current Condition: | Good Condition - The Farmer to the west installed the berm prior to inspection on 5/18/23. The E&A inspector will monitor. | | | | |
| CE 1 | Stabilized Construction Entrance | Schram Road (W27) | | Removed | |
| Current Condition: | Removed - The construction entrance is no longer necessary as it is removed and no longer in use due to the Schram Road Improvements project grading reaching the area as of the inspection on 8/18/20. | | | | |
| CE 2 | Stabilized Construction Entrance | Schram Road (AA27) | | Removed | |
| Current Condition: | Removed - Prairie Construction installed a construction entrance prior to inspection on 7/2/19 for school construction. Since this BMP is associated with the school project, E&A will no longer inspect its effectiveness as of the 10/11/19 inspection. | | | | |

| | | | | | |
|---------------------------|--|--|-----------|---------|-----|
| CE 3 | Stabilized Construction Entrance | Schram Road (O27) | | Removed | |
| Current Condition: | Removed - Graham Construction removed the entrance to prep the area for paving prior to the inspection on 9/24/20. Reinstallation is not necessary due to grading for the Schram Road Improvements (114th to 132nd Street) project reaching the entrance location prior to the inspection on 9/24/20. | | | | |
| CE 4 | Stabilized Construction Entrance | Schram Road (W27) | | Removed | |
| Current Condition: | Removed - MBC paved the entrance prior to the inspection on 8/10/23. | | | | |
| CW 1 | Concrete Washout | North of SB 4 | | Removed | |
| Current Condition: | Removed- Tab Construction removed the washout pit prior to 11/18/20 | | | | |
| CW 2 | Concrete Washout | Outlot A-South 124th Street & Horizon Street | 5/19/2021 | Active | No |
| Current Condition: | Good Condition- GPCS installed the washout pit prior to the inspection on 5/19/21. Sudbeck Homes cleaned out the washout and cleaned up concrete waste adjacent to the washout prior to the inspection on 3/7/22. Sudbeck Homes installed a berm along the front of the washout prior to the inspection on 3/7/22. | | | | |
| CW 3 | Concrete Washout | Lot 65 to 267 | | Removed | |
| Current Condition: | Removed - MBC removed the concrete waste and washout prior to the inspection on 8/10/23. | | | | |
| D 1 | Temporary Diversion Ditch | (BB8-BB15) | | Removed | |
| Current Condition: | Removed - The majority of the diversion was graded out prior to the inspection on 9/24/20. Reinstallation does not appear necessary at this time due to establishment of vegetation in the upstream area. | | | | |
| D 2 | Temporary Diversion Ditch | (Q1-V2) | | Removed | |
| Current Condition: | Removed - The diversion is no longer necessary as of the inspection on 8/27/20 due to paving of S. 123rd Avenue, which will divert water via curb inlets to the basin. | | | | |
| D 3 | Temporary Diversion Ditch | (C20-C26) | 8/27/2020 | Active | No |
| Current Condition: | Good Condition - DEJ installed the diversion prior to the inspection on 8/27/20. Commercial Seeding redefined the diversion prior to the inspection on 11/11/21. Commercial Seeding redefined the diversion with EM prior to the inspection on 6/1/23 . | | | | |
| D 4 | Temporary Diversion Ditch | (BB21-BB25) | | Removed | |
| Current Condition: | Removed- Due to pavement operations and school work, diversion ditch was removed as of 10/21/2020. | | | | |
| D 5 | Temporary Diversion Ditch | (X2-BB6) | 8/27/2020 | Pending | |
| Current Condition: | Pending - Perimeter silt fence and existing vegetation are adequately controlling sediment as of the 7/10/21 inspection. Installing the diversion is not recommended at this time. E&A inspector will continue to monitor. | | | | |
| D 6 | Temporary Diversion Ditch | (V27-AA27) | | Removed | |
| Current Condition: | Removed - The diversion will not be necessary as of the inspection on 7/29/20 due to stabilization by vegetation in part of the intended location as well as the start of grading / activity for the Schram Road Improvements project in the remainder of the intended location. | | | | |
| D 7 | Temporary Diversion Ditch | (E28-P28) | | Active | |
| Current Condition: | Removed - DEJ installed the diversion prior to the inspection on 8/27/20. DEJ redefined the diversion prior to the inspection on 6/15/21. | | | | |
| D 8 | Temporary Diversion Ditch | (B8-B13) | | Active | |
| Current Condition: | Removed - DEJ installed the diversion prior to the inspection on 8/27/20. GPCS redefined the diversion prior to the inspection on 5/19/21. | | | | |
| D 9 | Temporary Diversion Ditch | (C3-E2) | | Removed | |
| Current Condition: | Removed- Due to pavement operations and school work, diversion ditch was removed as of 10/21/2020. | | | | |
| EM 1 | Erosion Control Matting | (CC20-CC27) | | Active | |
| Current Condition: | Removed - Erosion control matting installation was underway during inspection on 9/30/19. E&A will monitor for completion of installation during future inspections. Approximately 95% of the matting was installed as of the 10/22/19 inspection. | | | | |
| EM 2 | Erosion Control Matting | B5 | 6/1/2023 | Active | No |
| Current Condition: | Good Condition - Commercial Seeding installed erosion control matting from south of SB1 to north of lake vista drive and from south of Lake Vista drive to SB5 prior to inspection on 6/1/23. | | | | |
| EM 3 | Erosion Control Matting | D3 | | Removed | |
| Current Condition: | Removed - Will be installed when grading of area is complete. | | | | |
| ET 1 | Erosion Control Terrace | C 12-21 | | Removed | |
| Current Condition: | Removed - The erosion control terrace has been removed and replaced with D-3 and D-8 as of the inspection on 8/27/20. | | | | |
| FT 1 | Fuel Tanks | O23 | | Removed | |
| Current Condition: | Removed - Roth Enterprises removed the fuel tank prior to the inspection on 5/26/20. | | | | |
| FT X | Fuel Tank | Site | 6/8/2023 | Pending | No |
| Current Condition: | Pending - Nebraska Hydroseeding installed a portable fuel tank on site prior to inspection on 6/8/23. MBC installed a fuel tank on site prior to the inspection on 6/22/23. MBC removed the fuel tank prior to the inspection on 6/29/23. | | | | |
| Lot 1 | Individual Lot | Lot 1 | | Removed | |
| Current Condition: | Removed - Ideal Designs sodded the lot prior to the 5/18/22 inspection. | | | | |
| Lot 7 | Individual Lot | Lot 7 | | Removed | |
| Current Condition: | Removed - Al Belt sodded the lot prior to the inspection on 7/20/23. | | | | |
| Lot 8 | Individual Lot | Lot 8 | | Removed | |
| Current Condition: | Removed - Baranko Homes sodded the lot prior to the inspection on 8/10/23. | | | | |
| Lot 10 | Individual Lot | Lot 10 | 6/21/2022 | Pending | Yes |



| | | | | | |
|---------------------------|---|--------|------------|---------|-----|
| Current Condition: | Pending - JC Custom Build began excavating the lot prior to the inspection on 6/21/22. JC Custom Build installed and secured a portable toilet on the lot prior to the inspection on 5/18/23. JC Custom Build cleaned the street in front of the lot prior to inspection on 6/8/23. JC Custom Build cleaned the street prior to the inspection on 7/20/23. Silt Fence or wattles should be installed on the lot. JC Custom Build was informed to complete by 5/1/23. Not done as of the last inspection. JC Custom Build was reminded on 5/25/23, 6/22/23, 7/20/23 | | | | |
| Lot 11 | Individual Lot | Lot 11 | 4/27/2022 | Active | No |
| Current Condition: | Good Condition - The homeowner began excavating the lot prior to the 4/27/22 inspection. Dirt piles were observed in the ROW on 4/27/22. The homeowner removed the dirt piles from the ROW prior to the 5/3/22 inspection. The homeowner installed silt fence along the rear of the lot prior to the inspection on 6/29/22. The homeowner graded the front of the lot prior to the inspection on 8/3/23. | | | | |
| Lot 14 | Individual Lot | Lot 14 | 6/8/2023 | Active | No |
| Current Condition: | Good Condition - The homeowner began excavating the lot prior to the 6/8/23 inspection. Dirt piles were observed in the ROW on 6/8/23. The homeowner secured a portable toilet and cleaned the streets prior to the 7/20/22 inspection. | | | | |
| Lot 17 | Individual Lot | Lot 17 | | Removed | |
| Current Condition: | Removed - Timeless Homes sodded the lot and moved and secured the portable toilet across the street prior to the inspection on 6/22/23. | | | | |
| Lot 19 | Individual Lot | Lot 19 | | Removed | |
| Current Condition: | Removed - Belt Construction sodded the lot prior to the 5/18/22 inspection. | | | | |
| Lot 20 | Individual Lot | Lot 20 | 5/18/2023 | Pending | Yes |
| Current Condition: | Pending - Timeless Homes began excavating the lot prior to the 5/18/23 inspection. Dirt piles were observed in the ROW on 5/18/23. Timeless Homes cleaned the streets prior to the inspection on 7/27/23. Timeless Homes removed the dirt piles in the ROW and secured a portable toilet prior to the inspection on 8/17/23. Silt fence or wattles should be installed along the street. Timeless Homes was informed to complete by 6/15/23. Not done as of last inspection. Timeless Homes was reminded on 6/16/23, 6/26/23 (CIR 19423), 7/20/23 | | | | |
| Lot 26 | Individual Lot | Lot 26 | | Removed | |
| Current Condition: | Removed - Timeless Homes sodded the lot prior to the inspection on 6/21/22. | | | | |
| Lot 25 | Individual Lot | Lot 25 | 11/16/2022 | Active | No |
| Current Condition: | Active - Landmark Performance Corp began excavating the lot prior to the inspection on 11/16/22. A dirt pile was observed in the ROW; however Landmark Performance Corp was actively excavating during the 11/16/22 inspection. Landmark Performance Corp removed the dirt pile from the ROW prior to the inspection on 12/01/22. Landmark Performance Corp cleaned the street prior to the inspection on 8/3/23. Landmark Performance Corp removed the concrete waste and finely graded the lot prior to the inspection on 8/17/23. | | | | |
| Lot 27 | Individual Lot | Lot 27 | | Removed | |
| Current Condition: | Removed - Timeless Homes sodded the lot prior to the inspection on 5/11/23. | | | | |
| Lot 29 | Individual Lot | Lot 29 | | Removed | |
| Current Condition: | Removed - Colony Custom Homes sodded the lot prior to the inspection on 6/29/22. | | | | |
| Lot 32 | Individual Lot | Lot 32 | | Removed | |
| Current Condition: | Removed - Belt Construction sodded the lot prior to the inspection on 9/08/22. | | | | |
| Lot 35 | Individual Lot | Lot 35 | | Removed | |
| Current Condition: | Removed - The homeowner (Ms. Ravichandar) sodded the lot and cleaned the street prior to the inspection on 9/12/22. | | | | |
| Lot 44 | Individual Lot | Lot 44 | 4/1/2022 | Pending | Yes |
| Current Condition: | Pending - KRT Construction began excavating the lot prior to the 4/1/22 inspection. Dirt piles were observed in the ROW on 4/1/22. KRT Construction removed the dirt piles prior to the 4/14/22 inspection. KRT Construction cleaned the street in front of the lot prior to the inspection on 11/16/22. KRT Construction Paved the driveway and sidewalk prior to inspection on 4/20/23. Dirt piles were observed in the rear of the lot on 6/15/23. KRT Construction cleaned the street prior to the inspection on 7/20/23. Wattles should be installed along the front of the lot. KRT Construction was informed to complete by 4/13/23. Not done as of the last inspection. KRT Construction was reminded on 5/25/23, 6/23/23, 6/26/23 (CIR 19423), 7/28/23 | | | | |
| Lot 45 | Individual Lot | Lot 45 | | Removed | |
| Current Condition: | Removed - AL Belt Construction sodded the lot prior to the inspection on 4/20/23. | | | | |
| Lot 47 | Individual Lot | Lot 47 | | Removed | |
| Current Condition: | Removed - Matthew and Sonja Simet sodded the lot prior to the inspection on 6/22/23. | | | | |
| Lot 58 | Individual Lot | Lot 58 | 8/3/2022 | Pending | No |
| Current Condition: | Pending - This lot is inactive for construction. Great Plains Contractor Services installed silt fence along the northeast and southeast corners of the lot prior to the 8/3/22 inspection. Graves Development repaired the silt fence prior to the inspection on 6/15/23. Graves Development removed the silt fence prior to the inspection on 7/6/23. E&A inspector will monitor and recommend reinstallation as needed. | | | | |
| Lot 70 | Individual Lot | Lot 70 | 8/3/2022 | Active | No |
| Current Condition: | Good Condition - This lot is inactive for construction. Great Plains Contractor Services installed silt fence along the southeast corner of the lot prior to the 8/3/22 inspection. Graves Development repaired the silt fence prior to the inspection on 6/15/23. | | | | |
| Lot 90 | Individual Lot | Lot 90 | 8/3/2022 | Pending | No |
| Current Condition: | Pending - This lot is inactive for construction. Great Plains Contractor Services installed silt fence along the northeast corner of the lot prior to the 8/3/22 inspection. Graves Development repaired the silt fence prior to the inspection on 6/15/23. Graves Development removed the silt fence prior to the inspection on 7/6/23. E&A inspector will monitor and recommend reinstallation as needed. | | | | |

| | | | | | |
|---------------------------|--|---------|------------|---------|-----|
| Lot 112 | Individual Lot | Lot 112 | 4/29/2021 | Active | No |
| Current Condition: | Good Condition - See lot 111 for more information as of 4/29/21. Legacy Homes repaired the wattles prior to the inspection on 6/15/21. Legacy Homes re-secured and extended the wattles prior to the inspection on 10/13/21. Legacy Homes installed silt fence on the northeast corner of the lot prior to the 7/27/22 inspection. The silt fence was damaged prior to the inspection on 9/08/22. Legacy Homes removed the silt fence prior to the inspection on 6/29/23. | | | | |
| Lot 114 | Individual Lot | Lot 114 | 7/27/2022 | Pending | No |
| Current Condition: | Pending - This lot is inactive for construction. Legacy Homes installed silt fence along the south side and rear of the lot prior to the 7/27/22 inspection. Graves Development removed the silt fence prior to the inspection on 7/6/23. E&A inspector will monitor and recommend reinstallation as needed. | | | | |
| Lot 115 | Individual Lot | Lot 115 | 7/27/2022 | Pending | No |
| Current Condition: | Pending - This lot is inactive for construction. Legacy Homes installed silt fence along the rear of the lot prior to the 7/27/22 inspection. Graves Development removed the silt fence prior to the inspection on 7/6/23. E&A inspector will monitor and recommend reinstallation as needed. | | | | |
| Lot 116 | Individual Lot | Lot 116 | 7/27/2022 | Pending | No |
| Current Condition: | Pending- This lot is inactive for construction. Legacy Homes installed silt fence along the rear of the lot prior to the 7/27/22 inspection. Graves Development removed the silt fence prior to the inspection on 7/6/23. E&A inspector will monitor and recommend reinstallation as needed. | | | | |
| Lot 120 | Individual Lot | Lot 120 | 8/3/2022 | Active | No |
| Current Condition: | Good Condition - This lot is inactive for construction. Great Plains Contractor Services installed silt fence along the southeast corner of the lot prior to the 8/3/22 inspection. | | | | |
| Lot 126 | Individual Lot | Lot 126 | 8/3/2022 | Pending | No |
| Current Condition: | Pending - This lot is inactive for construction. Great Plains Contractor Services installed silt fence along the northeast corner of the lot prior to the 8/3/22 inspection. Graves Development repaired the silt fence prior to the inspection on 6/22/23. Graves Development removed the silt fence prior to the inspection on 7/6/23. E&A inspector will monitor and recommend reinstallation as needed. | | | | |
| Lot 130 | Individual Lot | Lot 130 | 10/28/2021 | Active | Yes |
| Current Condition: | Active - This lot is inactive for construction. Legacy Homes disturbed the lot with concrete waste. Legacy Homes cleaned the streets prior to inspection on 6/8/23. Legacy Homes repaired the silt fence prior to the inspection on 6/22/23. Graves Development removed the silt fence prior to the inspection on 7/6/23. Concrete waste should be cleaned up or removed Legacy Homes was informed to complete by 6/1/23. Not done as of last inspection. Legacy Homes was reminded on 6/23/23, 6/26/23 (CIR 19423), 7/20/23. | | | | |
| Lot 131 | Individual Lot | Lot 131 | | Removed | |
| Current Condition: | Removed - Legacy Homes sodded the lot prior to the inspection on 7/27/22. | | | | |
| Lot 132 | Individual Lot | Lot 132 | 10/28/2021 | Active | No |
| Current Condition: | Good Condition - This lot is inactive for construction. Legacy Homes disturbed the lot during home-building activities on adjacent lots prior to the 10/28/21 inspection. Legacy Homes cleaned the streets and installed wattles prior to inspection on 6/8/23. | | | | |
| Lot 133 | Individual Lot | Lot 133 | | Removed | |
| Current Condition: | Removed - Legacy Homes sodded the lot prior to the inspection on 7/27/22. | | | | |
| Lot 134 | Individual Lot | Lot 134 | | Removed | |
| Current Condition: | Removed - Legacy Homes sodded the lot prior to the inspection on 7/27/22. | | | | |
| Lot 135 | Individual Lot | Lot 135 | 10/28/2021 | Active | No |
| Current Condition: | Good Condition - This lot is inactive for construction. Legacy Homes disturbed the lot during home-building activities on adjacent lots prior to the 10/28/21 inspection. Legacy Homes installed silt fence along the front corner of the lot prior to the 8/3/22 inspection. Legacy Homes cleaned the streets and removed the silt fence to install wattles prior to inspection on 6/8/23. | | | | |
| Lot 136 | Individual Lot | Lot 136 | 6/22/2021 | Active | No |
| Current Condition: | Good Condition - Legacy Homes began excavating the lot prior to the inspection on 6/22/21. Legacy Homes installed silt fence along the front corner of the lot prior to the 8/3/22 inspection. Legacy Homes cleaned the streets and removed the silt fence to install wattles prior to inspection on 6/8/23. | | | | |
| Lot 137 | Individual Lot | Lot 137 | 6/30/2021 | Active | No |
| Current Condition: | Good Condition - Legacy Homes began excavating the lot prior to the inspection on 6/30/21. Legacy Homes installed silt fence along the front corner of the lot prior to the 8/3/22 inspection. Legacy Homes removed the silt fence prior to the inspection on 6/29/23. Legacy Homes cleaned the street prior to the inspection on 8/3/23. | | | | |
| Lot 139 | Individual Lot | Lot 139 | 7/7/2021 | Pending | No |
| Current Condition: | Pending - This lot is inactive for construction. Great Plains Contractor Services installed silt fence along the northeast corner of the lot prior to the 8/3/22 inspection. The silt fence was partially damaged during the inspection on 11/16/22. Graves Development repaired the silt fence prior to inspection on 6/15/23. Graves Development removed the silt fence prior to the inspection on 7/6/23. E&A inspector will monitor and recommend reinstallation as needed. | | | | |
| Lot 140 | Individual Lot | Lot 140 | 8/3/2022 | Pending | No |
| Current Condition: | Pending - This lot is inactive for construction. Great Plains Contractor Services installed silt fence along the southeast corner of the lot prior to the 8/3/22 inspection. Graves Development repaired the silt fence prior to inspection on 6/15/23. Graves Development removed the silt fence prior to the inspection on 7/6/23. E&A inspector will monitor and recommend reinstallation as needed. | | | | |
| Lot 147 | Individual Lot | Lot 147 | 8/3/2022 | Pending | No |
| Current Condition: | Pending - This lot is inactive for construction. Great Plains Contractor Services installed silt fence along the northwest corner of the lot prior to the 8/3/22 inspection. Graves Development repaired the silt fence prior to the inspection on 6/22/23. Graves Development removed the silt fence prior to the inspection on 7/6/23. E&A inspector will monitor and recommend reinstallation as needed. | | | | |
| Lot 153 | Individual Lot | Lot 153 | 8/3/2022 | Pending | No |

| | | | | | |
|---------------------------|--|------------------|------------|---------|-----|
| Current Condition: | Pending- This lot is inactive for construction. Great Plains Contractor Services installed silt fence along the northwest corner of the lot prior to the 8/3/22 inspection. Graves Development repaired the silt fence prior to the inspection on 6/22/23. Graves Development removed the silt fence prior to the inspection on 7/6/23. E&A inspector will monitor and recommend reinstallation as needed. | | | | |
| Lot 154 | Individual Lot | Lot 154 | 6/22/2021 | Active | Yes |
| Current Condition: | Fair Condition - Legacy Homes began excavating the lot prior to the inspection on 6/22/21. Legacy Homes installed silt fence along the front corners of the lot prior to the 8/3/22 inspection. Silt fence was torn prior to the inspection on 3/16/23. Legacy Homes cleaned the streets and removed the silt fence to install wattles prior to inspection on 6/8/23. Street in front of the lot should be cleaned. Legacy Homes was informed to complete by 8/12/23. Not done as of last inspection. | | | | |
| Lot 159 | Individual Lot | Lot 159 | 7/21/2021 | Active | Yes |
| Current Condition: | Fair Condition - Legacy Homes began excavating the lot prior to the inspection on 7/21/21. Legacy Homes installed silt fence along the front corners of the lot prior to the 8/3/22 inspection. Legacy Homes repaired the silt fence prior to the inspection on 7/20/23. Silt Fence should be repaired or removed. Legacy Homes was informed to complete by 8/17/23. Not done as of last inspection. | | | | |
| Lot 3, Replat 1 | Individual Lot | Lot 3, Replat 1 | | Removed | |
| Current Condition: | Removed - THI Sodded the lot prior to inspection on 4/27/23. | | | | |
| Lot 5, Replat 1 | Individual Lot | Lot 5, Replat 1 | | Removed | |
| Current Condition: | Removed - THI Builders sodded the lot prior to the 7/8/22 inspection. | | | | |
| Lot 6, Replat 1 | Individual Lot | Lot 6, Replat 1 | | Removed | |
| Current Condition: | Removed - THI Sodded the lot prior to inspection on 7/20/23. | | | | |
| Lot 7, Replat 1 | Individual Lot | Lot 7, Replat 1 | | Removed | |
| Current Condition: | Removed - THI sodded lot prior to inspection on 4/20/23. | | | | |
| Lot 8, Replat 1 | Individual Lot | Lot 8, Replat 1 | | Removed | |
| Current Condition: | Removed - THI Builders sodded the lot prior to inspection on 4/27/23. | | | | |
| Lot 9, Replat 1 | Individual Lot | Lot 9, Replat 1 | | Removed | |
| Current Condition: | Removed - THI Builders sodded the lot prior to inspection on 4/27/23. | | | | |
| Lot 10, Replat 1 | Individual Lot | Lot 10, Replat 1 | | Removed | |
| Current Condition: | Removed - Bridgewater sodded the lot prior to inspection on 4/27/23. | | | | |
| Lot 11, Replat 1 | Individual Lot | Lot 11, Replat 1 | | Removed | |
| Current Condition: | Removed - Bridgewater Homes sodded the lot prior to the 5/18/22 inspection. | | | | |
| Lot 12, Replat 1 | Individual Lot | Lot 12, Replat 1 | | Removed | |
| Current Condition: | Removed - Bridgewater Homes sodded the lot prior to the 5/18/22 inspection. | | | | |
| Lot 13, Replat 1 | Individual Lot | Lot 13, Replat 1 | 7/8/2022 | Active | No |
| Current Condition: | Good Condition - Bridgewater Homes has been using the lot for their job trailer. Bridgewater Homes sodded part of the lot and installed wattles in the rear of the lot prior to the 7/8/22 inspection. | | | | |
| Lot 14, Replat 1 | Individual Lot | Lot 14, Replat 1 | 7/18/2022 | Active | No |
| Current Condition: | Good Condition - This lot is inactive for construction. Bridgewater Homes installed wattles in the rear of the lot prior to the 7/18/22 inspection. | | | | |
| Lot 15, Replat 1 | Individual Lot | Lot 15, Replat 1 | 7/18/2022 | Active | No |
| Current Condition: | Good Condition - This lot is inactive for construction. Bridgewater Homes installed wattles in the rear of the lot prior to the 7/18/22 inspection. | | | | |
| Lot 16, Replat 1 | Individual Lot | Lot 16, Replat 1 | | Removed | |
| Current Condition: | Removed - Bridgewater Homes sodded the lot prior to the 7/8/22 inspection. | | | | |
| Lot 17, Replat 1 | Individual Lot | Lot 17, Replat 1 | | Removed | |
| Current Condition: | Removed - Bridgewater Homes sodded the lot prior to the 7/8/22 inspection. | | | | |
| Lot 44, Replat 1 | Individual Lot | Lot 4, Replat 1 | 8/3/2022 | Active | No |
| Current Condition: | Good Condition - This lot is inactive for construction. Great Plains Contractor Services installed silt fence along the east corner of the lot prior to the 8/3/22 inspection. Graves Development repaired the silt fence prior to the inspection on 6/15/23. | | | | |
| PB 1 | Portable Bathroom | Site | | Removed | |
| Current Condition: | Removed - Kersten Construction removed the portable toilet prior to the 4/21/21 inspection. | | | | |
| PB 2 | Portable Bathroom | Site | | Removed | |
| Current Condition: | Removed - Legacy Homes removed the portable toilet prior to the 4/1/22 inspection. | | | | |
| PB X | Portable Bathroom | Site | 2/2/2023 | Pending | No |
| Current Condition: | Pending - Tab Construction removed the portable toilet prior to the inspection on 10/27/22. The storm sewer contractor secured a portable toilet on site prior to the inspection on 2/02/23. MBC installed and secured a portable toilet on site prior to the inspection on 6/22/23. MBC replaced the portable toilet and secured it prior to the inspection on 7/6/23. MBC removed the portable toilet along S 125th st prior to the inspection on 8/10/23. | | | | |
| SB 1 | Sediment Basin | B5 | 11/14/2019 | Active | Yes |

| | | | | | |
|---------------------------|--|----------------------------|------------|---------|-----|
| Current Condition: | <p>Fair Condition - 15% Filled - DEJ Grading began excavation of the basin prior to inspection on 11/14/19. As of the last inspection, the basin is still missing the outlet structure, inlets, and the baffle. The outlet pipe was installed prior to inspection on 11/22/19. The riser is not in place as of the 11/22/19 inspection. DEJ Grading partially installed the riser prior to inspection on 12/12/19. DEJ closed the gaps between the riser and outlet pipe prior to the inspection on 7/21/20. Great Plains Contractor Services installed rip rap below the outfall prior to the inspection on 8/07/20. Roth Enterprises began cleaning out the basin prior to the inspection on 8/17/21. Roth finished cleaning out the basin and installing the baffle prior to the inspection on 9/8/21. Roth Enterprises cleaned out the basin prior to the inspection on 8/17/23.</p> <p>1.) The basin isn't draining correctly and a new riser with the correct dimensions should be installed. 2.) Dewatering holes should be installed 3ft from the bottom.</p> <p>1.) DEJ Grading was informed to complete by 6/16/21. Not done as of last inspection. DEJ was reminded on 7/9/21, 8/13/21, 8/26/21, 9/10/21, 10/29/21, 2/23/22, 8/5/22. Graves Development was reminded on 12/6/21. DEJ informed the E&A inspector on 2/23/22 that the new riser has been cast and is scheduled for delivery by 3/4/22. E&A inspector will continue to monitor for installation. E&A inspector followed up with DEJ on status of new riser on 5/8/23. No response on new riser as of 6/8/23. E&A inspector followed up with DEJ on status of new riser due to current riser not draining properly on 7/6/23. DEJ was reminded on 8/9/23. 2.) Roth Enterprises was informed to complete by 7/27/23. Not done as of last inspection. Roth Enterprises was reminded on 8/18/23.</p> | | | | |
| SB 2 | Sediment Basin | V5 | 8/19/2019 | Active | No |
| Current Condition: | <p>Good Condition - 15% Filled - Basin will be installed when grading begins in that area. DEJ Grading was in the process of excavating the basin during inspection on 10/16/19. E&A will monitor through completion of installation. DEJ Grading installed a riser in the basin prior to the inspection on 12/27/19. There are gaps between the riser and outlet pipe that need closed as of the 12/27/19 inspection. DEJ closed the gaps between the riser and outlet pipe prior to the inspection on 7/21/20. DEJ installed rip rap below the outfall prior to the inspection on 8/13/20. Roth cleaned out the eastern half of the basin, installed dewatering holes and the eastern baffle prior to the inspection on 5/19/21. Roth completed cleanout and installed dirt baffles and dewatering holes prior to the inspection on 6/9/21. E&A inspector painted cleanout mark on 6/18/21. E&A inspector installed new basin sign during inspection on 5/18/23.</p> | | | | |
| SB 3 | Sediment Basin | AA17 | 11/15/2018 | Active | No |
| Current Condition: | <p>Good Condition - 20% Filled - Basin will be installed when grading begins in that area. Basin excavation had begun as of inspection on 11/28/18, however, excavation/shaping of the basin was not complete. E&A will monitor. Excavation of the basin is complete as of the 9/11/19 inspection. DEJ Grading rebuilt the berm of the basin prior to inspection on 10/16/19. The outlet pipe was installed prior to inspection on 12/12/19. DEJ installed a riser in the basin prior to the inspection on 7/21/20. DEJ installed rip rap below the outfall prior to the inspection on 8/13/20. Roth began cleanout prior to the inspection on 6/9/21. Roth installed a dirt baffle prior to the inspection on 6/16/21. E&A inspector installed new basin sign during inspection on 5/18/23.</p> | | | | |
| SB 4 | Sediment Basin | AA26 | 11/15/2018 | Active | No |
| Current Condition: | <p>Good Condition - 15% Filled - Basin was being excavated during inspection on 11/15/18. Basin excavation was complete as of inspection on 11/19/18, however, no riser structure has been installed as of last inspection. The outfall of the basin was partially installed as of the 11/14/19 inspection. The outlet pipe was installed prior to inspection on 11/27/19. DEJ installed a permanent riser in the basin and rip rap below the basin outfall prior to the inspection on 8/13/20. The outfall is connected to the riser pipe as of the inspection on 8/13/20, therefore a silt fence wrap is no longer necessary. Roth Enterprises began cleaning out the basin prior to the 10/19/21 inspection. E&A inspector will continue to monitor. Roth enterprises installed the baffle prior to the 10/25/21 inspection. Sediment at the outfall was washed away by natural processes prior to the 10/28/21 inspection. Roth Enterprises completed the remaining SWPPP items prior to the 11/16/21 inspection. The E&A inspector painted the cleanout mark during the 4/1/22 inspection.</p> | | | | |
| SB 5 | Sediment Basin | C28 | 11/14/2019 | Active | Yes |
| Current Condition: | <p>Fair Condition - 10% Filled - DEJ Grading began excavation of the basin prior to inspection on 11/14/19. The outlet pipe was installed prior to inspection on 11/22/19. DEJ installed a riser in the basin prior to the inspection on 7/21/20, therefore a silt fence wrap around the outlet pipe is no longer necessary. Great Plains Contractor Services installed rip rap below the outfall prior to the inspection on 8/07/20. Roth Enterprises cleaned out the basin and installed the baffle prior to the inspection on 10/25/21. An unidentified contractor began installing the inlet pipe prior to the 4/20/22 inspection. SID repaired erosion around outfall north of SB 5 prior to inspection on 5/11/23.</p> <p>The dewatering holes lower than 2.58 feet from the riser crest should be plugged.</p> <p>DEJ, Peter Katt, Gene Graves, and Great Plains Contractor Services were informed to complete by 8/05/20. Not done as of the last inspection. DEJ was reminded on 8/20/20. DEJ, Peter Katt, Gene Graves, and Great Plains Contractor Services were reminded on 9/25/20, 10/30/20, 01/15/21, 3/5/21. Roth Enterprises was reminded on 3/14/21, 5/14/21, 7/9/21, 8/10/21, 9/10/21. DEJ was reminded on 10/29/21, 2/23/22. Graves Development was reminded on 12/6/21, 9/09/22, 12/08/22, 1/20/23, 4/14/23 (CIR #18909). Roth Enterprises was informed to complete by 7/27/23. Not done as of last inspection. Roth Enterprises was reminded on 8/18/23.</p> | | | | |
| SC 1 | Silt Fence | Lake Tahoe Drive | | Removed | No |
| Current Condition: | <p>Removed - Graves development removed the silt fence due to grading in the area prior to the inspection on 6/22/23.</p> | | | | |
| SC 2 | Silt Fence | Lake Tahoe Drive | | Removed | |
| Current Condition: | <p>Removed - Graves development removed the silt fence due to paving in the area prior to the inspection on 6/29/23.</p> | | | | |
| SC 3 | Silt Fence | Lake Vista Drive | | Removed | No |
| Current Condition: | <p>Removed - Graves development removed the silt fence due to grading in the area prior to the inspection on 6/22/23.</p> | | | | |
| SC 4 | Silt Fence | Lake Vista Drive | | Removed | No |
| Current Condition: | <p>Removed - Graves development removed the silt fence due to grading in the area prior to the inspection on 6/22/23.</p> | | | | |
| SC 5 | Silt Fence | West end of Horizon Street | | Removed | |
| Current Condition: | <p>Removed - Graves development removed the silt fence due to paving in the area prior to the inspection on 6/29/23.</p> | | | | |
| SC 6 | Silt Fence | S 125th st | | Removed | No |

| | | | | | |
|---------------------------|--|---------------------------|------------|---------|-----|
| Current Condition: | Removed - Graves development removed the silt fence due to grading in the area prior to the inspection on 6/22/23. | | | | |
| SC 7 | Silt Fence | S 125th st | | Removed | |
| Current Condition: | Removed - Graves development removed the silt fence due to grading in the area prior to the inspection on 6/22/23. | | | | |
| SC 8 | Silt Fence | S125th and Windsor drive | 8/3/2023 | Active | No |
| Current Condition: | Good Condition - Graves Development installed the silt fence prior to the inspection on 8/3/23. | | | | |
| SC 9 | Silt Fence | S124th ave and Horizon st | 8/3/2023 | Active | No |
| Current Condition: | Good Condition - Graves Development installed the silt fence prior to the inspection on 8/3/23. | | | | |
| SF 1 | Silt Fence | BB 20-BB14 | | Removed | |
| Current Condition: | Removed - SF 1 *(SF 1.3) was installed by Double D Excavating prior to inspection on 11/28/18. The silt fence east of the slope in the southeast corner of the site, including the undermined portion by the outfall of the basin and the multiple full spots, was removed prior to the inspection on 4/22/20. As of the inspection on 7/29/20, vegetation has become sufficiently established on the slope located along the southeastern perimeter of the site that reinstallation of the removed silt fence is no longer necessary. The E&A inspector will continue to monitor. E&A inspector removed SF 1 as of 4/29/21 due to established vegetation. | | | | |
| SF 2 | Silt Fence | BB 14 - Gold Coast Rd | | Removed | |
| Current Condition: | Removed - Graves Development removed the silt fence prior to the inspection on 7/6/23. | | | | |
| SF 3 | Silt Fence | Gold Coast Rd - BB 1 | | Removed | |
| Current Condition: | Removed - Commercial Seeding removed the silt fence prior to the inspection on 5/4/23. | | | | |
| SF 4 | Silt Fence | BB 1 - 120th St | 11/28/2018 | Active | No |
| Current Condition: | Good Condition - A portion of SF 4 (SF 1.2) was installed by Double D Excavating prior to inspection on 11/28/18. Great Plains Contractor Services installed the remainder of the silt fence prior to inspection on 7/31/19. Great Plains Contractor Services cleaned out some of the full portions of silt fence on the northeastern perimeter of the site (additional cleanout still required), and cleaned out the silt fence where full on the north side of the site prior to the inspection on 9/09/20. Great Plains Contractor Services repaired and reinstalled new silt fence in the NE corner prior to 5/10/21. GPCS installed silt fence on the east side of 120th Street, and backfilled the silt fence north of SB 2, prior to 6/15/21. Commercial Seeding cleaned out and repaired the silt fence prior to the 11/11/21 inspection. Great Plains Contractor Services repaired the silt fence prior to the 8/3/22 inspection. Silt fence along 120th is down in multiple locations. Graves Development repaired the silt fence prior to the inspection on 6/15/23. Graves development removed part of the silt fence prior to the inspection on 7/6/23. Graves Development removed a portion of the silt fence at the northeast corner of the site prior to the inspection on 8/3/23. | | | | |
| SF 5 | Silt Fence | 120th St - S 123rd Ave | 11/7/2019 | Active | No |
| Current Condition: | Good Condition - (SF 1.1) Great Plains Contractor Services repaired the silt fence and reinstalled the silt fence on east and west sides of South 123rd Avenue; and east side of South 120th Street prior to 11/10/20. Silt fence going north/south north of S 124th Street damaged by snow removal prior to inspection on 12/30/20. Silt fence was removed between 123rd ave and S 120th Street due to grading prior to 1/12/21 Inspection. GPCS installed silt fence on the west side of 120th Street prior to 5/19/21. GPCS cleaned out the silt fence on the west side of 120th Street prior to 6/15/21. GPCS repaired and extended the silt fence on the west side of 120th street prior to 8/25/21. Commercial seeding cleaned out and repaired the silt fence around S 120th Street and reinstalled silt fence around S 123rd and S 125th Street prior to the 11/11/21 inspection. Great Plains Contractor Services repaired the silt fence prior to the 8/3/22 inspection. Graves Development repaired the silt fence where torn near the northern entrance prior to the inspection on 10/06/22. | | | | |
| SF 6 | Silt Fence | S 123rd Ave - S 125th St | | Removed | |
| Current Condition: | Removed- (SF 1.1) Great Plains Contractor Services repaired the silt fence and reinstalled the silt fence on east and west sides of South 123rd Avenue; and east side of South 120th Street prior to 11/10/2020. Silt fence going north/south north of S 124th Street damaged by snow removal prior to inspection on 12/30/20. Great Plains Contractor Services removed the silt fence prior to the 4/21/21 inspection. E&A inspector removed SF 1 as of 4/29/2021 due to established vegetation. | | | | |
| SF 7 | Silt Fence | S 125th St - A 5 | 11/7/2019 | Active | Yes |
| Current Condition: | Fair Condition - (SF 1.1) Great Plains Contractor Services repaired the silt fence and reinstalled the silt fence on east and west sides of South 123rd Avenue; and east side of South 120th Street prior to 11/10/2020. Silt fence going north/south north of S 124th Street damaged by snow removal prior to inspection on 12/30/20. GPCS removed a portion of the silt fence north of SB 1 prior to the inspection on 6/15/21. Commercial seeding repaired and reinstalled the silt fence around S 125th street and north of SB 1 prior to the 11/11/21 inspection. Great Plains Contractor Services repaired the silt fence prior to the 8/3/22 inspection. Silt fence should be repaired. Roth Enterprises was informed to complete by 8/24/23. | | | | |
| SF 8 | Silt Fence | B 24 - K 28 | | Removed | |
| Current Condition: | Removed - Graves Development removed the silt fence prior to the inspection on 8/10/23. | | | | |
| SF 9 | Silt Fence | A 9 - A 12 | 11/7/2019 | Active | No |
| Current Condition: | Good Condition - (SF 2) Great Plains Contractor Services repaired the silt fence where full (still needs cleaned out), backfilled the undermined portions north of the full portion, and backfilled/trenched-in the portion south of the full portion prior to the inspection on 7/15/20. Great Plains Contractor Services cleaned out and repaired the silt fence where full and trenched-in the silt fence where the bottom of the run was exposed in several areas (some still need trenched-in) prior to the inspection on 9/09/20. Great Plains Contractor Services repaired/cleaned out the silt fence prior to the 4/21/21 inspection. Great Plains Contractor Services repaired/cleaned out the silt fence prior to the 5/10/21 inspection. Commercial Seeding cleaned out and repaired the silt fence prior to the 11/11/21 inspection. Commercial Seeding repaired the silt fence prior to the 6/1/23 inspection | | | | |
| SF 10 | Silt Fence | N of SB 4 | | Removed | |
| Current Condition: | Removed - Graves Development removed the silt fence due to paving of the area prior to the inspection on 7/6/23. | | | | |
| STR | Streets | Site | 11/8/2018 | Active | No |
| Current Condition: | Good Condition - Peter Katt / Graves Development cleaned the southern entrances prior to the 2/9/22 inspection. THI Builders cleaned the streets prior to the 7/14/22 inspection. Sediment was observed along the south edge of Gold coast road during the inspection on 5/4/23. Graves Development cleaned some of the streets prior to the inspection on 6/22/23. Graves Development scraped the streets clean prior to the inspection on 8/3/23. | | | | |

| | | | | | |
|--------------------------------|---|---|------------|---------------------|---|
| SWPPP Sign | Misc./Other | Schram Road (W27) and S 120th Street (P1) | 11/19/2018 | Active | No |
| Current Condition: | Good Condition - E&A inspector installed the SWPPP sign at S 124th Street and Schram Road during inspection on 11/19/18. E&A inspector installed the SWPPP sign at S 120th Street at the north end of the site during the inspection on 6/9/21. The SWPPP sign on S 120th was blown over prior to the 3/23/22 inspection. The E&A inspector reinstalled the SWPPP sign on S 120th Street during the 4/1/22 inspection. | | | | |
| Certification Statement | I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations. | | | | |
| Inspector Signature: |  | | | Reviewed By: |  |