E&A- P2008.207.000									
Inspector: Zachary A. Jilek, CPESC, CISEC	Stage								
Project Name:		Bell Brook		3					
For Week Ending: 6/13/2009									
Grading:	100%	ı							
Sanitary Sewer:	100%								
Storm Sewer:	100%								
Paving:	100%								
Seeding: Utilities:	100% 100%								
Overall Development:	60%								
RAIN FALL AMOUNTS	Amount in tenths	Date inspected							
Sunday	0.00"			Week 1					
Sunday: Monday	0.00"								
Tuesday	0.16"								
Wednesday	0.95"	5/13/2009							
Thursday	0.01"								
Friday Saturday	0.01" 0.00"								
				Week 2					
Sunday:	0.00"								
Monday	0.00"			ļ					
Tuesday Wednesday	0.00"								
Thursday	0.00"								
Friday	0.00"								
Saturday	0.03"			18/0-1-0					
Sunday:	0.00"			Week 3					
Monday	0.00"								
Tuesday	0.12"								
Wednesday	0.00"								
Thursday Friday	0.00"								
Saturday	0.00"								
				Week 4/5					
Sunday:	0.00", <b>0.34</b> "								
Monday Tuesday	0.04", 0.11" 0.10", 0.04"	None;6/9/2009							
Wednesday	0.00", 0.00"	None,6/9/2009							
Thursday	0.00", 0.00"								
Friday	0.00", <b>0.63</b> "	6/5/2009; None							
Saturday	<b>2.11</b> ", 0.00"	6/6/2009; 6/13/09							
	None								
Complaints:									
		1							
Construction Sequencing:									
Which portion(s) (i.e. drainage basins) of the site have had	a temporary or permanent ce	essation of grading, earthwo	rk, or ground disturbance	in the last 14 days?					
Entire City and the second and site and site									
Entire Site; grading completed and site seeded pri	or to 4/2008.								
Which portion(s) (i.e. drainage basins) of the site do not ha			l'autanant 44 dans						
which portion(s) (i.e. drainage basins) of the site do not ha	ve grading, earthwork, or gro	ound disturbance scheduled	in the next 14 days?:						
Entire Site; grading completed and site seeded pri	or to 4/2008.								
What temporary or permanent stabilization measures listed	in this section are being imp	olemented?							
Existing Vegetation (4/2008), Harrison St. ROW b	etween 201st and 197th	St seed and matting by	Sarpy County (8/19/0	8)					
Seeding and Matting on the hill south of the ROW	between 197th and 199t	h St. (9/08), seeding and	d matting on outlot 'O'	(3/09), removed basin 8					
seeded (05/09)									
Comments:									
Comments:									
Home construction is the only activity on site. The	site is in overall good co	ndition.							
Findings / Corrective Actions (Date):									
Findings / Corrective Actions (Date):	on								
	1) Some maintenance is required in the BMP section. 2) Lot 198- 19732 Chandler St Good life Homes was called and was left a message for lot level silt fence installation, or stockpile removal by 5-14-								
2) DU 190- 19732 Chanding 131- Good ine Hornes was called and was left a message for lot lever six terice installation, or stockpile removal by 5-14- 109. Stockpile removed by builder prior to inspection on 5-13-09.									
3) Lot 283- 7421 S. 198th Cir City Website was not updated with the owner's name, So Chad with Synergy was e-mailed and asked to inform									
Inspector of the owner of the lot for stockpile removal, or silt fence installation. Heavican Homes was requested to install silt fence or remove									
stockpile by 5-14-09. Not completed as of inspection on 5-13-09, however one day remains until completion date. Sllt fence installed prior to									
inspection on 6/9/09. 4) Lot 142- 19654 Chandler St- Jeff Shaw Builders- Bally Castle Homes was called and was left a voicemail for stockpile removal, or silt fence									
installation on lot by 5-14-09. Bally Castle called inspector on 5-10-09, and stated that the lot was sold the previous day, and they are no longer									
responsible for the maintenance. Inspector is currently trying to figure out who owns the lot, and Bally Castle wouldn't disclose. Dream homes(40268)									
5) There are a couple lot levels down around the s 6) Lot 126- 7310 S. 196th Circle - Barr Homes was									

			Projected Install		
Unique Name	Type	Location	Date	Status	Maintance
		N41d00m00s			
SB 1	Sediment Basin	W96d00m00s		Removed	

Current Condition:	Removed					
		N41d00m00s				
SB 2	Sediment Basin	W96d00m00s		Removed		
Current Condition:	Removed					
		N41d00m00s				
SB 3	Sediment Basin	W96d00m00s	In Place	Active	No	
Current Condition:	Good Condition- 19% Filled					
	Outlet pipe was repaired and Rip rap added prior to inspection on 8-19-08 by Commercial Seeding.					
		N41d00m00s				
SB 4	Sediment Basin	W96d00m00s	In Place	Active	No	
Current Condition:	Good Condition- 24% I		1111100	710410	110	
Garrent Gorianion.	Cood Condition 21701	N41d00m00s				
SB 5	Sediment Basin	W96d00m00s		Removed		
Current Condition:	Removed	Waddonious		Kellioved		
Current Condition.	Kellioved	N44 100 - 00				
SB 6	Sediment Basin	N41d00m00s W96d00m00s	In Place	0 -40	No	
Current Condition:			in Place	Active	NO	
Current Condition:	Good Condition- 17% Filled					
		N41d00m00s				
SB 7	Sediment Basin	W96d00m00s	In Place	Active	No	
Current Condition:	Good Condition- 18% I	Filled				
		N41d00m00s				
SB 8	Sediment Basin	W96d00m00s		Removed		
Current Condition:			ection on 5-13-09 Silt f		the toe of the slone	
Current Condition.	and the area seeded.	Basin removed by O'Brien grading prior to inspection on 5-13-09. Silt fence has been installed on the toe of the slope,				
	and the drea ecodes.					
		N41d00m00s				
SB 9	Sediment Basin	W96d00m00s		Removed		
Current Condition:	Removed					
		N41d00m00s				
SF 1	Silt Fence	W96d00m00s		Removed		
Current Condition:	Removed due to dense vegetation					
		N41d00m00s				
STR	Streets	W96d00m00s	In Place	Active	No	
Current Condition:	Good Condition- No major signs of track off.					
SWPPP Sign	Signs	5 signs	8-19-08	Active	Yes	
Current Condition:	Fair Condition: RD sign		0 10 00	7101170	100	
Current Condition:	r'all Condition. RD sign	is installed				
	E&A Consulting signs need to be installed at the entrances.					
	Eur Consulting signs need to be installed at the entrances.					
	New signs were ordered, and will be installed as soon as they arive.					
7,	/ 1.1.0		-	Z		
Inspector Signature:	e. yuu		Reviewed By:	adnary k. Jilek		