

E & A Consulting Group, Inc.
 330 North 117th Street
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E & A CONSULTING GROUP, INC.
 ENGINEERING • PLANNING • ENVIRONMENTAL & FIELD SERVICES

E&A- P2008.207.000

Inspector: Patrick Sechser		Stage 3
Project Name:	Bell Brook NER111506	
For Week Ending:	4/12/2014	
Project Location:	Southwest corner of 192nd and Harrison Street- Omaha, NE (Sarpy County)	68022

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	60%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected		
Week 1				
Sunday:	0.00"			
Monday	0.01"			
Tuesday	0.03"			
Wednesday	0.03"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
Week 2				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
Week 3				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.07"			
Friday	0.00"			
Saturday	0.00"			
Week 4				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.09"			
Friday	0.03"			
Saturday	0.00"			
Week 5				
Sunday:	0.00"			
Monday	0.03"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"	4/11/2014		
Saturday	0.00"			

Complaints:

Construction Sequencing:
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Entire Site; grading completed and site seeded prior to 4/2008.

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Entire Site; grading completed and site seeded prior to 4/2008.

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing Vegetation (4/2008), Harrison St. ROW between 201st and 197th St seed and matting by Sarpy County (8/19/08)
Seeding and Matting on the hill south of the ROW between 197th and 199th St. (9/08), seeding and matting on outlot 'O' (3/09), removed basin 8 seeded (05/09), Silt Basin 3 seeded and matted (4/2011); Disturbed area behind sediment basin #7 was re-seeded/matted(10/2011); lots 331-335;340-345 were re-seeded(6/5/12)

Comments:

Comments:
Home construction is active in many areas of the development as of the inspection on 4/11/2014. The sediment basin #7 removal has been continuing by Bob Roth as of the inspection on 4/11/2014.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):
1.) Some maintenance is required in the BMP section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CW 1	Concrete Washout	Lot 393	11/4/2010	Active	Yes
Current Condition:	Fair Condition One section of the silt fence is down/damaged and has concrete debris piled on it and it needs to be removed and the silt fence will need replaced. There is some concrete spoils around the washout pit and they need to be cleaned up. Chad with Synergy was informed to complete maintenance by 6/6/13. Chad with Synergy was reminded on 8/8/2013, 10/17/2013 & on 2/6/2014. Maintenance not completed as of last inspection.				
Lot 2	Silt Fence	Lot 2	1/13/2014	Pending	Yes
Current Condition:	Pending- Silt fence needs to be installed on the North-Northwest perimeter of the lot. Dale Siebler Homes was informed to complete BMP installation by 1/13/2014. Not completed as of last inspection. Dale Siebler Homes was reminded again on 4/11/2014.				
Lot 21	Misc/Other	Lot 21	4/11/2014	Active	No
Current Condition:	Active- Excavation of the lot has begun prior to the inspection on 4/11/2014. Due to the lot being flat, BMPs are currently not needed. E&A inspector will verify builder during the next inspection.				
Lot 22	Misc/Other	Lot 22		Removed	
Current Condition:	Removed- Homeowner Jeffrey Gustafson sodded lot prior to inspection on 9/12/2013.				
Lot 24	Silt Fence	Lot 24	10/16/2013	Active	No
Current Condition:	Good Condition- SF was installed on the North Side of the Lot by MJ Design prior to the inspection on 10/16/2013. A temporary rock entrance was installed on the driveway by MJ Design prior to the inspection on 3/6/2014.				
Lot 36	Silt Fence	Lot 36		Removed	
Current Condition:	Lot was sodded prior to inspection on 6/24/13 by Prairie Homes.				
Lot 42	Misc/Other	Lot 42	2/6/2014	Active	No
Current Condition:	Active- HBC Homes removed the dirt from the ROW prior to the inspection on 2/6/2014. Due to a flat lot, BMPs are currently not needed as of the inspection on 2/6/2014.				
Lot 73	Silt Fence	Lot 73	2/6/2014	Active	Yes
Current Condition:	Fair condition- 1.) SF reinstallation needed on the NW and NE corners. 2.) SF is torn in several areas and need to be patched. 1.) Dynasty Homes was informed to complete maintenance by 2/13/2014. Maintenance not completed as of last inspection. Dynasty Homes was reminded again on 4/11/2014. 2.) Dynasty Homes was informed to complete maintenance by 2/13/2014. Maintenance not completed as of last inspection. Dynasty Homes was reminded again on 4/11/2014.				


Lot 78	Silt Fence	Lot 78	2/13/2014	Pending	Yes
Current Condition:	<p>Pending-</p> <p>SF needed in the rear of the lot due to the new excavation.</p> <p>Melvin Sudbeck Homes was informed to complete maintenance by 2/13/2014. Maintenance not completed as of last inspection. Melvin Sudbeck was reminded again on 4/11/2014.</p>				
Lot 80	Silt Fence	Lot 80	4/11/2014	Active	No
Current Condition:	<p>Good Condition-</p> <p>Hildy Homes installed SF in the rear of the lot prior to the inspection on 4/11/2014.</p>				
Lot 81	Silt Fence	Lot 81	10/11/2013	Active	No
Current Condition:	<p>Good Condition-</p> <p>Nelson Builders installed SF in the rear of the lot prior to the inspection on 10/16/2013. Nelson Builders removed the dirt from the ROW prior to the inspection on 11/07/2013.</p>				
Lot 82	Silt Fence	Lot 82	9/12/2013	Active	Yes
Current Condition:	<p>Fair condition-</p> <p>The silt fence on the back of the lot needs to be repaired/reinstalled as of inspection on 12/10/2013.</p> <p>Nelson Builders was informed to complete maintenance by 12/17/2013. Not completed as of last inspection. Nelson Builders was reminded again on 3/6/2014 and on 4/11/2014.</p>				
Lot 93	Silt Fence	Lot 93		Removed	
Current Condition:	<p>Lot was sodded prior to inspection on 6/10/13 by Ron w/ Barr Homes.</p>				
Lot 98	Silt Fence	Lot 98		Removed	
Current Condition:	<p>Removed-</p> <p>SF is now in use as of inspection on 10/16/2013 for Nelson Builders on lot 81 and 82.</p>				
Lot 99	Silt Fence	Lot 99		Removed	
Current Condition:	<p>Removed-</p> <p>SF is now in use as of inspection on 10/16/2013 for Nelson Builders on lot 81 and 82.</p>				
Lot 101	Silt Fence	Lot 101		Removed	
Current Condition:	<p>Removed-</p> <p>Barr Homes sodded lot prior to inspection on 8/16/2013.</p>				
Lot 117	Silt Fence	Lot 117	10/23/2013	Pending	Yes
Current Condition:	<p>Pending-</p> <p>SF is needed on the North- Northwest rear side of the lot.</p> <p>HBC Homes was informed to install SF by 10/23/2013. Not completed as of last inspection. HBC was reminded again on 11/8/2013, 1/7/2014 and on 4/11/2014.</p>				
Lot 132	Silt Fence	Lot 132	9/12/2013	Active	Yes
Current Condition:	<p>Fair condition-</p> <p>The SF was removed for fine grading and the debris needs to be removed and the lot sodded.</p> <p>Woodland Homes was informed to complete SF debris removal and sodding by 4/18/2014.</p>				
Lot 221	Misc/Other	Lot 221	8/6/2013	Active	No
Current Condition:	<p>Active-</p> <p>Lot is flat and SF was removed by G.Lee Homes prior to the inspection on 1/6/2014. No BMPs are currently needed.</p>				
Lot 232	Silt Fence	Lot 232		Removed	
Current Condition:	<p>Removed-</p> <p>Lot was sodded prior to the inspection on 1/6/2014 by Proline Homes.</p>				
Lot 237	Silt Fence	Lot 237		Removed	
Current Condition:	<p>Lot sodded prior to inspection on 6/10/13 by Castlebridge Homes.</p>				
Lot 238	Silt Fence	Lot 238		Removed	
Current Condition:	<p>Removed-</p> <p>Castlebridge Homes installed sod prior to inspection on 8/6/2013</p>				

Lot 241	Misc/Other	Lot 241	2/13/2014	Active	No
Current Condition:	Active- Dirt was removed from ROW prior to inspection on 4/11/2014 by Proline Homes. Currently, no BMP is needed due to the lot being flat.				
Lot 243	Silt Fence	Lot 243		Removed	
Current Condition:	Removed- Heavican Homes sodded the lot prior to the 7/23/13 inspection.				
Lot 244	Silt Fence	Lot 244		Removed	
Current Condition:	Lot was sodded prior to inspection on 6/24/13 by Proline Homes.				
Lot 247	Misc/Other	Lot 247		Removed	
Current Condition:	Lot was sodded prior to inspection on 5/29/13 by Dynasty Homes.				
Lot 248	Silt Fence	Lot 248		Removed	
Current Condition:	Removed- Pro line Homes sodded home prior to inspection on 8/16/2013.				
Lot 266	Silt Fence	Lot 266	9/12/2013	Active	Yes
Current Condition:	Fair condition- A wattle was installed in the NW corner of the lot prior to the inspection on 4/11/2014 by Proline Homes. The silt fence on the front of the lot needs to be removed. Proline Homes was informed to remove the SF by 4/18/2014.				
Lot 272	Silt Fence	Lot 272		Removed	
Current Condition:	Removed- Nelson Builders sodded the lot prior to inspection on 8/16/2013.				
Lot 289	Silt Fence	Lot 289		Removed	
Current Condition:	Lot was sodded prior to inspection on 6/24/13 by Kainesville Homes.				
Lot 305	Misc/Other	Lot 305	4/11/2014	Active	No
Current Condition:	Active- Excavation of the lot has begun prior to the inspection on 4/11/2014 by Conceptual Ventures. Due to the lot being flat, BMPs are currently not needed at this time.				
Lot 315	Silt fence	Lot 315	4/11/2014	Active	No
Current Condition:	Good condition- SF was installed in the front of the lot by the Good Life Homes prior to the inspection on 4/11/2014.				
Lot 316	Silt Fence	Lot 316	4/11/2014	Active	No
Current Condition:	Good condition- SF was installed along the rear and the front of the lot by Nelson Builders prior to the inspection on 4/11/2014.				
Lot 317	Misc/Other	Lot 317		Removed	
Current Condition:	Removed- Heavican Homes sodded the lot prior to the 12/10/13 inspection.				
Lot 319	Silt Fence	Lot 319	10/16/2013	Active	Yes
Current Condition:	Fair condition- A piece of SF needs to be removed from the lot and the lot can be sodded. Landmark Homes was informed to complete SF removal and sodding of the lot by 4/18/2014.				
Lot 322	Misc/Other	Lot 322	10/11/2013	Active	Yes
Current Condition:	Pending- Lot needs to be re-seeded due to work from lot 323. PHI was informed to complete maintenance by 10/11/2013. Not completed as of last inspection. PHI was reminded again on 10/17/2013, 11/8/2013, & on 4/11/2014.				
Lot 323	Silt Fence	Lot 323		Removed	
Current Condition:	Removed- Prairie Homes Inc. sodded the lot prior to the 10/4/2013 inspection.				

Lot 326	Silt Fence	Lot 326		Removed	
Current Condition:	Removed- D & J Vogel Construction Inc. sodded the lot prior to the 10/4/2013 inspection.				
Lot 327	Silt Fence	Lot 327		Removed	
Current Condition:	Removed- Marcuso homes sodded lot prior to 8/6/2013 inspection.				
Lot 332	Silt Fence	Lot 332		Removed	
Current Condition:	Removed- Landmark Homes sodded the lot prior to the 12/10/13 inspection.				
Lot 336	Misc/Other	Lot 336	8/6/2013	Active	No
Current Condition:	Active- The SF was removed by Landmark in preparation for the sod installation. Due to the vegetated buffer strip in the rear, No BMPs are presently needed as of the inspection on 4/11/2014.				
Lot 337	Silt Fence	Lot 337		Removed	
Current Condition:	Removed- Good Life sodded the lot prior to the 12/10/13 inspection.				
Lot 338	Silt Fence	Lot 337		Removed	
Current Condition:	Removed- Lot was sodded prior to the inspection on 11/7/2013 by Jim Geiger Construction.				
Lot 342	Silt Fence	Lot 342	3/6/2014	Active	Yes
Current Condition:	Fair condition- Existing SF was installed in the lot prior by Commercial Seeding for the basin removal and will now be in use for the lot as of the inspection on 3/6/2014. 1.) Dirt needs to be removed from the ROW. 2.) Several sections of SF are torn in the rear and need to be repaired. 1.) Landmark Homes was informed to complete the dirt removal by 4/18/2014. 2.) Landmark Homes was informed to complete the SF maintenance by 4/18/2014.				
Lot 345	Silt Fence	Lot 345		Removed	
Current Condition:	Removed Landmark Homes sodded lot prior to inspection on 9/12/2013.				
Lot 347	Silt Fence	Lot 347	7/23/2013	Active	Yes
Current Condition:	Fair condition- The SF in the rear and the front is torn and down to the basin 7 removal, and should be repaired. Bob Roth was informed on site on 4/11/2014 to complete the maintenance once the basin removal work has ended.				
Lot 354	Silt fence	Lot 354	4/18/2014	Pending	Yes
Current Condition:	Pending- Wattles are needed in the lot due to the new excavation. Landmark was informed to complete wattles or SF installation in the rear by 4/18/2014.				
Lot 362	Misc/Other	Lot 362		Removed	
Current Condition:	Removed- Lot was sodded by Dynasty Homes prior to the inspection on 10/16/2013.				
Lot 365	Silt Fence	Lot 365	8/13/2013	Active	Yes
Current Condition:	Fair condition- Due to the SF being torn all around the lot, the SF can now be removed as of the inspection on 4/11/2014. Barr Homes was informed to complete SF removal by 4/18/2014.				
Lot 367	Silt Fence	Lot 367	4/11/2014	Active	No
Current Condition:	Good condition- Hildy Homes installed SF in the rear of the lot prior to the inspection on 4/11/2014.				
Lot 368	Misc/Other	Lot 368		Removed	
Current Condition:	Removed- Lot was sodded by Hildy Construction prior to the inspection on 11/7/2013.				
Lot 369	Silt Fence	Lot 369		Removed	
Current Condition:	Removed- Lot was sodded by Kensington prior to inspection on 9/12/2013 inspection.				

Lot 371	Silt Fence	Lot 371		Removed	
Current Condition:	As of inspection on 6/10/13 the lot has filled in, therefore silt fence is no longer needed.				
Lot 371	Misc/Other	Lot 371	9/12/2013	Active	No
Current Condition:	Active- SF was removed due to the driveway being installed as of the inspection on 1/6/2014. Due to the paving, SF is no longer needed as of the inspection on 1/6/2014 by Woodland Homes.				
Lot 373	Misc/Other	Lot 373		Removed	
Current Condition:	Removed- Marasco Homes sodded the lot prior to the 10/16/2013 inspection.				
Lot 375	Misc/Other	Lot 375	1/6/2014	Active	No
Current Condition:	Active- Lot is flat and dirt was removed from the ROW prior to the inspection on 1/6/2014. Builder is currently Barr Homes. No BMPs are presently needed as of the inspection on 2/6/2014.				
Lot 376	Misc/Other	Lot 376	11/7/2013	Active	No
Current Condition:	Active- BMPs are currently not needed by Bluestone Builders as of the inspection on 1/6/2014.				
Lot 377	Silt Fence	Lot 377	9/12/2013	Active	Yes
Current Condition:	Fair condition- The SF was removed for fine grading and the debris needs to be removed and the lot sodded. Woodland Homes was informed to complete SF debris removal and sodding by 4/18/2014.				
Lot 380	Silt Fence	Lot 380	4/18/2014	Active	Yes
Current Condition:	Fair condition- Hildy Homes installed SF on the South side of the lot prior to the inspection on 4/11/2014. Several areas of the SF are torn and also need to be re-tied to the posts as of the inspection on 4/11/2014. Hildy Homes was informed to complete maintenance by 4/18/2014.				
Lot 381	Silt Fence	Lot 381		Removed	
Current Condition:	Removed- Ideal Designs sodded the lot prior to inspection on 9/12/2013.				
Lot 383	Silt Fence	Lot 383	9/12/2013	Active	No
Current Condition:	Good condition- Woodland Homes repaired the SF prior to the inspection on 4/11/2014.				
Lot 385	Misc/Other	lot 385	9/12/2013	Active	No
Current Condition:	Active- Dirt was removed from ROW prior to inspection on 9/12/2013 by Barr Homes. Currently, no BMP is needed due to vegetated buffer strip as of inspection on 2/6/2014.				
Lot 386	Silt Fence	Lot 386		Removed	
Current Condition:	Removed- Woodland Homes sodded lot prior to inspection on 8/16/2013.				
Lot 388	Misc/Other	Lot 388		Removed	
Current Condition:	Removed- Woodland Homes sodded lot prior to inspection on 9/12/2013.				
Lot 394	Silt Fence	Lot 394		Removed	
Current Condition:	Removed- Kensinton Homes sodded the lot prior to the inspection on 11/7/2013.				
Lot 397	Misc/Other	Lot 397	1/6/2014	Active	No
Current Condition:	Active- No BMPs are currently needed as of the inspection on 2/6/2014 by Nelson Builders due to construction presently occurring on lot 385.				
Lot 399	Silt Fence	Lot 399	4/11/2014	Active	No
Current Condition:	Good condition- Silverstone Homes installed SF in the rear of the lot prior to the inspection on 4/11/2014.				
Lot 400	Silt Fence	Lot 400	11/7/2013	Active	Yes
Current Condition:	Fair condition- Several areas of the SF need repair in the SE corner of the lot. The Home Company was informed to complete SF maintenance by 4/18/2014.				
Lot 402	Silt Fence	Lot 402		Removed	
Current Condition:	Removed- Lot was sodded by Hildy Construction prior to the inspection on 11/7/2013.				
Lot 405	Silt Fence	Lot 405	3/1/2013	Pending	Yes

Current Condition:	Pending-				
	Silt fence needs to be installed in the SE front corner of the lot.				
	Nathan Homes will install the silt fence as soon as ground conditions allow as of the 12/10/13 inspection. Not completed as of last inspection. Nathan Homes was reminded on 1/6/2014 and on 4/11/2014.				
Lot 409	Silt Fence	Lot 409		Removed	
Current Condition:	Removed- Ideal Designs sodded lot prior to inspection on 8/16/2013.				
Lot 411	Silt Fence	Lot 411		Removed	
Current Condition:	Removed- Silverthorne sodded the lot prior to inspection on 9/12/2013.				
Lot 413	Misc/Other	Lot 413		Removed	
Current Condition:	Removed- Ed Beudin sodded the lot prior to the 10/16/2013 inspection.				
Lot 417	Silt Fence	Lot 417		Removed	
Current Condition:	Removed- Showcase sodded the lot prior to inspection on 9/12/2013.				
Lot 418	Silt Fence	Lot 418		Removed	
Current Condition:	Removed- Lot was sodded by Showcase Homes prior to inspection on 8/16/2013.				
Lot 420	Silt Fence	Lot 420		Removed	
Current Condition:	Removed- Showcase Homes sodded the lot prior to the 12/10/13 inspection.				
Lot 425	Silt Fence	Lot 425	1/6/2014	Active	Yes
Current Condition:	Fair condition- Dirt was removed from the ROW by Nelson Builders prior to the inspection on 3/6/2014.				
	1.) SF needs to be reinstalled on the SE corner of the lot as of the inspection on 2/6/2014.				
	2.) SF needs to be reinstalled on the SW corner of the lot as of the inspection on 3/6/2014.				
	1.) Nelson Builders was informed to reinstall the SF by 2/13/2014. Not completed as of last inspection. Nelson Builders was reminded again on 3/6/2014 and on 4/11/2014.				
	2.) Nelson Builders was informed to reinstall the SF by 3/13/2014. Not completed as of last inspection. Nelson Builders was reminded again on 4/11/2014.				
Lot 426	Misc/Other	Lot 426	3/6/2014	Active	No
Current Condition:	Active- Excavation has begun on lot 426 as of the inspection on 3/6/2014 by Woodland Homes. Due to the lot being flat currently, no BMPs are needed as of the inspection on 3/6/2014.				
Lot 435	Silt Fence	Lot 435		Removed	
Current Condition:	Removed- Jim Geiger Construction sodded the lot prior to the 12/10/13 inspection.				
Lot 459	Misc/Other	Lot 459	3/1/2014	Pending	Yes
Current Condition:	Pending- Erosion eels were removed around the lot for stabilization procedures and the back yard was sodded by Prairie Homes prior to the inspection on 1/6/2014.				
	The front yard needs to be sodded and or stabilized.				
	Prairie Homes will be informed to complete stabilization procedures once weather and ground conditions permit as of the inspection on 1/6/2014. Prairie Homes was reminded again on 4/11/2014.				
Lot 461	Silt Fence	Lot 461		Removed	
Current Condition:	Silt fence was removed prior to inspection on 5/29/13 by Bill w/ Regency Homes.				
Lot 468	Silt Fence	Lot 468	4/11/2014	Active	Yes
Current Condition:	Fair condition- Nelson Builders installed SF on the South side of the lot prior to the inspection on 4/11/2014.				
	A piece of SF needs to be reinstalled on the SE corner.				
	Nelson Builders was informed to complete SF reinstallation by 4/18/2014.				
Lot 469	Silt Fence	Lot 469	2/13/2014	Pending	Yes
Current Condition:	Pending- Silt fence needs to be installed in the rear of the lot.				
	Homestead Custom Builders was informed to complete SF installation by 2/13/2014. Not completed as of last inspection. Homestead Custom Builders was reminded again on 4/11/2014.				
Lot 471	Silt Fence	Lot 471	4/11/2014	Active	Yes

Current Condition:	Fair condition- Hildy Homes installed SF on the South and East sides of the lot prior to the inspection on 4/11/2014. 1.) Several areas of the SF are torn and need repair. 2.) A piece of SF needs to be reinstalled where the electrical work tied through the SF. 1.) Hildy Homes was informed to complete maintenance by 4/18/2014. 2.) Hildy Homes was informed to complete SF reinstallation by 4/18/2014.				
Lot 475	Silt Fence	Lot 475		Removed	
Current Condition:	Removed- Barr Homes sodded the lot prior to the 12/10/13 inspection.				
Lot 479	Silt Fence	Lot 479		Removed	
Current Condition:	Removed- Prairie Homes sodded the lot prior to the 12/10/13 inspection.				
Lot 480	Silt Fence	Lot 480		Removed	
Current Condition:	Removed- G. Lee Construction removed remaining inlet protection prior to inspection on 8/16/2013.				
SB 3	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Basin has been removed and seeded and matted prior to inspection on 4/17/11 by Beaver Excavation.				
SB 4	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Sediment basin was removed prior to inspection on 6/5/12 Beaver Excavation. Area was seeded prior to inspection on 6/5/12 by Beaver Excavation.				
SB 5	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed				
SB 6	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Sediment basin was removed prior to inspection on 6/5/12 Beaver Excavation. Area was seeded prior to inspection on 6/5/12 by Beaver Excavation.				
SB 7	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed- SB #7 removal has been occurring by Bob Roth prior to the inspection on 4/11/2014.				
SB 8	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Basin removed by O'Brien grading prior to inspection on 5-13-09. Silt fence has been installed on the toe of the slope, and the area seeded.				
SB 9	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed				
SF 1	Silt Fence	Lots 331 and 332		Removed	
Current Condition:	Removed- SF was removed for lot 331 prior to inspection on 8/6/2013 by Landmark for sod install.				
SF 2	Silt Fence	Lots 333 - 336		Removed	
Current Condition:	Removed- Commercial Seeding removed the SF prior to the inspection on 4/11/2014 due to establishment of vegetation in the area.				
SF 3	Silt Fence	Lots 340 - 344		Removed	
Current Condition:	Removed- Commercial Seeding removed the SF prior to the inspection on 4/11/2014 due to establishment of vegetation in the area. The SF on lot 342 was transferred over to Landmark Homes.				
STR	Streets	N41d00m00s W96d00m00s	In Place	Active	Yes
Current Condition:	Fair condition- Streets were cleaned in front of lots 266 and 241 by Proline Homes; and the curb line was cleaned in front of lot 471 by Hildy Homes prior to the inspection on 4/11/2014. Street cleaning needed in front of lot 468. Nelson Builders was informed to street clean the curb line by 3/7/2014. Not completed as of the last inspecton. Nelson Builders was reminded again on 4/11/2014.				
SWPPP Sign	SWPPP Signs	6 signs	8-19-08	Active	No
Current Condition:	Good condition- E&A inspector reinstalled the SWPPP sign at 197th and Harrison during the inspection on 4/11/2014.				
Inspector's Signature:				Reviewed By:	