

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.
Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager


E&A- P2008.207.000

Inspector: Aaron Tulley		Stage
Project Name:	Bell Brook NER111506	3
For Week Ending:	7/13/2019	
Project Location:	Southwest corner of 192nd and Harrison Street- Omaha, NE (Sarpy County)	68028

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	99%			

RAIN FALL AMOUNTS	Amount in inches	Date inspected	Weather Conditions	
				Week 1
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.28"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.02"			
Saturday	0.00"			
				Week 2
Sunday:	0.00"			
Monday	0.05"			
Tuesday	0.43"			
Wednesday	0.00"			
Thursday	0.01"			
Friday	0.49"			
Saturday	0.04"			
				Week 3
Sunday:	0.11"			
Monday	0.00"			
Tuesday	0.10"			
Wednesday	0.19"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 4
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.02"			
Wednesday	0.82"			
Thursday	0.00"			
Friday	0.02"	7/5/2019	Partly Cloudy 85/73	
Saturday	0.00"			
				Week 5
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.26"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			

Complaints:	None			

Construction Sequencing:					
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?					
Entire Site; grading completed and site seeded prior to 4/2008.					
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :					
Entire Site; grading completed and site seeded prior to 4/2008.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Existing Vegetation (4/2008), Harrison St. ROW between 201st and 197th St seed and matting by Sarpy County (8/19/08) Seeding and Matting on the hill south of the ROW between 197th and 199th St. (9/08), seeding and matting on outlot 'O' (3/09), removed basin 8 seeded (05/09), Silt Basin 3 seeded and matted (4/2011); Disturbed area behind sediment basin #7 was re-seeded/matted(10/2011); lots 331-335;340-345 were re-seeded(6/5/12); Basin #7 area was seeded and the area where the outfall was removed was matted (4/29/2014).					
SUMMARY QUESTIONS:					
Are approved entrances and adjacent streets being maintained adequately?					
Yes					
Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?					
Yes					
CHECKLIST QUESTIONS:					
Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?					
Yes					
Is dust associated with the construction activity adequately controlled on the site?					
Yes					
Comments:					
Comments: Home construction is active on one lot (Lot 79) of the development as of the last inspection. There is one vacant lot (Lot 359) on the development.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date): 1.) See BMP Section for required maintenance					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CW 1	Concrete Washout	Lot 393		Removed	
Current Condition: Lot 79	Silt fence	Lot 79	6/4/2018	Active	Yes
Current Condition:	Fair Condition - Silt fence was installed along the side and in the rear prior to 6/4/2018 by Ideal Designs. Ideal Designs fine graded the lot in preparation for stabilization prior to inspection on 4/27/19. Ideal Designs removed sediment from the adjacent lot's sidewalk prior to inspection on 4/27/19. 1. Silt fence needs to be retied/repared in the back of the lot or the lot should be stabilized 2. Sediment should be removed from adjacent lot 101 1. Ideal Designs was informed to complete by 9/12/18. Not done as of last inspection. Ideal Designs was reminded on 11/12/18, 2/1/19, 3/6/19, 4/17/19. 2. Ideal Designs was informed to complete by 4/24/19. Not done as of the last inspection.				
Lot 324	Silt fence	Lot 324		Removed	
Current Condition:	Removed- Landmark Sodded the Lot prior to 7/30/2018.				
Lot 360	Silt Fence	Lot 360		Removed	
Current Condition:	Removed - Landmark Homes sodded the lot prior to inspection on 11/8/17.				
STR	Streets	Streets	In Place	Active	No
Current Condition:	Good Condition - Landmark Homes cleaned the street prior to inspection on 7/26/17.				
SWPPP Sign	SWPPP Signs	6 signs	8/19/2008	Active	No
Current Condition:	Good Condition - E&A inspector reinstalled the SWPPP sign at 197th and Harrison during the inspection on 4/11/2014. 2 of the 6 SWPPP signs were removed prior to inspection on 5/29/19. Due to project nearing closure and 4 signs still in place, signs will not be replaced at this time.				
Inspector's Signature: 			Reviewed By: 