	E&A- P	2008.207.001		
Inspector: Zach Jilek, CPESC, CISEC			Stage	
Project Name:		ok	2	
For Week Ending:				
Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100% 100%			
Utilities: Overall Development:	45%			
Overall Development:	45%			
RAIN FALL AMOUNTS	Amount in tenths	Date inspected		
				Week 1
Sunday:	0.01"			
Monday	0.00"			
Tuesday	0.00"	0.4/00/00		
Wednesday	0.00"	04/30/08		
Thursday	0.00"			
Friday	0.31" 0.00"			
Saturday	0.00			Week
Sunday:	0.00"			WEEK 2
Monday	0.00"			
Tuesday	0.20"			
Wednesday	0.01"	05/07/08		
Thursday	0.01"			
Friday	0.16"			
Saturday	0.76"			
	None			
Complaints:				
Construction Sequencing:		I		
Which portion(s) (i.e. drainage basins) of the sit in the last 14 days?	e have had a tempo	rary or permanent cess	ation of grading, earthwork, or	ground disturbance
Entire Site; grading completed and site se	eeded prior to 4/2	2008.		
Which portion(s) (i.e. drainage basins) of the sit	e do not have gradi	ng, earthwork, or groun	d disturbance scheduled in the	e next 14 days? :
Entire Site; grading completed and site se	eeded prior to 4/2	2008.		
What temporary or permanent stabilization mea	sures listed in this	section are being impler	mented?	
Existing Vegetation (4/2008)				
Comments:				
Comments:				
Home construction is the only activity on	site.			
Findings / Corrective Actions (Date):	-			

Findings / Corrective Actions (Date):

1) Varies lot level silt fence is down/damaged and/or full and needs to be repaired and/or cleaned out.

Developer/Contractor was directed to complete maintenance by 5/2/08. Maintenance not completed as of last inspection. 2) Erosion rills in outlot south of the club house and erosion in outlot northeast of closed sediment basin #9 needs to be repaired and area needs to be seeded and matted. Developer/Contractor was directed to complete maintenance by 5/2/08. Maintenance not completed as of last inspection.

3) Straw wattle at the bottom of the slope along Harrison Street is damaged and needs to be removed. Erosion rills also need to be repaired and slope needs to seeded and matted. Developer/Contractor was directed to complete maintenance by 5/2/08. Maintenance not completed as of last inspection.

4) Trail is undermining and needs to be repaired. Developer/Contractor was directed to complete maintenance by 5/2/08. Maintenance not completed as of last inspection.

5) Some maintenance is required in the BMP section.

Unique Name	Туре	Location	Projected Install Date	Status	Maintan	
	Sediment	N41d00m00s				
SB 1	Basin	W96d00m00s		Removed		
Current Condition:	Removed					
	Sediment	N41d00m00s				
SB 2	Basin	W96d00m00s		Removed		
Current Condition:	Removed					
Can She Conditiona	Sediment	N41d00m00s				
SB 3	Basin	W96d00m00s	In Place	Active	Yes	
Current Condition:	Good Condition					
	Outlet pipe is damaged and needs to be repaired. Rip rap needs to be added at outlet pipe.					
	Developer/Contr as of last inspec		complete maintenance b	by 5/2/08. Maintena	ance not comp	
	Sediment	N41d00m00s				
SB 4	Basin	W96d00m00s	In Place	Active	No	
Current Condition:	Good Condition		1			
	Sediment	N41d00m00s				
SB 5	Basin	W96d00m00s		Removed		
Current Condition:	Removed					
	Sediment	N41d00m00s				
SB 6	Basin	W96d00m00s	In Place	Active	No	
Current Condition:	Good Condition					
	Sediment	N41d00m00s				
SB 7	Basin	W96d00m00s	In Place	Active	No	
Current Condition:	Good Condition					
	Sediment	N41d00m00s				
SB 8	Basin	W96d00m00s	In Place	Active	No	
Current Condition:	Good Condition					
	Sediment	N41d00m00s				
SB 9	Basin	W96d00m00s		Removed		
Current Condition:	Removed	N144 100 00				
	Cilt Fance	N41d00m00s	In Diana	A ative	Ver	
SF 1	Silt Fence	W96d00m00s	In Place	Active	Yes	
Current Condition:	Fair Condition- F	Partially removed				
	Silt fence is down/damaged throughout the run and needs to be removed.					
	Developer/Contr as of last inspec	tion.	complete maintenance b	by 5/2/08. Maintena	ance not com	
	Streats	N41d00m00s	In Dises	Activo	N -	
OTD	Streets	W96d00m00s	In Place	Active	No	
STR Current Condition:	Cood Condition	 No majors signs of tr 	ook off			