	E&A-I	2008.207.000						
Inspector: Phillip Dechant				Stage				
Project Name:		2						
		Bell Brook 10/25/2008						
For Week Ending: 10/25/2008								
Grading:	100%							
Sanitary Sewer:	100%)						
Storm Sewer:	100%	,						
Paving:	100%							
Seeding:	100%							
Utilities:	100%							
Overall Development:	50%							
RAIN FALL AMOUNTS	Amount in tenths	Date inspected						
		Date inopedica		Week				
Sunday:	0.00"							
Monday	1.27"							
Tuesday	0.46"	10/14/08						
Wednesday	0.28"	10/15/08						
Thursday	0.00"							
Friday	0.06"							
Saturday	0.00"							
2	0.00"			Week 2				
Sunday:	0.00"							
Monday Tuesday	0.00" 0.31"							
ruesday Wednesday	1.18"							
wednesday Thursday	0.13"	10/23/08		+				
Friday	0.11"	10/24/08						
Saturday	0.00"	10/24/00						
	10.00	1	<u> </u>					
Complaints:	None							
Construction Sequencing: Which portion(s) (i.e. drainage basins) c days?	of the site have had a temporary or	permanent cessation c	of grading, earthwork, or grou	and disturbance in the last 14				
Entire Site; grading completed and	site seeded prior to 4/2008.							
, <u>0</u> <u>-</u> aa		T	T	1				
Minish mertion(a) (i.e. desires as herein	of the cite do not be a series and the cite of	husarle ar enemal des	urbanaa aabadulad in the ee	4.4.4 dovo? .				
Which portion(s) (i.e. drainage basins) o	or the site do not have grading, earl	nwork, or ground disti	urpance scheduled in the nex	. 14 days ? :				
Entire Site; grading completed and	site seeded prior to 4/2008.							
What temporary or permanent stabilizat				(-(
Existing Vegetation (4/2008), Harr Seeding and Matting on the hill sou				nty (8/19/08)				
Comments:								
Comments:								
Home construction is the only activ	rity on site. The site is in overal	I good condition.						
Findings / Corrective Actions (Da	•							
Findings / Corrective Actions (Da	•							
No maintenance is required in the state of the state	•							
,aaaa io roquirou iii ti	000							

			Projected Install					
Unique Name	Туре	Location	Date	Status	Maintance			
		N41d00m00s						
SB 1	Sediment Basin	W96d00m00s		Removed				
Current Condition:	Removed	Removed						
		N41d00m00s						
SB 2	Sediment Basin	W96d00m00s		Removed				
Current Condition:	Removed	Removed						
		N41d00m00s						
SB 3	Sediment Basin	W96d00m00s	In Place	Active	No			
Current Condition:	Good Condition- 19% F	Good Condition- 19% Filled						
	Outlet pipe was repaired	Outlet pipe was repaired and Rip rap added prior to inspection on 8-19-08 by Commercial Seeding.						
		N41d00m00s						
SB 4	Sediment Basin	W96d00m00s	In Place	Active	No			

Current Condition:	Good Condition- 24% Filled					
SB 5	Sediment Basin	N41d00m00s W96d00m00s		Removed		
Current Condition:	Removed					
		N41d00m00s				
SB 6	Sediment Basin	W96d00m00s	In Place	Active	No	
Current Condition:	Good Condition- 17% Filled					
SB 7	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No	
Current Condition:	Good Condition- 18% Filled					
	The large erosion rills and the washout that exposed the OPPD lines have been backfilled, and the outlet pipe was repaired prior to inspection on 8-19-08 by Commercial Seeding.					
		N41d00m00s				
SB 8	Sediment Basin	W96d00m00s	In Place	Active	No	
Current Condition:	Good Condition- 13% Filled					
SB 9	Sediment Basin	N41d00m00s W96d00m00s		Removed		
Current Condition:	Removed					
SF 1 Current Condition:	Silt Fence	N41d00m00s W96d00m00s	In Place	Removed		
Current Condition.	Removed due to dense vegetation					
STR	Streets	N41d00m00s W96d00m00s	In Place	Active	No	
Current Condition:	Good Condition- No major signs of track off.					
SWPPP Sign	Signs	2 signs	8-19-08	Active	No	
Current Condition:	Good Condition: RD signs installed 201st and Harrison, 199th and Harrison					
Inspector Signature:			Reviewed By:	Zachany K. Jilde		