

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.
Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

**E&A- P2005.198.000 (Clearwater Falls)
 E&A-P2005.198.009 (Clearwater Falls Trail)**

Inspector: Aaron Tulley		Stage
Project Name:	Clearwater Falls/Clearwater Falls Trail CSW-201701144	3
For Week Ending:	8/10/2019	
Project Location:	48th and Fairview Road- Bellevue, NE (Sarpy County)	68123

Grading:	100%	100%		
Sanitary Sewer:	100%	N/A		
Storm Sewer:	100%	100%		
Paving:	100%	100%		
Seeding:	100%	99%		
Utilities:	100%	N/A		
Overall Development:	98%	99%		

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	
				Week 1
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.23"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 2
Sunday:	0.59"			
Monday	0.00"	07/22/19	Scattered Clouds 82/66	
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.01"			
Friday	0.00"			
Saturday	0.00"			
				Week 3
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.01"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 4
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.01"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 5
Sunday:	N/A			
Monday	N/A			
Tuesday	N/A			
Wednesday	N/A			
Thursday	N/A			
Friday	N/A			
Saturday	N/A			

Complaints: None

--	--	--	--	--	--

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Grading completed and entire site seeded prior to 2005.
 Entire Site; JC Excavating completed grading Lots 346 through 480 Section II, drainage area 1 and 2 (11/2009).
 Entire site is now inactive for major grading activities as of the inspection on 11/20/2013.
 Grading for the Clearwater Falls Trail has ceased as of inspection on 12/18/17.
 Grading has begun at Clearwater Falls Trail for installation of Storm Sewer on N side of trail. Grading has ceased for storm sewer on N side of trail.

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Grading completed and entire site seeded prior to 2005.
 Entire Site; JC Excavating completed grading Lots 346 through 480 Section II, drainage area 1 and 2 (11/2009).
 Entire site is now inactive for major grading activities as of the inspection on 11/20/2013.
 Grading for the Clearwater Falls Trail has ceased as of inspection on 12/18/17.
 Grading has begun at Clearwater Falls Trail for installation of Storm Sewer on N side of trail. Grading has ceased for storm sewer on N side of trail.

What temporary or permanent stabilization measures listed in this section are being implemented?

Paving, dense vegetation and landscaping. Seed and straw mulch over ROW in Northwest quarter of SID (10/08), Sod on various lots (Fall '08), New phase, lots 346-480, seeded (4/10); Outlot B was seeded (6/2011); Lots 16-19 was seeded (8/2011); Outlot L was graded, seed and matted (5/22/2014); 42nd Street and 43rd Avenue was temp seeded (5/22/2014); Additional matting was installed on the South side of Outlot L (8/4/2014); Matting has been installed on the side slopes surrounding outlot M Basin (12/15/2014); John Navarro installed the erosion control matting 1 & 2 for the trail project (1/17/18). Park Area has been seeded and matted (5/9/18). Storm Sewer Installed and disturbed area has been seeded and matted (5/9/18). Area surrounding new sidewalk in NE portion of site has been seeded and matted (7/5/18). NW corner of site has been seeded and matted (7/5/18).

SUMMARY QUESTIONS:

Are approved entrances and adjacent streets being maintained adequately?

Yes

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

CHECKLIST QUESTIONS:

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Is dust associated with the construction activity adequately controlled on the site?

Yes

Comments:

Comments:
 Home Construction is active as of the last inspection. There are currently 2 active lots and 2 vacant lots throughout the development.

Outlot J was disturbed when construction equipment used it to access lot 279.

During inspection on 5/27/19, sidewalk installation was occurring along Birchwood Dr.


Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

- 1.) No maintenance is required in the BMP Section.
 - 2.) Some re-seeding is necessary throughout the Clearwater Falls Trail project.
 - a. The area around the area inlet needs to be reseeded and matted
 - b. The erosion in the middle of the trail area needs to be backfilled and reseeded/matted
 - c. The northwest corner of the trail needs to be reseeded/matted
 - d. The western portion of the trail needs to be overseeded.
- Commercial Seeding was informed to complete as conditions allow on 3/19/19. Not done as of the last inspection. Commercial Seeding was reminded on 5/13/19, 6/5/19. Commercial Seeding completed the pending maintenance prior to inspection on 6/24/19. E&A will continue to monitor for seed growth.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CW 5	Concrete Washout	Lot 387		Removed	
Current Condition:	Removed-Celebrity Homes removed the concrete washout prior to inspection on 11/12/2015.				
CW 6	Concrete Washout	Lot 359		Removed	
Current Condition:	Removed- Washout pit was removed by Celebrity Homes prior to 3/30/2016.				
CW 7	Concrete Washout	Lot 361		Removed	
Current Condition:	Removed- due to the progression of the site, individual lots will be responsible for their concrete waste. Builders will washout on their own lots, if a washout becomes needed the inspector will inform the applicant to install a washout.				
Lot 41	Individual Lot	Lot 41		Removed	
Current Condition:	Removed - Pacesetter Homes sodded the lot prior to inspection on 11/28/18.				
Lot 65	Silt Fence	Lot 65		Removed	
Current Condition:	Removed - The Home Company sodded the lot prior to inspection on 7/2/18.				
Lot 68	Silt Fence	Lot 68		Removed	
Current Condition:	Removed - Pacesetter Homes sodded the lot prior to inspection on 8/22/18.				

Lot 81	Individual Lot	Lot 81	5/9/2019	Active	Yes
Current Condition:	Fair Condition - Pacesetter Homes began construction on the lot prior to inspection on 5/9/19. Pacesetter Homes installed silt fence on the north and back sides of the lot prior to inspection on 5/10/19. The portable toilet was removed from the lot prior to inspection on 7/22/19. 1. The silt fence on the north side of the lot needs to be cleaned out in one spot 2. The silt fence on the back corner of the lot should be retied 1. Pacesetter Homes was informed to complete by 5/16/19. Not done as of the last inspection. Pacesetter Homes was reminded on 6/19/19, 6/25/19, 7/24/19. 2. Pacesetter Homes was informed to complete by 7/29/19.				
Lot 257	Individual Lot	Lot 257		Removed	
Current Condition:	Removed - The Home Company sodded the lot prior to inspection on 9/21/18				
Lot 275	Individual Lot	Lot 275		Removed	
Current Condition:	Removed - Pacesetter Homes sodded the lot prior to inspection on 11/8/18.				
Lot 277	Silt Fence	Lot 277		Removed	
Current Condition:	Removed- the lot was mistaken as lot 276 This was already sodded.				
Lot 279	Individual Lot	Lot 279		Removed	
Current Condition:	Removed - The Home Company sodded the lot prior to inspection on 7/18/18.				
Lot 291	Silt Fence	Lot 291		Removed	
Current Condition:	Removed - Sherwood Homes sodded the lot prior to inspection on 7/18/18.				
Lot 293	Silt Fence	Lot 293		Removed	
Current Condition:	Removed - The Home Company sodded the lot prior to inspection on 6/8/18.				
Lot 296	Silt Fence	Lot 296		Removed	
Current Condition:	Removed - Pine Crest Homes sodded the lot prior to inspection on 5/9/18.				
Lot 297	Individual Lot	Lot 297	4/15/2019	Active	No
Current Condition:	Good Condition - Pacesetter Homes began construction on the lot prior to inspection on 4/15/19. Pacesetter Homes installed silt fence on the back of the lot prior to inspection on 5/9/19. Pacesetter Homes removed the dirt pile from the ROW prior to inspection on 5/9/19.				
Lot 299	Silt Fence	Lot 299		Removed	
Current Condition:	Removed - The Home Company sodded the lot prior to inspection on 6/4/18.				
Lot 329	Silt Fence	Lot 329		Removed	
Current Condition:	Removed - Regency Homes sodded the lot prior to inspection on 5/9/18.				
Pod F	Silt Fence	Lots 426-454		Removed	
Current Condition:	Removed-Lots 427 and 428 were sodded prior to 12/1/2015 by Celebrity Homes.				
Pod G	Silt Fence	Lots 404-425		Removed	
Current Condition:	Removed-Lot 404 was sodded prior to 6/29/2016. Pod has been built out.				
Pod H	Silt Fence	Lots 455-473		Removed	
Current Condition:	Removed- Lot 460 was sodded by Celebrity Homes prior to the inspection on 4/25/2015.				
Pod I	Silt Fence	Lots 346-355		Removed	
Current Condition:	Removed-Lot 355 was sodded prior to 8/18/2015 by Celebrity Homes.				
Pod J	Silt Fence	Lots 381-394		Removed	
Current Condition:	Removed - Pod J is built out as of 8/12/2016.				
Pod K	Silt Fence	Lots 372-403		Removed	
Current Condition:	Removed - Celebrity Homes sodded lot 379 prior to 11/22/16 completing the pod.				
Pod L	Silt Fence	Lots 371-356		Removed	
Current Condition:	Removed - Celebrity Homes sodded lots 364, and 361-359 completing the pod.				
SB 1	Sediment Basin	Outlot "M"	In Place	Active	No
Current Condition:	Good Condition - 25% Filled. Vegetation was removed from the basin and the slopes were seeded and matted by the SID prior to inspection on 10/23/14. Vegetation was removed from the basin by the SID prior to inspection on 9/19/17.				
SB 2	Sediment Basin	Outlot "L"	11/17/2009	Active	No
Current Condition:	Good Condition - 15% Filled - JC Excavating installed prior to inspection on 11/18/09.				
SB 3	Sediment Basin	School Lot 165	In Place	Active	No
Current Condition:	Good Condition - 20% Filled - Cleaned out 02/06				
Cleaverwater Falls Trail					
CD 1	Check Dam	Northern side of site	10/2/2017	Active	No
Current Condition:	Good Condition - John Navarro installed the check dam prior to inspection on 12/18/17.				
EM 1	Erosion Control Matting	East side of site		Removed	

Current Condition:	Removed - Due to establishment of vegetation, erosion control matting will no longer be inspected as a BMP.				
EM 2	Erosion Control Matting	West side of site		Removed	
Current Condition:	Removed - Due to establishment of vegetation, erosion control matting will no longer be inspected as a BMP.				
SF 1	Silt Fence	Southern side of site		Removed	
Current Condition:	Removed - BMP no longer being recommended because of stabilization of area.				
SF 2	Silt Fence	Southern side of site		Removed	
Current Condition:	Removed - BMP no longer being recommended because of stabilization of area.				
SF 3	Silt Fence	Southern side of site		Removed	
Current Condition:	Removed - John Navarro stabilized the area prior to inspection on 3/6/18 and the silt fence is no longer required.				
SF 4	Silt Fence	Northern side of site		Removed	
Current Condition:	Removed - BMP no longer being recommended because of stabilization of area.				
IP 1	Inlet Protection	Southern side of site		Removed	
Current Condition:	Removed - BMP no longer being recommended because of stabilization of area.				
STR	Street Cleaning	streets	5/1/2007	Active	Yes
Current Condition:	<p>Fair Condition - Pacesetter Homes scraped up dirt from the street in front of lot 297 prior to 6/19/17. Pacesetter Homes cleaned the track out from along lot 292 prior to 7/13/17. Regency Homes cleaned the track out in front of lot 329. Track out was cleaned in front of lot 302 prior to inspection on 10/9/17. Street in between trail entrance and park was cleaned prior to inspection on 5/9/18. Dostal Construction cleaned the streets prior to inspection on 6/4/19.</p> <p>The curblines should be cleaned in front of Lot 81</p> <p>Pacesetter Homes was informed to complete by 7/23/19</p>				
SWPPP Sign	Signs	1 sign on site	8-19-08	Active	No
Current Condition:	Good Condition - 48th and Birchwood Drive				
Inspector Signature:				Reviewed By: 