


E&A - P2004.245.000				
Inspector: Phillip Dechant				Stage
Project Name:	Elkhorn View			3
For Week Ending:	1/10/2009			
Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	42%			
RAIN FALL AMOUNTS				
	Amount in inches	Date inspected		
Week 1				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.07"			
Wednesday	0.00"			
Thursday	0.57"			
Friday	0.10"			
Saturday	0.03"			
Week 2				
Sunday:	0.00"			
Monday	0.01"			
Tuesday	0.00"			
Wednesday	0.01"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
Week 3				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.02"			
Week 4/5				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"	01/06/09		
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.04"			
Saturday	0.00"			
Complaints:	None			
Construction Sequencing:				
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?				
Entire site; grading completed and site seeded Spring 2005.				
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :				
Entire site; grading completed and site seeded Spring 2005.				
What temporary or permanent stabilization measures listed in this section are being implemented?				
Paving, dense vegetation and landscaping				
Comments:				
Comments:				
Home construction is active in various areas on site.				
A winter storm of 0.57" took place December 18, 2008, the type of precipitation was snow, freezing rain and sleet. Whereas this site is under winter conditions and winter staging has been granted an inspection did not take place after this storm event.				
Findings / Corrective Actions (Date):				

Findings / Corrective Actions (Date):

1) Some maintenance is required in the BMP Section.

2) Silt Fence checks on south side of drainage area are full and need cleaned or removed. Mark Hopkins was requested to have this completed by 7/5/08, and reminded on 11/7/08 Not completed as of last inspection.

3) Inspector Phil Dechant met Mark Hopkins on site July 25th, per Mr. Hopkins request to discuss overdue maintenance. Mark said all maintenance would be completed within a week. Mark Hopkins was sent an e-mail on 9-18-08 in regards to overdue maintenance, requesting maintenance to be completed. Mark stated in his reply e-mail that he expected to have all maintenance completed by the end of the 9-27 week. A reminder e-mail was sent to Mark Hopkins on 11-07-08 in regards to overdue maintenance, Mark then replied that he is meeting with his partner Kurt to address the issue. On 11-10-08, Mark requested a new maintenance plan, and a new plan was e-mailed out on 11-11-08. Not completed as of last inspection.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance	Description of Maintenance/Activity:
CE 1	Construction Entrance	N41d17m09s W96d12m58s		Removed		Repairs Needed/Planned:
Current Condition:	Removed					
CE 2	Construction Entrance	N41d17m09s W96d13m05s		Removed		
Current Condition:	Removed - Entrance Paved					
SB A	Sediment Basin	N41d17m09s W96d13m14s	In place	Active	No	
Current Condition:	Good Condition - 43% Filled					
SF 1	Silt Fence	N41d17m12s W96d13m15s	In place	Active	Yes	
Current Condition:	<p>Fair Condition</p> <p>Various areas need to be cleaned out, or repaired. There is a section behind lot 66 / 67 that needs to be removed and reinstalled 5' from creek edge. A post is undermined between lots 72 and 73 and a spot is full behind lot 71. Various areas are damaged and down. The intersection of perpendicular pieces of silt fence on the S.W. corner has been washed out into the creek, as a result of the outlet pipe drainage. Full areas need to be cleaned out, undermined areas need to be backfilled and compacted, and damaged areas need to be repaired, unless otherwise noted.</p> <p>Mark Hopkins was requested that this be completed by 7/5/08. Inspector Phil Dechant met Mark Hopkins on site July 25th, per Mr. Hopkins request to discuss overdue maintenance. Mark said all maintenance would be completed within a week. Mark Hopkins was sent an e-mail on 9-18-08 in regards to overdue maintenance, requesting maintenance to be completed. Mark stated in his reply e-mail that he expected to have all maintenance completed by the end of the 9-27 week. Mark Hopkins was sent a reminder e-mail about overdue maintenance on 11-7-08, and a new maintenance plan on 11-11-08.</p>					
SF 2	Silt Fence	N41d17m10s W96d13m03s	In place	Removed	No	
Current Condition:	<p>Good Condition</p> <p>Silt fence has been removed. All drainage area is seeded and has grass growing.</p>					
ST B	Sediment Trap	N41d17m18s W96d13m14s		Removed		
Current Condition:	Trap closed August 2006.					
STR	Streets	N41d17m09s W96d13m05s	8/1/2005	Active	No	
Current Condition:	Good Condition -No major signs of track-off.					
SWPPP Sign	Signs	2 signs	8-19-08	Active	No	
Current Condition:	<p>Good Condition:</p> <p>192nd and Miami / 192nd and Corby</p>					
Inspector's Signature: 		Reviewed By: 