Inspector: Zachary A. Jilek, CPESC, CISEC	E&A - P2004.24		Stag
Project Name:	E	3	
For Week Ending:			
O	1 400	20/	
Grading: Sanitary Sewer:	100		
Storm Sewer:	100		
Paving:	100		
Seeding:	100		
Utilities:	100		
Overall Development:	42	2%	
RAIN FALL AMOUNTS	Amount in inches	Date inspected	
Sum daw	0.00		W
Sunday: Monday	0.00"		
Monday Tuesday	0.00 0.16"		
Wednesday	0.95"	05/13/09	
Thursday	0.01"	30/10/00	
Friday	0.01"	1	<u>† </u>
Saturday	0.00"	5/16/2009	
			We
Sunday:	0.00"		
Monday	0.00"		
Tuesday	0.00"		
Wednesday	0.00"		
Thursday	0.00"		
Friday	0.00"		
Saturday	0.03"		W
Sunday:	0.00"		
Monday	0.00"		
Tuesday	0.12"		
Wednesday	0.00"		1
Thursday	0.00"		
Friday	0.00"		
Saturday	0.00"		
Sunday:	0.00", 0.34 "		Wee
Monday	0.04", 0.11"		
Tuesday	0.10", 0.04"	6/2/09; None	1
Wednesday	0.00", 0.00"		
Thursday	0.00", 0.00"		
Friday	0.00", 0.63 "		
Saturday	2.11 ", 0.00"	6/6/09; 6/13/09	
	Neza		
Complaints:	None		
Construction Sequencing:			
Which portion(s) (i.e. drainage basins) of the site have	had a temporary or permanen	t cessation of grading, earthw	vork, or ground disturbance in th
14 days?			
Entire site; grading completed and site seeded	Spring 2005.		
Nhich portion(s) (i.e. drainage basins) of the site do n	ot have grading, earthwork, or	ground disturbance schedule	ed in the next 14 days? :
			-
Entire site; grading completed and site seeded	oping 2005.		
What temporary or permanent stabilization measures	listed in this section are being	implemented?	
Paving, dense vegetation and landscaping			
Comments:			
Comments:	oito		
Home construction is active in various areas on	i sile.		

Findings / Corrective Actions (Date): 1) Some maintenance is required in the BMP S 2) Silt Fence checks on south side of drainage completed by 7/5/08, and reminded on 11/7/08 inspection. On 4-8-09, Inspector spoke to Marf taking over the site, and repairs could be perfor 3) Inspector Phil Dechant met Mark Hopkins or all maintenance would be completed within a w requesting maintenance to be completed. Marf end of the 9-27 week. A reminder e-mail wass replied that he is meeting with his partner Kurt 4) Mark Hopkins stated during a conversation of	area are full and need cleaned Mark was reminded of overduk Hopkins about overdue maint rmed in a couple weeks. Not on n site July 25th, per Mr. Hopkin week. Mark Hopkins was sent a stated in his reply e-mail that ent to Mark Hopkins on 11-07- to address the issue. On 11-11	ue maintenance on 3-10 enance, and Mark statu completed as of last insis is request to discuss or in e-mail on 9-18-08 in he expected to have al 08 in regards to overdu 0-08, Mark requested a	6-09. Not completed only that Falco spection. verdue maintenar regards to overdu I maintenance co ue maintenance, I a new maintenance	ted as of last ne may be ce. Mark said le maintenance, mpleted by the Mark then e plan, and a ne				
Unique Name	Туре	Location	Projected Install Date	Status	Maintenance	Description of Maintenance/Activity:		
CE 1	Construction Entrance	N41d17m09s W96d12m58s	Install Date	Removed	Wantenance	Repairs Needed/Planned:		
Current Condition:	Removed	N41d17m09s						
CE 2	Construction Entrance	W96d13m05s		Removed				
Current Condition:	Removed - Entrance Paved]		
	Codiment Regin	N41d17m09s		Activo	No			
SB A Current Condition:	Sediment Basin Good Condition - 44% Filled	W96d13m14s	In place	Active	No			
		N41d17m12s						
SF 1 Current Condition:	Silt Fence Fair Condition- Partially rem	W96d13m15s	In place	Active	Yes			
	Various areas need to be cleaned out, or repaired. Major repairs include: there is a section behind lot 66 / 67 that needs to be removed and reinstalled 5' from creek edge. A post is undermined between lots 72 and 73 and a spot is full behind lot 71. Various areas are damaged and down. The intersection of perpendicular pieces of silt fence on the S.W. corner has been washed out into the creek, as a result of the outlet pipe drainage. Minor damage not specified by lot numbers due to many areas needing maintenance. Full areas need to be cleaned out, undermined areas need to be backfilled and compacted, and damaged areas need to be repaired, unless otherwise noted. Mark Hopkins was requested that this be completed by 7/5/08. Inspector Phil Dechant met Mark Hopkins on site July 25th, per Mr. Hopkins request to discuss overdue maintenance. Mark said all maintenance would be completed within a week. Mark Hopkins was sent an e-mail on 9-18-08 in regards to overdue maintenance, requesting maintenance to be completed.							
SF 2	Silt Fence	N41d17m10s W96d13m03s	In place	Removed	No			
Current Condition:	Good Condition Silt fence has been removed. All drainage area is seeded and has grass growing.							
ST B	Sediment Trap	N41d17m18s W96d13m14s		Removed				
Current Condition:	Trap closed August 2006.	N41d17m09s	1			1		
STR	Streets	W96d13m05s	8/1/2005	Active	No			
Current Condition:	Good Condition -No major signs of track-off.							
SWPPP Sign	Signs	2 signs	8-19-08	Active	No			
Current Condition:	Current Condition: Good Condition: 192nd and Miami / 192nd and Corby							
Inspector's Signature: Zachan	y K. Jild	-	Reviewed By:	Zadhany k.	Jilde]		