E&A - P2004.245.000							
Inspector: Patrick Pierce		Stage					
Project Name:		3					
For Week Ending:		68022					
Grading:	1	00%					
Sanitary Sewer:	1	00%					
Storm Sewer:		00%					
Paving: Seeding:		00%					
Utilities:		00%					
Overall Development:		42%					
RAIN FALL AMOUNTS	Amount in inches	Date inspected					
RAIN FALL AWIOUNTS	Amount in inches	Date inspected	Week 1				
Sunday:	0.08"						
Monday	0.00"						
Tuesday	0.00"						
Wednesday Thursday	0.00"						
Friday	0.00"						
Saturday	1.25"	8/15/2009					
			Week 2				
Sunday:	0.35"						
Monday	0.00"	0/40/0005					
Tuesday Wednesday	0.00"	8/18/2009					
Thursday	0.60" 0.02"	8/20/2009					
Friday	0.00"	0/20/2003					
Saturday	0.00"						
			Week 3				
Sunday:	0.00"						
Monday	0.00"						
Tuesday	0.05"						
Wednesday	1.59" 0.00"	8/27/2009					
Thursday Friday	0.00"	8/27/2009					
Saturday	0.00"						
			Week 4/5				
Sunday:	0.00"; 0.00"						
Monday	0.00"; 0.00"						
Tuesday	0.00"; 0.00"						
Wednesday Thursday	0.01"; 0.00" 2.77"; 0.00"		+				
Friday	0.00"; 0.01 "	9/4/2009; None					
Saturday	0.00"; 0.01 "	, , , , , , , , , , , , , , , , , , , ,					
	,	•					
Complaints:	None						
Complaints.							
Construction Sequencing:							
Which portion(s) (i.e. drainage basins) of the site ha	ave had a temporary or perman	ent cessation of grading, earthwork	k, or ground disturbance in the last				
14 days? Entire site; grading completed and site seeds	ed Spring 2005.						
Which portion(s) (i.e. drainage basins) of the site do	o not have grading, earthwork,	or ground disturbance scheduled in	the next 14 days? :				
Entire site; grading completed and site seeds	ed Spring 2005.						
What temporary or permanent stabilization measure	es listed in this section are bei	ng implemented?					
Paving, dense vegetation and landscaping							
Comments:							
Comments:							
Home construction is active in various areas	on site.						
Findings / Corrective Actions (Date):							

Findings / Corrective Actions (Date):

- 1) Some maintenance is required in the BMP Section.
- 2) Silt Fence checks on south side of drainage area are full and need cleaned or removed. Mark Hopkins was requested to have this completed by 7/5/08, and reminded on 11/7/08. Mark was reminded of overdue maintenance on 3-16-09. Not completed as of last inspection. On 4-8-09, Inspector spoke to Mark Hopkins about overdue maintenance, and Mark stated only that Falcone may be taking over the site, and repairs could be performed in a couple weeks. On 6/24/09, developer Tom Falcone took over entire developement. Tom was given a maintenance plan on 6/25/09 and was informed to complete maintenace as soon as possible. Maintenance was not completed as of last inspection. A new plan was given to Tom Falcone on 8/8/09 requesting that all maintenance be completed ASAP. This was completed prior to inspection on 8/18/09 by Tim Geis.
- 3) Inspector Phil Dechant met Mark Hopkins on site July 25th, per Mr. Hopkins request to discuss overdue maintenance. Mark said all maintenance would be completed within a week. Mark Hopkins was sent an e-mail on 9-18-08 in regards to overdue maintenance, 4) Due to recent rains there are some silt fence checks that are full and one is undermined. Tom Falcone was requested to remove th

Unique Name	Time	Location	Projected Install Date	Status	Maintenance	Description of	
Onique Name	Туре	Location	Install Date	Status	Maintenance	Maintenance/Activity	
		N41d17m09s				Repairs	
CE 1	Construction Entrance	W96d12m58s		Removed		Needed/Planned:	
Current Condition:	Removed		1		!		
		N41d17m09s					
CE 2	Construction Entrance	W96d13m05s		Removed			
Current Condition:	Removed - Entrance Paved				•		
		N41d17m09s					
SB A	Sediment Basin	W96d13m14s	In place	Active	No		
Current Condition:	Good Condition - 35% Filled	İ					
	-Commercial Seeding comp	-Commercial Seeding completed devegetation prior to inspection on 7/8/09.					
		N41d17m12s					
SF 1	Silt Fence	W96d13m15s		Removed	No		
Current Condition:	Silt fence was removed price	r to inspection on 8/18/	09 by Tim Geis d	lue to dense veg	etation. Tom		
	Falcone was notified that th	Falcone was notified that this silt fence is to be re-installed once home construction is active in this					
	area.						
		N41d17m10s					
SF 2	Silt Fence	W96d13m03s	In place	Removed	No		
Current Condition:	Good Condition						
	Silt fence has been remove						
		N41d17m18s					
ST B	Sediment Trap	W96d13m14s		Removed			
Current Condition:	Trap closed August 2006.						
		N41d17m09s					
STR	Streets	W96d13m05s	8/1/2005	Active	No		
Current Condition:	Good Condition -No major s	Good Condition -No major signs of track-off.					
SWPPP Sign	Signs	2 signs	8-19-08	Active	No		
Current Condition:	Good Condition:						
	192nd and Miami / 192nd a	nd Corby	1				
				Zadrany k.	1.LLC		
pector Signature:	- Care		Reviewed By:		7.		
pector digitature.		1	itevieweu by.			_	