

E&A Consulting Group, Inc.
330 North 117th Street
Omaha, NE 68154-2509
tel 402.895.4700
fax 402.895.3599
www.eacg.com



E&A CONSULTING GROUP, INC.
ENGINEERING • PLANNING • FIELD SERVICES

Zachary A. Jilek, CPESC, CISEC
Erosion Control Specialist- Manager

E&A - P2004.245.000

Inspector: Mike Jacobson, CISEC	Elkhorn View NER110687	Stage 3
Project Name:	3/10/2012	
For Week Ending:	192nd & Bedford Ave- Omaha, NE (Douglas County)	68022
Project Location:		

Grading:	100%				
Sanitary Sewer:	100%				
Storm Sewer:	100%				
Paving:	100%				
Seeding:	100%				
Utilities:	100%				
Overall Development:	42%				

RAIN FALL AMOUNTS	Amount in inches	Date inspected			
Week 1					
Sunday:	0.00"				
Monday:	0.07"				
Tuesday:	0.00"				
Wednesday:	Trace				
Thursday:	0.00"				
Friday:	0.00"				
Saturday:	0.00"				
Week 2					
Sunday:	0.00"				
Monday:	0.31"				
Tuesday:	Trace				
Wednesday:	0.01"				
Thursday:	0.05"				
Friday:	0.10"				
Saturday:	0.00"				
Week 3					
Sunday:	0.00"				
Monday:	0.00"	02/27/12			
Tuesday:	0.28"				
Wednesday:	0.00"				
Thursday:	0.00"				
Friday:	0.00"				
Saturday:	0.00"				
Week 4					
Sunday:	0.00"				
Monday:	0.00"				
Tuesday:	0.00"				
Wednesday:	Trace				
Thursday:	0.00"				
Friday:	0.00"				
Saturday:	0.00"				
Week 5					
Sunday:	N/A	N/A			
Monday:	N/A	N/A			
Tuesday:	N/A	N/A			
Wednesday:	N/A	N/A			
Thursday:	N/A	N/A			
Friday:	N/A	N/A			
Saturday:	N/A	N/A			

Complaints:	None

Construction Sequencing:
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?


Entire site; grading completed and site seeded Spring 2005.

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Entire site; grading completed and site seeded Spring 2005.

What temporary or permanent stabilization measures listed in this section are being implemented?

Paving, dense vegetation and landscaping

Comments:					
Comments: Home construction is active on various lots.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date): 1) Some maintenance is required in the BMP Section. 2) Silt fence check in outlot behind lot 55 is down/damaged and it needs to be removed. Developer Tom Falcone was informed to complete maintenance by 3/5/12.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	N41d17m09s W96d12m58s		Removed	
Current Condition:	Removed				
CE 2	Construction Entrance	N41d17m09s W96d13m05s		Removed	
Current Condition:	Removed - Entrance Paved				
Lot 23	Silt Fence	Lot 23	9/29/2011	Active	No
Current Condition:	Good Condition- Maintenance was completed prior to inspection on 2/6/12 by Jerry w/ RAMM Construction.				
Lot 58	Misc/Other	Lot 58		Removed	
Current Condition:	Construction debris on the lot was cleaned up and placed in a dumpster prior to inspection on 1/30/12 by Mark Hopkins w/ Marquee Homes.				
Lot 66	Silt Fence	Lot 65	11/30/2011	Pending	Yes
Current Condition:	Good Condition Silt fence needs to be installed on the back of the lot. On 11/22/11 Chad with R & A Builders was informed of maintenance needing to be completed by 11/30/11. Two extra days were given due to the holiday weekend. On 1/5/12 and again on 1/30/12 Chad w/ R&A builders was reminded that maintenance needs to be completed ASAP. As of inspection on 2/6/12 silt fence was installed on the North side of the lot, but it still needs to be installed on the back of the lot. On 2/27/12 Chad w/ R&A builders was reminded that maintenance needs to be completed ASAP				
SB A	Sediment Basin	N41d17m09s W96d13m14s	In place	Active	No
Current Condition:	Good Condition - 36% Filled -Commercial Seeding completed devegetation prior to inspection on 7/8/09.				
SF 1	Silt Fence	N41d17m12s W96d13m15s		Removed	No
Current Condition:	Silt fence was removed prior to inspection on 8/18/09 by Tim Geis due to dense vegetation. Tom Falcone was notified that this silt fence is to be re-installed once home construction is active in this area.				
SF 2	Silt Fence	N41d17m10s W96d13m03s	In place	Removed	No
Current Condition:	Good Condition				
ST B	Sediment Trap	N41d17m18s W96d13m14s		Removed	
Current Condition:	Trap closed August 2006.				
STR	Streets	N41d17m09s W96d13m05s	8/1/2005	Active	No
Current Condition:	Good Condition- No major signs of track off.				
SWPPP Sign	Signs	2 signs	8-19-08	Active	No
Current Condition:	Good Condition: 192nd and Miami / 192nd and Corby				
Inspector Signature: 		Reviewed By: 