

E & A Consulting Group, Inc.
 330 North 117th Street
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com




Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E & A CONSULTING GROUP, INC.
 ENGINEERING • PLANNING • ENVIRONMENTAL & FIELD SERVICES

E&A - P2004.245.000					
Inspector: Mike Jacobson, CISEC					Stage 3
Project Name:	Elkhorn View NER110687				
For Week Ending:	4/13/2013				
Project Location:	192nd & Bedford Ave- Omaha, NE (Douglas County)				68022
Grading:	100%				
Sanitary Sewer:	100%				
Storm Sewer:	100%				
Paving:	100%				
Seeding:	100%				
Utilities:	100%				
Overall Development:	44%				
RAIN FALL AMOUNTS					
	Amount in inches	Date inspected			
					Week 1
Sunday:	0.09"				
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.00"				
					Week 2
Sunday:	0.05"				
Monday	0.00"				
Tuesday	0.00"	03/19/13			
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.03"				
					Week 3
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.30"				
					Week 4
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.00"				
					Week 5
Sunday:	0.10"				
Monday	0.00"				
Tuesday	1.52"				
Wednesday	0.41"	04/10/13			
Thursday	0.02"	04/11/13			
Friday	0.00"				
Saturday	0.03"				

Complaints:	None				
Construction Sequencing:					
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?					
Entire site; grading completed and site seeded Spring 2005.					
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :					
Entire site; grading completed and site seeded Spring 2005.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Paving, dense vegetation and landscaping					
Comments:					
Comments:					
Home construction is active on a few lots.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date):					
1) Some maintenance is required in the BMP Section.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	N41d17m09s W96d12m58s		Removed	
Current Condition:	Removed				
CE 2	Construction Entrance	N41d17m09s W96d13m05s		Removed	
Current Condition:	Removed - Entrance Paved				
Lot 25	Silt Fence	Lot 25		Removed	
Current Condition:	Lot was sodded prior to inspection on 11/26/12 by Marque Homes.				
Lot 33	Misc/Other	Lot 33		Removed	
Current Condition:	Lot was sodded prior to inspection on 11/26/12 by RAMM Construction.				
Lot 52	Misc/Other	Lot 52	2/14/2013	Pending	Yes
Current Condition:	Pending Dumpster was emptied prior to inspection on 3/19/13 by Castle Brook Builders. Dumpster is full again on the lot and it needs to be emptied or covered. Castle Brook Builders was informed to complete maintenance by 3/26/13. Dumpster was emptied prior to inspection on 4/11/13				
Lot 57	Silt Fence	Lot 57	11/5/2012	Active	Yes
Current Condition:	Good Condition- 1) Silt fence needs to be installed on the front of the lot. 2) Silt fence on the back of lot is down/damaged in one area and it needs to be repaired. 1) Marque Homes was informed to install silt fence by 12/3/12. On 1/31/13 Marque Homes was reminded that silt fence needs to be installed on the front of the lot. On 2/14/13 Jim w/ Quest construction was informed to complete maintenance ASAP. Maintenance not completed as of last inspection. 2) Marque Homes was informed to complete maintenance by 2/7/13. On 2/14/13 Jim w/ Quest construction was informed to complete maintenance ASAP. Maintenance not completed as of last inspection.				

OLB	Silt fence	OLB		Removed	
Current Condition:	Silt fence in the outlot was removed prior to inspection on 11/5/12 by Mark Hopkins w/ Marque Homes.				
SB A	Sediment Basin	N41d17m09s W96d13m14s	In place	Active	No
Current Condition:	Good Condition - 36% Filled -Commercial Seeding completed devegetation prior to inspection on 7/8/09.				
SF 1	Silt Fence	N41d17m12s W96d13m15s		Removed	No
Current Condition:	Silt fence was removed prior to inspection on 8/18/09 by Tim Geis due to dense vegetation. Tom Falcone was notified that this silt fence is to be re-installed once home construction is active in this area.				
SF 2	Silt Fence	N41d17m10s W96d13m03s	In place	Removed	No
Current Condition:	Good Condition Silt fence has been removed. All drainage area is seeded and has grass growing.				
ST B	Sediment Trap	N41d17m18s W96d13m14s		Removed	
Current Condition:	Trap closed August 2006.				
STR	Streets	N41d17m09s W96d13m05s	8/1/2005	Active	Yes
Current Condition:	Good Condition- No major signs of track off.				
SWPPP Sign	Signs	2 signs	8-19-08	Active	No
Current Condition:	Good Condition: 192nd and Miami / 192nd and Corby				
Inspector Signature: 			Reviewed By: 