

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com




Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A - P2004.245.000

Inspector: Alex Emerson	Elkhorn View NER110687			Stage 3
Project Name:	10/10/2015			
For Week Ending:	192nd & Bedford Ave- Omaha, NE (Douglas County)			68022
Project Location:				
Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	56%			
RAIN FALL AMOUNTS				
Amount in inches	Date inspected	Weather Conditions		
				Week 1
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.12"			
Saturday	0.00"			
				Week 2
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	1.30"			
Thursday	1.13"			
Friday	0.00"	09/25/15	81/64 Mostly Cloudy	
Saturday	0.00"			
				Week 3
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.21"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 4
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.01"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"	10/09/15	65/46 Partly Cloudy	
Saturday	0.00"			
				Week 5
Sunday:	N/A	N/A	N/A	
Monday	N/A	N/A	N/A	
Tuesday	N/A	N/A	N/A	
Wednesday	N/A	N/A	N/A	
Thursday	N/A	N/A	N/A	
Friday	N/A	N/A	N/A	
Saturday	N/A	N/A	N/A	

Complaints:	None				
Construction Sequencing:					
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?					
Entire site; grading completed and site seeded Spring 2005.					
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :					
Entire site; grading completed and site seeded Spring 2005.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Paving, dense vegetation and landscaping were completed on site.					
Summary Questions:					
Are approved entrances and adjacent streets being maintained adequately?					
Yes					
Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?					
Yes					
Checklist Questions:					
Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?					
Yes					
Is dust associated with the construction activity adequately controlled on the site?					
Yes					
Comments:					
Comments:					
Home construction is active on a few lots. The sediment basin is being closed as of inspection on 10/9/15. All builders will be required to install silt fence and construction entrances going forward.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date):					
1) Some maintenance is required in the BMP Section.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
Lot 8	Silt Fence	Lot 8		Removed	
Current Condition:	Removed - Hildy Homes sodded the lot prior to the 7/28/15 inspection.				
Lot 9	Individual Lot	Lot 9		Removed	
Current Condition:	Removed-Dave Paik sodded the lot prior to inspection on 4/21/15.				
Lot 29	Individual Lot	Lot 29		Removed	
Current Condition:	Removed-R&A removed the silt fence and sodded the lot prior to inspection on 5/5/15.				
Lot 30	Individual Lot	Lot 30	7/28/2015	Active	No
Current Condition:	Good Condition - The lot is currently under construction, but a silt fence check is not required because of a vegetated buffer. Inspector will monitor.				
Lot 38	Individual Lot	Lot 38		Removed	
Current Condition:	Removed-Inspire sodded the lot prior to inspection on 4/2/15.				
Lot 40	Silt Fence	Lot 40	8/26/2015	Pending	Yes
Current Condition:	Pending-Hildy Homes removed the stockpile from the ROW prior to inspection on 10/9/15. Silt fence should be installed on the southwest corner. Hildy Homes was requested to install silt fence by 8/26/15. Not done as of last inspection.				
Lot 44	Silt Fence	Lot 44		Removed	
Current Condition:	Removed - Zych sodded the lot prior to the 7/28/15 inspection.				
Lot 45	Silt Fence	Lot 45		Removed	
Current Condition:	Removed - Ramm Construction sodded the lot prior to the 7/28/15 inspection.				
Lot 49	Individual Lot	Lot 49	8/1/2014	Removed	
Current Condition:	Removed- Matrix Homes sodded the lot prior to inspection on 6/24/15				
Lot 40	Silt Fence	Lot 40	8/26/2015	Pending	Yes

Current Condition:	Pending Silt fence should be installed on the back of the lot. Prestige Homes was requested to install silt fence by 8/26/15. Not done as of last inspection.				
Lot 80	Silt Fence	Lot 80		Removed	
Current Condition:	Removed-PHI sodded the lot prior to inspection on 10/9/15.				
Lot 82	Silt Fence	Lot 82	4/21/2015	Active	Yes
Current Condition:	Fair Condition The west end of the silt fence needs to be cleaned and repaired as of inspection on 5/15/15. Malibu Homes was requested to clean and repair the silt fence by 5/22/15. Not done as of last inspection. Malibu Homes was reminded on 8/12/15, 10/9/15.				
Lot 87	Silt Fence	Lot 87	4/21/2015	Active	No
Current Condition:	Good Condition-Marc David retied and extended the silt fence along the front prior to inspection on 8/19/15.				
Lot 88	Individual Lot	Lot 88		Removed	
Current Condition:	Removed-Marc David sodded the lot prior to inspection on 8/19/15.				
SB A	Sediment Basin	N41d17m09s W96d13m14s	In place	Active	No
Current Condition:	Good Condition - 36% Filled. The sediment basin closure continues as of inspection on 10/9/15.				
SF 1	Silt Fence	N41d17m09s W96d13m14s	10/9/2015	Active	No
Current Condition:	Good Condition - The basin closure contractor installed silt fence on the back of the affected lots prior to inspection on 10/9/15.				
STR	Streets	N41d17m09s W96d13m05s	8/1/2005	Active	No
Current Condition:	Good Condition-No major signs of track out. Inspire cleaned streets prior to inspection on 4/2/15.				
SWPPP Sign	SWPPP Notification Sign	2 signs	8/19/2008	Active	No
Current Condition:	Good Condition: 192nd and Miami / 192nd and Corby				
Inspector Signature:			Reviewed By: 