

E & A Consulting Group, Inc.  
 10909 Mill Valley Road, Suite 100  
 Omaha, NE 68154  
 tel 402.895.4700  
 fax 402.895.3599  
 www.eacg.com



**E & A CONSULTING GROUP, INC.**


*Engineering Answers*

Zachary A. Jilek, CPESC, CISEC  
 Environmental Services Dept. Manager

**E&A - P2004.245.000**

Inspector: Jason Brackett					Stage
Project Name:	<b>Elkhorn View</b>				3
For Week Ending:	<b>NER110687</b>				
Project Location:	<b>5/9/2020</b>				
	<b>192nd &amp; Bedford Ave- Omaha, NE (Douglas County)</b>				<b>68022</b>
Grading:	100%				
Sanitary Sewer:	100%				
Storm Sewer:	100%				
Paving:	100%				
Seeding:	100%				
Utilities:	100%				
Overall Development:	88%				
<b>RAIN FALL AMOUNTS</b>	Amount in tenths	Date inspected	Weather Conditions	Time	
					<b>Week 1</b>
Sunday:	0.11"				
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.42"				
Friday	0.01"				
Saturday	0.00"				
					<b>Week 2</b>
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.00"	4/21/20	Mostly Sunny 72/37	11:20 PM	
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.03"				
Saturday	0.58"				
					<b>Week 3</b>
Sunday:	0.04"				
Monday	0.00"	4/27/20	Mostly Cloudy 81/56	8:10 AM	
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.02"				
					<b>Week 4</b>
Sunday:	0.03"				
Monday	0.24"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.40"				
Saturday	0.02"				
					<b>Week 5</b>
Sunday:	N/A				
Monday	N/A				
Tuesday	N/A				
Wednesday	N/A				
Thursday	N/A				

Friday	N/A				
Saturday	N/A				
Complaints:					
<b>Construction Sequencing:</b>					
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?					
Entire site; grading completed and site seeded Spring 2005.					
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?					
Entire site; grading completed and site seeded Spring 2005.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Paving, dense vegetation and landscaping were completed on site.					
<b>Checklist Questions:</b>					
Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?					
Yes					
Create Corrective Action?					
N/A					
Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.					
Yes					
Create Corrective Action?					
N/A					
Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?					
No, See BMPs section.					
Create Corrective Action?					
No, See BMPs section.					
Are construction entrances and adjacent streets being maintained adequately?					
Yes					
Create Corrective Action?					
N/A					
Is dust associated with the construction activity adequately controlled on the site?					
Yes					
Create Corrective Action?					
N/A					
<b>Comments:</b>					
<b>Comments:</b>					
Home construction is active on a few lots.					
<b>Findings / Corrective Actions (Date):</b>					
<b>Findings / Corrective Actions (Date):</b>					
Some maintenance is required in the BMP Section.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
Lot 1, R1	Silt Fence	Lot 1, R1		Removed	
Current Condition:	Removed - John Caniglia Homes sodded the lot and cleaned up the escaped sediment prior to the 4/27/20 inspection.				
Lot 4, R1	Individual Lot	Lot 4, R1		Removed	
Current Condition:	Removed - John Caniglia Homes removed the silt fence and sodded the lot prior to the 5/24/19 inspection.				
Lot 6, R1	Individual Lot	Lot 6, R1		Removed	
Current Condition:	Removed - John Caniglia Homes removed the silt fence and sodded the lot prior to the 7/2/19 inspection.				
Lot 8, R1	Individual Lot	Lot 8, R1		Removed	
Current Condition:	Removed - John Caniglia Homes sodded the lot prior to the inspection on 11/6/19.				
Lot 9, R1	Individual Lot	Lot 9, R1	5/3/2018	Active	Yes

<b>Current Condition:</b>	<b>Fair Condition</b> - John Caniglia began construction on the lot prior to the 1/28/20 inspection, lot is relatively flat, no BMPs are recommended at this time. JKC removed the dirt piles from the ROW and installed silt fence on the southwest corner of the lot prior to the 3/24/20 inspection.  <b>Concrete waste needs to be cleaned up from the northwest portion of the lot.</b>  <b>JKC was informed to complete by 4/28/20. Not done as of the last inspection.</b>				
Lot 10	Individual Lot	Lot 10	4/21/2020	Active	Yes
<b>Current Condition:</b>	<b>Fair Condition</b> - Landmark installed silt fence along the south side and rear of the lot prior to the 4/21/20 inspection. Landmark began construction on the lot prior to the 4/27/20 inspection.  <b>Concrete waste needs to be cleaned up from the front of the lot.</b>  <b>Landmark was informed to complete by 5/4/20.</b>				
Lot 11	Individual Lot	Lot 11		Removed	
<b>Current Condition:</b>	Removed - Landmark Homes sodded the lot prior to the 7/2/19 inspection.				
Lot 14	Individual Lot	Lot 14		Removed	
<b>Current Condition:</b>	Removed - Quest Construction sodded the lot prior to the inspection on 11/6/19.				
Lot 83	Individual Lot	Lot 83		Removed	
<b>Current Condition:</b>	Removed - Kavan Homes sodded the lot prior to the 7/4/19 inspection.				
SB A	Sediment Basin	N41d17m09s W96d13m14s		Removed	
<b>Current Condition:</b>	Removed - The sediment basin was closed by Tom Falcone prior to inspection on 10/20/15.				
SF 1	Silt Fence	N41d17m09s W96d13m14s		Removed	
<b>Current Condition:</b>	Removed - SF on the back of lot 77 has been transferred to the lot level BMP.				
STR	Streets	N41d17m09s W96d13m05s	8/1/2005	Active	No
<b>Current Condition:</b>	<b>Good Condition</b> - Streets were cleaned by rain or by John Caniglia Homes prior to the 8/16/18 inspection. Streets were cleaned by rain or by John Caniglia Homes prior to the 9/4/18 inspection. Streets were cleaned by rain or by lot builders prior to the 9/19/19 inspection.				
SWPPP Sign	SWPPP Notification Sign	2 signs	8/19/2008	Active	No
<b>Current Condition:</b>	Good Condition: 192nd and Miami / 192nd and Corby				
<b>Inspector Signature:</b> 		<b>Reviewed By:</b> 