



E&A - P2004.245.000				
Inspector: Phillip Dechant				Stage
Project Name:	Elkhorn View			3
For Week Ending:	10/11/2008			
Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	42%			
RAIN FALL AMOUNTS				
	Amount in inches	Date inspected		
Week 1				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
Week 2				
Sunday:	0.00"			
Monday	0.45"	09/22/08		
Tuesday	0.01"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
Week 3				
Sunday:	0.25"			
Monday	0.05"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"	10/02/08		
Friday	0.00"			
Saturday	0.00"			
Week 4/5				
Sunday:	0.00"			
Monday	0.10"			
Tuesday	0.65"	10/07/08		
Wednesday	0.00"	10/08/08		
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
Complaints:	None			
Construction Sequencing:				
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?				
Entire site; grading completed and site seeded Spring 2005.				
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :				
Entire site; grading completed and site seeded Spring 2005.				
What temporary or permanent stabilization measures listed in this section are being implemented?				
Paving, dense vegetation and landscaping				
Comments:				
Comments:				
Home construction is active in various areas on site.				
Findings / Corrective Actions (Date):				

**Findings / Corrective Actions (Date):**

1) Some maintenance is required in the BMP Section.  
 2) Silt Fence checks on south side of drainage area are full and need cleaned or removed. Mark Hopkins was requested to have this completed by 7/5/08. Not completed as of inspection on 8-5-08.  
 3) Inspector Phil Dechant met Mark Hopkins on site July 25th, per Mr. Hopkins request to discuss overdue maintenance. Mark said all maintenance would be completed within a week. Mark Hopkins was sent an e-mail on 9-18-08 in regards to overdue maintenance, requesting maintenance to be completed. Mark stated in his reply e-mail that he expected to have all maintenance completed by the end of the 9-27 week. Not completed as of inspection on 10-08-08.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	N41d17m09s W96d12m58s		Removed	
<b>Current Condition:</b>	Removed				
CE 2	Construction Entrance	N41d17m09s W96d13m05s		Removed	
<b>Current Condition:</b>	Removed - Entrance Paved				
SB A	Sediment Basin	N41d17m09s W96d13m14s	In place	Active	No
<b>Current Condition:</b>	Good Condition - 40% Filled				
SF 1	Silt Fence	N41d17m12s W96d13m15s	In place	Active	Yes
<b>Current Condition:</b>	<b>Fair Condition</b>  Various areas need to be cleaned out, or repaired. There is a section behind lot 66 / 67 that needs to be removed and reinstalled 5' from creek edge. A post is undermined between lots 72 and 73 and a spot is full behind lot 71. Various areas are damaged and down. The intersection of perpendicular pieces of silt fence on the S.W. corner has been washed out into the creek, as a result of the outlet pipe drainage. Full areas need to be cleaned out, undermined areas need to be backfilled and compacted, and damaged areas need to be repaired, unless otherwise noted.  Mark Hopkins was requested that this be completed by 7/5/08. Inspector Phil Dechant met Mark Hopkins on site July 25th, per Mr. Hopkins request to discuss overdue maintenance. Mark said all maintenance would be completed within a week. Mark Hopkins was sent an e-mail on 9-18-08 in regards to overdue maintenance, requesting maintenance to be completed. Mark stated in his reply e-mail that he expected to have all maintenance completed by the end of the 9-27 week. Not completed as of inspection on 10-08-08.				
SF 2	Silt Fence	N41d17m10s W96d13m03s	In place	Removed	No
<b>Current Condition:</b>	Good Condition Silt fence has been removed. All drainage area is seeded and has grass growing.				
ST B	Sediment Trap	N41d17m18s W96d13m14s		Removed	
<b>Current Condition:</b>	Trap closed August 2006.				
STR	Streets	N41d17m09s W96d13m05s	8/1/2005	Active	No
<b>Current Condition:</b>	Good Condition -No major signs of track-off.				
SWPPP Sign	Signs	2 signs	8-19-08	Active	No
<b>Current Condition:</b>	Good Condition: 192nd and Miami / 192nd and Corby				
<b>Inspector's Signature:</b> 		<b>Reviewed By:</b> 			

**Description of Maintenance/Activity:****Repairs Needed/Planned:**