

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A- P2006.056.001

Inspector: Joe Manning		Stage
Project Name:	Iron Horse NER110574	3
For Week Ending:	10/10/2020	
Project Location:	Hwy 6 & Iron Horse Drive- Ashland, NE (Saunders County)	68003

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	72%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					Week 1
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.00"				
					Week 2
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.00"				
					Week 3
Sunday:	0.00"				
Monday	0.01"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.03"				
					Week 4
Sunday:	0.00"				
Monday	0.00"	10/5/2020	Clear 79/50	1:30 PM	
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.00"				
					Week 5
Sunday:	N/A				
Monday	N/A				
Tuesday	N/A				
Wednesday	N/A				
Thursday	N/A				
Friday	N/A				
Saturday	N/A				

Complaints:	None


Construction Sequencing:
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Entire site; grading completed and stabilized prior to Spring 2005.

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Entire site; grading completed and stabilized prior to Spring 2005.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Dense Vegetation, seeding/sodding, matting, Re-seeding 5/2006, paving, and landscaping.					
Checklist Questions:					
Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?					
Yes					
Create Corrective Action?					
N/A					
Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.					
Yes					
Create Corrective Action?					
N/A					
Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?					
No					
Create Corrective Action?					
No, See BMP Section					
Are construction entrances and adjacent streets being maintained adequately?					
No					
Create Corrective Action?					
No - See BMP Section					
Is dust associated with the construction activity adequately controlled on the site?					
Yes					
Create Corrective Action?					
N/A					
Comments:					
Comments:					
Home construction is active on a few lots.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date):					
1) Some maintenance is required in the BMP section.					
2) There is disturbed ground on either side of the newly-sodded Lot 32 as of inspection on 7/23/19. The lot is flat and doesn't have runoff potential to waterbodies or the street therefore immediate stabilization or installation of BMPs is not necessary at this time. E&A inspector will continue to monitor the area for revegetation.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
IF 1	Inlet	Lot 110	In Place	Active	No
Current Condition:	Active - This structure was previously referred to as a sediment basin, but is actually functioning as a slope drain/area inlet. As-of the 11/26/18 inspection, silt fence is in place behind the structure and straw wattles are located downhill from the outlet pipe.				
Lot 2	Individual Lot	Lot 2		Removed	
Current Condition:	Removed - Pacesetter Homes removed the silt fence and sodded the lot prior to the inspection on 11/06/19.				
Lot 5	Silt Fence	Lot 5	5/18/2020	Active	Yes
Current Condition:	Fair Condition - Trademark Homes began construction and installed silt fence along the southeast side of the lot prior to the inspection on 5/18/20. 1.) The street in front of the lot should be cleaned and silt fence should be installed along the front of the lot. 2.) The silt fence on the east side of the lot should be repaired where down. 1.) Trademark Homes was informed to complete by 7/08/20. Not done as of the last inspection. Trademark Homes was reminded on 9/11/20 2.) Trademark Homes was informed to complete by 10/12/20.				
Lot 32	Individual Lot	Lot 32		Removed	
Current Condition:	Removed - Nathan Homes removed the concrete debris and sodded the lot prior to inspection on 7/23/19.				
Lot 53	Silt Fence	Lot 53	5/18/2020	Active	No
Current Condition:	Active - An unknown builder began construction on the lot prior to the inspection on 5/18/20. Due to the lot being flat and vegetation surrounding the lot, no BMPs are recommended as of 10/05/20.				
Lot 57	Silt Fence	Lot 57	6/1/2020	Active	No
Current Condition:	Active - An unknown builder began construction on the lot prior to the inspection on 6/01/20. The lot has vegetated as of 10/05/20. The lot is currently vacant.				
Lot 90	Individual Lot	Lot 90		Removed	
Current Condition:	Removed - Grace Homes sodded the lot prior to inspection on 7/02/19.				
Lot 113	Silt Fence	Lot 113	8/17/2017	Active	Yes

Current Condition:	<p>Fair Condition - Boyer Young repaired the silt fence on the lot prior to the 7/3/18 inspection. Boyer Young removed some of the damaged silt fence and repaired the runs left in place prior to inspection on 7/02/19. As of the inspection on 7/02/19, volunteer vegetation has filled in sufficiently to prevent erosion, therefore seeding is no longer required at this time.</p> <ol style="list-style-type: none"> 1. The silt fence should be retied to 2 t-posts near the northeast corner of the lot. 2. The eastern edge of the upstream-most run of silt fence should be repaired. 3. The second upstream-most run of silt fence should be patched where torn on a t-post. 4. The silt fence should be retied on the north end of the lot. <ol style="list-style-type: none"> 1. Boyer Young was informed to complete by 4/23/20. Not done as of the last inspection. Boyer Young was reminded on 6/02/20, 7/31/20, 10/06/20 2. Boyer Young was informed to complete by 4/23/20. Not done as of the last inspection. Boyer Young was reminded on 6/02/20, 7/31/20, 10/06/20 3. Boyer Young was informed to complete by 4/23/20. Not done as of the last inspection. Boyer Young was reminded on 6/02/20, 7/31/20, 10/06/20 4. Boyer Young was informed to complete by 8/6/20. Not done as of the last inspection. Boyer Young was reminded on 10/06/20. 				
Lot 116	Silt Fence	Lot 116	4/28/2020	Active	Yes
Current Condition:	<p>Fair Condition - An unknown builder installed silt fence along the back and north sides of the lot prior to the inspection on 4/28/20. The builder removed the dirt pile from the ROW prior to the inspection on 6/01/20.</p> <ol style="list-style-type: none"> 1.) The silt fence along the back of the lot should be cleaned out. 2.) The street in front of the lot should be cleaned. 3.) The portable toilet should be secured. 4.) The silt fence on the side of the lot should be trenched in. 5.) The silt fence in the back of the lot is down and should be repaired/reinstalled. <ol style="list-style-type: none"> 1.) Al Belt Custom Homes was informed to complete by 7/08/20. Not done as of the last inspection. Al Belt Homes was reminded on 7/30/20, 9/11/20 2.) Al Belt Custom Homes was informed to complete by 7/08/20. Not done as of the last inspection. Al Belt Homes was reminded on 7/30/20, 9/11/20 3.) Al Belt Custom Homes was informed to complete by 7/08/20. Not done as of the last inspection. Al Belt Homes was reminded on 7/30/20, 9/11/20 4.) Al Belt Custom Homes was informed to complete by 8/6/20. Not done as of the last inspection. Al Belt Custom Homes was reminded on 9/11/20 5.) Al Belt Custom Homes was informed to complete by 8/6/20. Not done as of the last inspection. Al Belt Custom Homes was reminded on 9/11/20 				
Lot 126	Individual Lot	Lot 126		Removed	
Current Condition:	Removed - The Homeowners removed the silt fence and sodded the lot prior to inspection on 9/20/19.				
Lot 130	Individual Lot	Lot 130		Removed	
Current Condition:	Removed - The homeowners sodded the lot prior to inspection on 5/29/19.				
Lot 137	Individual Lot	Lot 137		Removed	
Current Condition:	Removed - The Home Company sodded the lot and removed the silt from the adjacent lot prior to inspection on 8/13/19.				
Lot 138	Individual Lot	Lot 138		Removed	
Current Condition:	Removed - The Home Company removed the portable toilet and sodded the lot prior to inspection on 8/13/19.				
Lot 153	Silt Fence	Lot 153	10/5/2020	Active	No
Current Condition:	Active - Hubbell Homes began construction on the lot prior to the inspection on 10/05/20. A dirt pile was observed in the ROW during the inspection on 10/05/20; however Hubbell Homes was in the process of excavating the lot. The E&A inspector will monitor and recommend removal as necessary.				
Lot 155	Silt Fence	Lot 155	9/3/2018	Active	No
Current Condition:	Good Condition - Widhalm Custom Homes installed silt fence on the lot to protect sodded lot 154 prior to inspection on 9/3/18.				
Lot 163	Silt Fence	Lot 163		Removed	
Current Condition:	Removed - Hubbell Home sodded the lot prior to the inspection on 6/20/20.				
Lot 193	Silt Fence	Lot 193		Removed	
Current Condition:	Removed - Murray Custom Homes sodded the lot prior to the inspection on 6/11/20.				
PDP A	Permanent Detention Pond	41°02'43.47"N 96°20'36.65"W	In Place	Active	No
Current Condition:	Good Condition - This is a pond as of 1993.				
SB 1	Sediment Basin	Lot 109		Removed	
Current Condition:	Removed - Following the 11/26/18 inspection, this structure is no longer being considered a basin as it does not have any sediment storage capacity and appears to be an area inlet/slope drain. See IF 1 for further information.				
SF 3	Silt Fence	Lot 197		Removed	
Current Condition:	Removed- the inspector removed the silt fence during the inspection on 3/22/17.				
SF 5	Silt Fence	South side of lake		Removed	
Current Condition:	Removed- the inspector removed the silt fence during the inspection on 3/22/17.				
SF 8	Silt Fence	40' South of SF 5		Removed	
Current Condition:	Removed- the inspector removed the silt fence during the inspection on 3/22/17.				
SF 9	Silt Fence	East of Lots 119 and 120	In Place	Active	Yes

Current Condition:	<p>Fair Condition - Boyer Young repaired and partially removed the silt fence prior to inspection on 12/5/17. The sediment was removed from the golf course and cart path prior to inspection on 4/29/19.</p> <p>The silt fence is full and needs to be cleaned behind lots 114 and 115.</p> <p>Boyer Young was informed to complete by 3/24/18. Not done as of last inspection. Boyer Young was reminded on 6/28/18, 9/24/18, 3/19/19, 6/06/19, 8/15/19, 12/04/19, 4/17/20, 6/02/20, 7/31/20, 10/06/20</p>				
SF 10	Silt Fence	Behind Lot 190	12/5/2018	Active	No
Current Condition:	Good Condition - The silt fence was mistakenly removed from the report in July, however it is still in place and in good condition. E&A will monitor.				
STR	Streets	41°02'28.55"N 96°20'36.35"W	In Place	Active	No
Current Condition:	Good Condition - No signs of trackout were observed during the last inspection.				
SWPPP Sign	SWPPP Sign	Two signs on site	8/8/2008	Active	No
Current Condition:	Good Condition - A sign has been installed at Iron Horse Drive and Hwy 6. South Lakeview Way & South Bend Road entrance. The sign at the South Lakeview Way and South Bend Road entrance was visible again due to the surrounding grass being mowed prior to inspection on 7/02/19. The SWPPP sign by Hwy 6 and Iron Horse Drive had been knocked over prior to inspection on 7/23/19. E&A inspector reinstalled the downed SWPPP sign during inspection on 7/23/19.				
Inspector Signature: 					Reviewed By: 