

E & A Consulting Group, Inc.  
 10909 Mill Valley Road, Suite 100  
 Omaha, NE 68154  
 tel 402.895.4700  
 fax 402.895.3599  
 www.eacg.com



**E & A CONSULTING GROUP, INC.**

*Engineering Answers*

Zachary A. Jilek, CPESC, CISEC  
 Environmental Services Dept. Manager

**E&A - P2019.032.000**

Inspector: Bryce Wright		Stage
Project Name:	<b>Kempton Creek 2 CSW-202106167</b>	1
For Week Ending:	<b>2/18/2023</b>	
Project Location:	<b>North 168th Street and Bennington Road - Bennington, NE (Douglas County)</b>	<b>68007</b>

Grading:	5%				
Sanitary Sewer:	0%				
Storm Sewer:	0%				
Paving:	0%				
Seeding:	0%				
Utilities:	0%				
Overall Development:	0%				

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	Storm event time
					<b>Week 1</b>
Sunday:	0.00"				
Monday	0.00"				
Tuesday	<b>0.51"</b>	<b>2/14/2023</b>	<b>Rain 45</b>	<b>12:10 PM</b>	<b>8 AM - 5 PM</b>
Wednesday	0.00"				
Thursday	<b>0.15"</b>				
Friday	0.00"				
Saturday	0.00"				

**Complaints:**

**Construction Sequencing:**

**Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?**

Grading Began (11/29/22).

**Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?**

Grading Began (11/29/22).

**What temporary or permanent stabilization measures listed in this section are being implemented?**

Existing Vegetation (11/29/22).

**Checklist Questions:**

**Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?**

Yes

**Create Corrective Action?**

N/A

**Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.**

Yes

**Create Corrective Action?**

N/A

**Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?**

No

**Create Corrective Action?**

No, see BMP section

**Are construction entrances and adjacent streets being maintained adequately?**

No

**Create Corrective Action?**


No, See BMP section

**Is dust associated with the construction activity adequately controlled on the site?**

Yes

**Create Corrective Action?**

N/A					
<b>Comments:</b>					
<b>Comments:</b> The site was inactive during the last inspection.					
<b>Findings / Corrective Actions (Date):</b>					
<b>Findings / Corrective Actions (Date):</b>					
1.) Some maintenance is required at this time.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	X-11	11/4/2022	Pending	Yes
Current Condition:	Pending - A construction entrance should be installed. Ruff Grading and HRC Development were informed to complete by 12/20/22. Not done as of the last inspection. Ruff Grading and HRC Development were reminded on 2/8/23				
D1	Diversion	D-8 to K-8	11/4/2022	Pending	No
Current Condition:	Pending - Diversion will be installed when the area is near the final grade.				
D2	Diversion	East of SB B	11/4/2022	Pending	No
Current Condition:	Pending - Diversion will be installed when the area is near the final grade.				
D3	Diversion	Southeast of SB A	11/4/2022	Pending	No
Current Condition:	Pending - Diversion will be installed when the area is near the final grade.				
ET 1	Erosion Control Terraces	B-9 to G-10	11/4/2022	Pending	No
Current Condition:	Pending - The erosion control terraces will be installed when the area is near the final grade.				
ET 2	Erosion Control Terraces	B-9 to I-10	11/4/2022	Pending	No
Current Condition:	Pending - The erosion control terraces will be installed when the area is near the final grade.				
ET 3	Erosion Control Terraces	B-7 to K-10	11/4/2022	Pending	No
Current Condition:	Pending - The erosion control terraces will be installed when the area is near the final grade.				
ET 4	Erosion Control Terraces	I-7 to M-10	11/4/2022	Pending	No
Current Condition:	Pending - The erosion control terraces will be installed when the area is near the final grade.				
ET 5	Erosion Control Terraces	Q-10 to Q-8	11/4/2022	Pending	No
Current Condition:	Pending - The erosion control terraces will be installed when the area is near the final grade.				
ET 6	Erosion Control Terraces	R-10 to R-7	11/4/2022	Pending	No
Current Condition:	Pending - The erosion control terraces will be installed when the area is near the final grade.				
ET 7	Erosion Control Terraces	S-7 to U-10	11/4/2022	Pending	No
Current Condition:	Pending - The erosion control terraces will be installed when the area is near the final grade.				
FT 1	Fuel Tank	On site	12/6/2022	Active	Yes
Current Condition:	Fair Condition - Ruff Grading brought a fuel tank on site prior to the inspection on 12/6/22. A secondary containment berm should be installed around the fuel tank. Ruff Grading and HRC Development were informed to complete by 12/13/22. Not done as of the last inspection. Ruff Grading and HRC Development were reminded on 12/15/22, 2/8/23				
MS 1	Material Storage Area	On site	11/4/2022	Active	No
Current Condition:	Good Condition-Material and vehicle staging area occurring on-site by Ruff fuel tanker as of 12/26/22				
SB A	Sediment Basin	Z-9	11/4/2022	Pending	No
Current Condition:	Pending - Basin will be installed when grading in the area starts.				
SB B	Sediment Basin	L-7	11/4/2022	Pending	No
Current Condition:	Pending - Basin will be installed when grading in the area starts.				
SF 1	Silt fence	West edge of site	11/29/2022	Active	No
Current Condition:	Good Condition - HRC Development installed the silt fence prior to the inspection on 11/29/22.				
SF 2	Silt fence	West edge of site	11/29/2022	Active	No
Current Condition:	Good Condition - HRC Development installed the silt fence prior to the inspection on 11/29/22.				
SF 3	Silt fence	East edge of site	3/7/2023	Pending	Yes
Current Condition:	Pending - Silt fence should be installed along the east edge of the site near Cora Street. Ruff Grading and HRC Development were informed to complete by 2/14/23 or as weather allows. <b>Not done as of the last inspection.</b>				
WO 1	Concrete Washout	On site	11/4/2022	Pending	No
Current Condition:	Pending - Concrete washout will be installed on site when paving begins.				
WS 1	Waste Storage Area	On site	11/4/2022	Pending	No
Current Condition:	Pending - There is currently no need for a designated waste storage area on-site due to no waste materials being generated or stored on-site; the E&A inspector will continue to monitor.				
STR	Streets	Bennington Road, N. 168th Street	11/4/2022	Active	No

Current Condition:	Good Condition - No trackout was observed.				
SWPPP Sign	SWPPP Notification Sign	Adjacent to CE 1	11/4/2022	Active	No
Current Condition:	Good Condition - SWPPP inspector installed the sign during the inspection on 12/20/22.				
<b>Certification Statement:</b>	<p>"I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations."</p>				
<b>Inspector Signature:</b>				<b>Reviewed By:</b>	
				