

E&A Consulting Group, Inc.
 330 North 117th Street
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E&A CONSULTING GROUP, INC.
 ENGINEERING • PLANNING • FIELD SERVICES

Zachary A. Jilek, CPESC, CISEC
 Erosion Control Specialist- Manager

E&A - P2006.135.000

Inspector: Mike Jacobson, CISEC		Stage 3
Project Name:	Kennedy Town Center NER110532	
For Week Ending:	6/12/2010	
Project Location:	25th & Chandler Road- Bellevue, NE (Sarpy County)	68147

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	25%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected			
					Week 1
Sunday:	0.00"				
Monday	0.82"				
Tuesday	0.00"	05/11/10			
Wednesday	0.70"				
Thursday	Trace	05/13/10			
Friday	0.00"				
Saturday	0.00"				
					Week 2
Sunday:	Trace				
Monday	Trace				
Tuesday	Trace				
Wednesday	Trace				
Thursday	0.68"				
Friday	0.01"	05/21/10			
Saturday	0.00"				
					Week 3
Sunday:	0.00"				
Monday	Trace				
Tuesday	Trace				
Wednesday	0.12"				
Thursday	0.00"				
Friday	Trace				
Saturday	0.00"				
					Week 4/5
Sunday:	Trace; 0.00"	None; 6/6/10			
Monday	0.00"; Trace				
Tuesday	1.67"; 0.90"	None; 6/8/10			
Wednesday	0.04"; Trace	6/2/10; None			
Thursday	0.18"; 0.86"				
Friday	Trace; 0.18"	6/4/10; 6/11/10			
Saturday	1.50"; 0.31"				

Complaints:	None
-------------	------

Construction Sequencing:
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?
Entire Site, Grading was completed and entire site was seeded Fall 2006.
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :
Entire Site, Grading was completed and entire site was seeded Fall 2006.
What temporary or permanent stabilization measures listed in this section are being implemented?

Seeding (Fall 2006), stabilized entrance, Paved streets (10/2007), Paved entrance (11/2007); Re-seed part of the lot to west of SB B(4/2009); Re-seeded the north east corner of the lot where the area inlet was installed(4/2009); Re-seeded around the SB A and SB B(4/2009)

Comments:

Comments:

Site is stabilized with vegetative cover. Condo construction is active along 24th Street in the Southwest section of the site, but not at time of inspection due to wet and muddy conditions.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

1) No maintenance is required in the BMP section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE A	Construction Entrance	N41d00m00s W96d00m00s		Removed	No
Current Condition:	Removed paved entrance				
DD 1	Swale	N41d00m00s W96d00m00s	In Place	Active	No
Current Condition:	Good Condition - Partially removed due to paving of street. Diversion ditch was redefined prior to inspection on 4/8/09 by M.E. Collins.				
DD 2	Swale	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed due to paving of street.				
POD A	Misc/Other	Lots 61-72	5/20/2010	Pending	Yes
Current Condition:	No BMP's needed on lots at this time.- Active townhouse construction on lots 62 and 64. Lot 62 and lot 64 has dirt piled in the R.O.W. and it needs to be removed or silt fence installed around it. Builder Steve Sharpeau was informed to complete maintenance by 5/20/10. Maintenance not completed as of last inspection.				
SB A	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No
Current Condition:	Good Condition - 22% filled Cleaned out 10/2007 by Dave Hausman. Erosion maintenance was completed prior to inspection on 4/8/09 by M.E. Collins.				
SB B	Sediment Basin	N41d00m00s W96d00m00s	10/6/2007	Active	No
Current Condition:	Good Condition - 21% filled Cleanout and riser maintenance was completed on 4/1/09 by M.E. Collins.				
SF A	Silt Fence	N41d00m00s W96d00m00s	In Place	Active	No
Current Condition:	Good Condition- Partially removed due to good vegetation and a berm installed. Silt fence was partially removed due to good vegetation prior to inspection on 3/24/10 by CS.				
SF B	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Silt fence run was removed due to good vegetation and no activity in the area at this time prior to inspection on 3/24/10 by CS. Note: Silt fence may need to be reinstalled once there is construction activity in the area.				
SF C	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Silt fence run was removed due to good vegetation prior to inspection on 3/24/10 by CS.				
SF D	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Silt Fence removed and diversion ditch installed in this area.				
STR	Street Cleaning	N41d00m00s W96d00m00s		Active	No
Current Condition:	Good Condition- No major signs of track off.				
SWPPP Sign	SWPPP Sign	Two signs on site.	8/8/2008	Active	No
Current Condition:	Good Condition A SWPPP sign has been installed at 19th & Chandler Road and 22nd & Chandler Road entrances.				

Inspector Signature:



Reviewed By:

