	E&A - P2000	6.135.000						
Inspector: Mike Jacobson								
Project Name:	Kenned	Stage 2						
For Week Ending:								
For Week Ending: 1/26/2008								
Grading:	100%							
Sanitary Sewer:	100%							
Storm Sewer:	98%							
Paving:	100%							
Seeding:	100%							
Utilities:	0%							
Overall Development:	13%							
O TOTALI DO TOTO PINOTICI	1070							
RAIN FALL AMOUNTS	Amount in inches	Date inspected						
		Date inspected		Week 1				
Sunday:	0.00"							
Monday	0.00"							
Tuesday	0.00"							
Wednesday	0.06"							
Thursday	0.08"							
Friday	0.04"							
Saturday	0.00"		+					
Saturday	0.00			Week 2/3				
Sunday:	0.01"			WOOK 270				
Monday	0.03"							
Tuesday	0.00"							
Wednesday	0.01"	01/23/08						
Thursday	0.00"							
Friday	0.00"							
Saturday	0.00"							
	INIono							
	None.							
Complaints:	_							
Construction Sequencing	J: pasins) of the site have had a tempo	rory or normanant o	eccetion of grading on	rthwork or ground				
disturbance in the last 14 days?		rary or permanent c	essation of grading, ea	rtiiwork, or ground				
	empleted and entire site was se	adad Fall 2006						
Entire Site, Grading was co	ompleted and entire site was se	eded Fall 2000.						
Which portion(s) (i.e. drainage but the second seco	pasins) of the site do not have grad	ing, earthwork, or gr	ound disturbance sche	duled in the next				
Entire Site, Grading was co	empleted and entire site was se	eded Fall 2006.						
	•							
What tomporary or permanant	stabilization moscures listed in this	saction are being im	unlamented?					
	stabilization measures listed in this							
Seeding (Fall 2006), stabilized entrance, Paved streets (10/2007), Paved entrance (11/2007)								
Comments:								
Comments:								
Site is stabilized with vegetative cover. No activity on site at time of last inspection.								

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):
1) No maintenance is required in the BMP section.

Unique Name	Туре	Location	Install Date	Status	Problem		
		N41d00m00s					
CE A	Construction Entrance	W96d00m00s		Removed	No		
Current Condition:	Removed paved entrance						
		N41d00m00s					
SB A	Sediment Basin	W96d00m00s	In Place	Active	No		
Current Condition:	Good Condition - 6% filled						
	Cleanedout 10/2007 by Dave Hausman.						
		N41d00m00s					
SB B	Sediment Basin	W96d00m00s	10/6/2007	Active	No		
Current Condition:	Good Condition - 15% filled						
	-Cleanedout 10/2007 by Dave Hausman.						
		N41d00m00s					
SF A	Silt Fence	W96d00m00s	In Place	Active	No		
Current Condition:	Good Condition						
	-Maintenanced 10/29/07 by CS.						
		N41d00m00s					
SF B	Silt Fence	W96d00m00s	In Place	Active	No		
Current Condition:	Good Condition						
	-Maintenanced 6/26/07 by developer.						
		N41d00m00s					
SF C	Silt Fence	W96d00m00s	9/25/2006	Active	No		
Current Condition:	Good Condition						
	-Maintenanced 5/22/07						
		N41d00m00s					
SF D	Silt Fence	W96d00m00s		Removed			
Current Condition:	Silt Fence removed and diversion ditch installed in this area.						
		N41d00m00s					
STR	Street Cleaning	W96d00m00s		Active	No		
Current Condition:	Good Condition - No major s	signs of track off.					
	Archael Jawan Reviewed By: Zachary K. Gilek						
Inspector's Signature:	Spelace Jawson		Reviewed By:	Zarwin /C.	ywi-		