

E & A Consulting Group, Inc.
 330 North 117th Street
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E & A CONSULTING GROUP, INC.
 ENGINEERING • PLANNING • ENVIRONMENTAL & FIELD SERVICES

E&A - P2006.135.000


Inspector: Alex Emerson		Stage 3
Project Name:	Kennedy Town Center NER110532	
For Week Ending:	1/10/2015	
Project Location:	25th & Chandler Road- Bellevue, NE (Sarpy County)	68147

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	30%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	
				Week 1
Sunday:	0.16"			
Monday	0.78"			
Tuesday	0.00"	12/16/14	28/18 Partly Sunny	
Wednesday	0.00"			
Thursday	0.02"			
Friday	0.00"			
Saturday	0.00"			
				Week 2
Sunday:	0.00"			
Monday	0.59"			
Tuesday	0.22"	12/23/14	37/33 Cloudy	
Wednesday	0.02"			
Thursday	0.00"			
Friday	0.01"			
Saturday	0.00"			
				Week 3
Sunday:	0.00"			
Monday	0.01"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 4
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 5
Sunday:	N/A	N/A	N/A	
Monday	N/A	N/A	N/A	
Tuesday	N/A	N/A	N/A	
Wednesday	N/A	N/A	N/A	
Thursday	N/A	N/A	N/A	
Friday	N/A	N/A	N/A	

Saturday	N/A	N/A	N/A		
Complaints:	None				
Construction Sequencing:					
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?					
Entire Site, Grading was completed and entire site was seeded Fall 2006.					
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :					
Entire Site, Grading was completed and entire site was seeded Fall 2006.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Seeding (Fall 2006), stabilized entrance, Paved streets (10/2007), Paved entrance (11/2007); Re-seed part of the lot to west of SB B(4/2009); Re-seeded the north east corner of the lot where the area inlet was installed(4/2009); Re-seeded around the SB A and SB B(4/2009); The disturbed areas of the South section of lot 5 Kennedy Town Center Replat Three was re-seeded prior to inspection on 7/18/12; The West side slope of Basin B was hydro seeded (8/2012); The East side of Basin B was sodded 9/13/12; The West side of the R.O.W. along 19th Circle was seeded(10/10/12)					
Summary Questions:					
Are approved entrances and adjacent streets being maintained adequately?					
Yes					
Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?					
Yes					
Checklist Questions:					
Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?					
Yes					
Is dust associated with the construction activity adequately controlled on the site?					
Yes					
Comments:					
Comments:					
No lots are under construction at this time. Dirt is being stockpiled on lots 10-11 and 81, with a vegetated buffer.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date):					
1) Some maintenance is required in the BMP section.					

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE A	Construction Entrance	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed paved entrance				
DD 1	Swale	N41d00m00s W96d00m00s	In Place	Active	No
Current Condition:	Good Condition - Partially removed due to paving of street. Diversion ditch was redefined prior to inspection on 4/8/09 by M.E. Collins.				
DD 2	Swale	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed due to paving of street.				
Lot 4 Kennedy Town Center Replat Three	Silt Fence	Lot 4 Kennedy Town Center Replat Three	10/10/2012	Active	No
Current Condition:	Good Condition-Silt fence check was installed prior to inspection on 10/10/12 by CS.				
POD B	Misc/Other	Lots 28-44	2/9/2011	Active	No
Current Condition:	Good Condition-Inspector retied the silt fence during inspection on 7/29/14.				
POD C	Misc/Other	Lots 10-27	11/28/2012	Active	Yes

Current Condition:	Active-Legacy Homes sodded lot 15 prior to inspection on 10/23/14. Lot 14 was disturbed during construction on lot 15 as of inspection on 10/23/14. Legacy Homes was requested to seed the disturbed area by 11/6/14. Not done as of last inspection.				
POD D	Misc/Other	Lots 1-9	8/23/2013	Active	No
Current Condition:	Active- The disturbed area on lot 8 has established natural vegetation as of inspection on 8/22/14. No lots are active in this POD.				
SB A	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No
Current Condition:	Good Condition - 23% filled Cleaned out 10/2007 by Dave Hausman. Erosion maintenance was completed prior to inspection on 4/8/09 by M.E. Collins.				
SB B	Sediment Basin	N41d00m00s W96d00m00s	10/6/2007	Active	No
Current Condition:	Good Condition - 25% filled Cleanout and riser maintenance was completed on 4/1/09 by M.E. Collins. The East side of the basin was sodded prior to inspection on 9/13/12 by Duane w/ Village Builders.				
SF A	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Partially removed due to good vegetation and a berm installed. The remainder of silt fence was removed prior to inspection on 4/4/11 by Commercial Seeding.				
SF B	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Silt fence run was removed due to good vegetation and no activity in the area at this time prior to inspection on 3/24/10 by CS. Note: Silt fence may need to be reinstalled once there is construction activity in the area.				
SF C	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Silt fence run was removed due to good vegetation prior to inspection on 3/24/10 by CS.				
SF D	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Silt Fence removed and diversion ditch installed in this area.				
STR	Street Cleaning	N41d00m00s W96d00m00s	In Place	Active	No
Current Condition:	Good Condition-No major signs of trackoff. Runoff from lot 9 was cleaned by Legacy Homes prior to inspection on 6/27/14.				
SWPPP Sign	SWPPP Sign	Two signs on site.	8/8/2008	Active	No
Current Condition:	Good Condition A SWPPP sign has been installed at 22nd & Chandler Road and 25th and Sautter Ave entrances. SWPPP sign was removed from 19th Street as of inspection on 3/28/12.				
Inspector Signature:				Reviewed By: 