

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A - P2006.135.000


Inspector: Alex Emerson		Stage 3
Project Name:	Kennedy Town Center NER110532	
For Week Ending:	8/8/2015	
Project Location:	25th & Chandler Road- Bellevue, NE (Sarpy County)	68147

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	30%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	
				Week 1
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.08"			
Thursday	0.90"	07/16/15	89/68 Partly Cloudy	
Friday	0.00"			
Saturday	0.00"			
				Week 2
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.02"			
Friday	0.03"			
Saturday	0.05"			
				Week 3
Sunday:	0.97"			
Monday	0.00"	07/27/15	88 / 75 Clear	
Tuesday	0.11"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.69"	07/31/15	90/66 Partly Cloudy	
Saturday	0.00"			
				Week 4
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.12"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.16"			
				Week 5
Sunday:	N/A	N/A	N/A	
Monday	N/A	N/A	N/A	
Tuesday	N/A	N/A	N/A	
Wednesday	N/A	N/A	N/A	
Thursday	N/A	N/A	N/A	
Friday	N/A	N/A	N/A	

Saturday	N/A	N/A	N/A		
Complaints:	None				
Construction Sequencing:					
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?					
Entire Site, Grading was completed and entire site was seeded Fall 2006.					
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :					
Entire Site, Grading was completed and entire site was seeded Fall 2006.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Dense vegetation (2014)					
Summary Questions:					
Are approved entrances and adjacent streets being maintained adequately?					
Yes					
Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?					
Yes					
Checklist Questions:					
Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?					
Yes					
Is dust associated with the construction activity adequately controlled on the site?					
Yes					
Comments:					
Comments: No lots are under construction at this time. Dirt is being stockpiled on lots 10-11 and 81, with a vegetated buffer. Inspection on 07/31/2015 was performed by Patrick Pierce.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date): 1) Some maintenance is required in the BMP section.					

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
DD 1	Swale	East of SB A	In Place	Active	No
Current Condition:	Good Condition-The diversion ditch remains in place on the east side of SB A as of inspection on 1/15/15.				
Lot 4 Replat 3	Silt Fence	Lot 4 Replat 3	10/10/2012	Active	Yes
Current Condition:	Fair Condition Silt fence needs to be retied in one area as of inspection on 7/16/15. Inspector will retie during the next routine inspection.				
POD B	Silt Fence	Lots 28-44	2/9/2011	Active	Yes
Current Condition:	Fair Condition- No lots have active construction in this POD. Silt fence on the north side of lot 37 needs to be retied in one area as of inspection on 7/16/15. Inspector will retie during the next routine inspection.				
POD C	Misc/Other	Lots 10-27	11/28/2012	Pending	No
Current Condition:	Pending- No lots have active construction in this POD. Natural vegetation has reestablished on lot 14 as of inspection on 7/16/15.				
POD D	Misc/Other	Lots 1-9	8/23/2013	Active	No
Current Condition:	Active- The disturbed area on lot 8 has established natural vegetation as of inspection on 8/22/14. No lots have active construction in this POD.				
SB A	Sediment Basin	Lot 75	In Place	Active	No
Current Condition:	Good Condition - 23% filled				
SB B	Sediment Basin	Outlot A	10/6/2007	Active	No
Current Condition:	Good Condition - 25% filled				

STR	Street Cleaning	In Place	In Place	Active	No
Current Condition:	Good Condition-No major signs of trackoff. Runoff from lot 9 was cleaned by Legacy Homes prior to inspection on 6/27/14.				
SWPPP Sign	SWPPP Notification Sign	Two Signs	8/8/2008	Active	No
Current Condition:	Good Condition-25th and Sautter Ave; 22nd and Chandler Rd.				
Inspector Signature:			Reviewed By: 