E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154-2509 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC

**Engineering Answers** 

Environmental Services Dept.					
	1	E&A - P2006.135.0	000	Stage	
Inspector: Jason Brackett					
Project Name:	Kennedy Town Center NER110532			3	
For Week Ending:					
Project Location:	25th	68147			
110,000 2000	2011	a onanaior itoda Bo	llevue, NE (Sarpy County)		
Grading:		100%			
Sanitary Sewer:		100%			
Storm Sewer:		100%			
Paving:		100%			
Seeding:		100%			
Utilities:		100%			
Overall Development:		100%			
	1				
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions		
Complexity	0.00"			Week 1	
Sunday: Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.00"				
				Week 2	
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.14"				
Wednesday	0.00"				
Thursday	0.88"				
Friday	0.00"	9/21/2018	Partly Cloudy 66/49		
Saturday	0.00"				
Sun day.	0.00"			Week 3	
Sunday:	0.00"				
Monday Tuesday	0.00 0.41"				
Wednesday Thursday	0.00"				
Friday	0.00"				
Saturday	0.09"				
Jacui day	0.03			Week 4	
Sunday:	0.04"			Treen .	
Monday	0.19"				
Tuesday	0.03"				
Wednesday	0.00"				
Thursday	0.02"				
Friday	0.09"				
Saturday	0.00"				
				Week 5	
Sunday:	0.31"				
Monday	0.81"				
Tuesday	0.86"				
Wednesday	0.00"				
Thursday	0.00"	10/11/18	Partly Sunny 50/38		

Friday	0.13"				
Saturday	0.00"				
	•	•			•
	None				
Complaints:					
Construction Sequencing:					
Which portion(s) (i.e. drainage basins) of t	he site have had a temporary or perm	anent cessation of gradi	ng, earthwork, or ground disturl	pance in the las	t 14 days?
Entire Site, Grading was completed	and entire site was seeded Fall	2006. All active lots a	are completed as of 11/27/	17.	
Which portion(s) (i.e. drainage basins) of t	he site do not have grading, earthwor	k, or ground disturbance	scheduled in the next 14 days?	· :	
Entire Site, Grading was completed	and entire site was seeded Fall	2006. All active lots a	are completed as of 11/27/	17.	
What temporary or permanent stabilization	measures listed in this section are b	eing implemented?		•	
Dense vegetation (2014). All active	lots are sodded (11/27/17).				
Summary Questions:					
Are approved entrances and adjacent stree	ets being maintained adequately?				
Yes					
Are receiving waters adjacent to the proje	ct free of any significant signs of eros	sion or sediment that wo	uld be associated with the cons	truction activity	1?
Yes	-			,	T
Checklist Questions:					
Are waste materials (concrete, construction Yes	n material, hazardous, etc.) being ma	naged properly?			
Tes	1	1	ı	1	I
Are waste materials (concrete, construction	n material, hazardous, etc.) being ma	naged properly?			
Yes		nagou propony :			
Comments:	•			1	
Comments:					
The site is complete. All lots are so	ded. Future commercial lots ma	av begin construction	at a later date.		
, c io complete. / iii lete die dec		.,	a. a .a.o. dato.		

Findings / Corrective Actions (Date):
Findings / Corrective Actions (Date):

1) No maintenance is required at this time.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance	
CW	Concrete Washout	TBD		Removed		
Current Condition:	Removed - Paving on site has	Removed - Paving on site has ceased as of inspection on 11/6/17.				
DD 1	Swale	East of SB A	In Place	Active	No	
Current Condition:	Good Condition-The diversion	Good Condition-The diversion ditch remains in place on the east side of SB A as of inspection on 1/15/15.				
Lot 4 Replat 3	Silt Fence	Lot 4 Replat 3		Removed		
Current Condition:	Removed- this area is part of details.	Removed- this area is part of the Corwin Toyota SWPPP as of 7/30/16. See Corwin Toyota SWPPP for details.				
Lot 81	Concrete Washout	Lot 81		Removed		
Current Condition:	Removed- this area is part of removed.	Removed- this area is part of the Corwin Toyota SWPPP as of 7/30/16. The concrete washout has been removed.				
POD B	Silt Fence	Lots 28-44		Removed		
Current Condition:	Removed - All lots were sodd	Removed - All lots were sodded prior to inspection on 11/6/17.				
POD C	Silt Fence	Lots 10-27		Removed		
Current Condition:	Removed - Bo with 4C Consti sodded.	Removed - Bo with 4C Construction sodded lot 24 prior to inspection on 9/26/17. All lots in this pod are sodded.				
POD D	Silt Fence	Lots 1-9		Removed		
Current Condition:	Removed- Lot 2 was sodded by 4C Construction prior to inspection on 7/13/16. All lots in the Pod are now stabilized as of 7/13/16.					
SB A	Sediment Basin	Lot 75	In Place	Active	No	
Current Condition:	Good Condition - 24% filled. continue to monitor.	Good Condition - 24% filled. Some erosion rills are present around the rim of the basin, inspector will continue to monitor.				
SB B	Sediment Basin	Outlot A	10/6/2007	Active	No	
Current Condition:	Good Condition - 25% filled	•	•	•		

STR	Street Cleaning	In Place	In Place	Active	No
Current Condition:	Good Condition - All lots have been sodded and the streets were cleaned prior to inspection on 11/6/17.				
SWPPP Sign	SWPPP Notification Sign	One Sign	8/8/2008	Active	No
Current Condition:	Good Condition-22nd and Chandler Rd. The SWPPP sign at 25th and Sautter Ave could not be located and will not be reinstalled as of inspection on 12/1/15.				
Inspector Signature:	Jule Howat		Reviewed By:	Gt Si	