E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154-2509 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC

Engineering Answers

Environmental Services Dept. I		- P2006.135.00	10			
Inoncetory Jacon Braskatt	E&A	- 62000.135.00	IU .	1	Stage	
nspector: Jason Brackett		/ T	0		Stage	
	!	Kennedy Tov			3	
Project Name:		NER11	0532			
For Week Ending:		3/9/2019				
Project Location:	25th 9 Cha		68147			
Froject Location.	25th & Chandler Road- Bellevue, NE (Sarpy County)				00141	
Grading:	100%	,				
Sanitary Sewer:	100%					
Storm Sewer:	100%	,				
Paving:	100%					
Seeding:	100%	,				
Utilities:	100%					
Overall Development:	100%					
·	'	1		1		
RAIN FALL AMOUNTS	Amount in tenths	Data inspected	Weather Conditions			
NAINT ALL AMOUNTS	Amount in tentils	Date inspected	Weather Conditions		Wee	
Sunday:	0.13" Snow				— Wee	
Monday	0.05" Snow					
Tuesday	0.00"					
Wednesday	0.00"					
Thursday	0.00"					
Friday	0.00"					
Saturday	0.06" Snow					
					Wee	
Sunday:	0.02" Snow					
Monday	0.00"					
Tuesday	0.14" Snow					
Wednesday	0.06" Snow					
Thursday	0.00"					
Friday	0.12"					
Saturday	0.21" Snow				W	
Sunday:	0.00"				Wee	
Monday	0.00"					
Tuesday	0.00"					
Wednesday	0.00"					
Thursday	0.00"					
Friday	0.00"					
Saturday	0.01" Snow					
					Wee	
Sunday:	0.00"					
Monday	0.00"					
Tuesday	0.00"					
Wednesday	0.00"					
Thursday	0.11"					
Friday	0.00"	3/8/2019	Cloudy 37/17			
Saturday	0.45"		•			
					Wee	
Sunday:	N/A					
Monday	N/A					
Tuesday	N/A					
Wednesday	N/A					
		+				

N/A

Thursday

Friday	N/A			
Saturday	N/A			
			-	
	None			
Complaints:				

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Entire Site, Grading was completed and entire site was seeded Fall 2006. All active lots are completed as of 11/27/17.

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?:

Entire Site, Grading was completed and entire site was seeded Fall 2006. All active lots are completed as of 11/27/17.

What temporary or permanent stabilization measures listed in this section are being implemented?

Dense vegetation (2014). All active lots are sodded (11/27/17).

Summary Questions:

Are approved entrances and adjacent streets being maintained adequately?

Yes

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

Checklist Questions:

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Comments:

Comments:

The site is complete. All lots are sodded. Future commercial lots may begin construction at a later date.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

1) No maintenance is required at this time.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance		
CW	Concrete Washout	TBD		Removed			
Current Condition:	Removed - Paving on site has ceased as of inspection on 11/6/17.						
DD 1	Swale	East of SB A	In Place	Active	No		
Current Condition:	Good Condition-The diversion	ditch remains in place	ce on the east side of SB A	as of inspect	ion on 1/15/15.		
Lot 4 Replat 3	Silt Fence	Lot 4 Replat 3		Removed			
Current Condition:	details.	Removed- this area is part of the Corwin Toyota SWPPP as of 7/30/16. See Corwin Toyota SWPPP for details.					
Lot 81	Concrete Washout	Lot 81		Removed			
Current Condition:	Removed- this area is part of the Corwin Toyota SWPPP as of 7/30/16. The concrete washout has been removed.						
POD B	Silt Fence	Lots 28-44		Removed			
Current Condition:	Removed - All lots were sodde	Removed - All lots were sodded prior to inspection on 11/6/17.					
POD C	Silt Fence	Lots 10-27		Removed			
Current Condition:	Removed - Bo with 4C Construction sodded lot 24 prior to inspection on 9/26/17. All lots in this pod are sodded.						
POD D	Silt Fence	Lots 1-9		Removed			
Current Condition:	Removed- Lot 2 was sodded by 4C Construction prior to inspection on 7/13/16. All lots in the Pod are now stabilized as of 7/13/16.						
SB A	Sediment Basin	Lot 75	In Place	Active	No		
Current Condition:	Good Condition - 24% filled. Some erosion rills are present around the rim of the basin, inspector will continue to monitor.						
SB B	Sediment Basin	Outlot A	10/6/2007	Active	No		
Current Condition:	Good Condition - 25% filled	Good Condition - 25% filled					
STR	Street Cleaning	In Place	In Place	Active	No		
Current Condition:	Good Condition - All lots have	been sodded and th	e streets were cleaned prio	r to inspectio	n on 11/6/17.		
SWPPP Sign	SWPPP Notification Sign	One Sign	8/8/2008	Active	No		
Current Condition:	Good Condition-22nd and Chandler Rd. The SWPPP sign at 25th and Sautter Ave could not be located and will not be reinstalled as of inspection on 12/1/15.						
Inspector Signature:	Jule Shat		Reviewed By:	Ct Sil			