

E&A - P2006.135.000				
Inspector: Mike Jacobson				Stage
Project Name:	Kennedy Town Center			2
For Week Ending:	9/27/2008			
Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	98%			
Paving:	100%			
Seeding:	100%			
Utilities:	75%			
Overall Development:	22%			
RAIN FALL AMOUNTS	Amount in inches	Date inspected		
Week 1				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"	09/16/08		
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
Week 2/3				
Sunday:	0.00"			
Monday	0.45"	09/22/08		
Tuesday	0.01"			
Wednesday	0.00"			
Thursday	0.00"	09/25/08		
Friday	0.00"			
Saturday	0.00"			
Complaints:	None.			
Construction Sequencing:				
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?				
Entire Site, Grading was completed and entire site was seeded Fall 2006.				
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :				
Entire Site, Grading was completed and entire site was seeded Fall 2006.				
What temporary or permanent stabilization measures listed in this section are being implemented?				
Seeding (Fall 2006), stabilized entrance, Paved streets (10/2007), Paved entrance (11/2007)				
Comments:				
Comments: Site is stabilized with vegetative cover. Utility construction is active on site, but not at the time of last inspection.				
Findings / Corrective Actions (Date):				

Findings / Corrective Actions (Date):

- 1) A few lot corner silt fence was damaged by the utility company and needs to be replace. On 9/15/08 Developer Mike Kucera was emailed and informed that maintenance needs to be completed and was given the option to line up his own maintenance or to have us line up the maintenance for him. Once this is determined maintenance will be lined up accordantly.
- 2) Some maintenance is required in the BMP section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE A	Construction Entrance	N41d00m00s W96d00m00s		Removed	No
Current Condition:	Removed paved entrance				
DD 1	Swale	N41d00m00s W96d00m00s	In Place	Active	No
Current Condition:	Good Condition - Partially removed due to paving of street.				
DD 2	Swale	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed due to paving of street.				
SB A	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No
Current Condition:	Good Condition - 17% filled Cleaned out 10/2007 by Dave Hausman.				
SB B	Sediment Basin	N41d00m00s W96d00m00s	10/6/2007	Active	No
Current Condition:	Good Condition - 28% filled -Cleanedout 10/2007 by Dave Hausman.				
SF A	Silt Fence	N41d00m00s W96d00m00s	In Place	Active	Yes
Current Condition:	<p>Fair Condition</p> <p>One area is undermined just east of 19th & Chandler Rd. along Chandler Rd. Due to this being a continuous problem in this area an area inlet and a berm will be constructed. Silt fence to remain in current condition and than will be removed once the berm and area inlet construction is completed.</p> <p>MBC is directed to start this maintenance when storm sewer construction is active on site. During inspection on 5/23/08 MBC is actively doing storm sewer construction on Chandler Rd, but this maintenance has yet to be completed. MBC to remain on site until maintenance is completed. Due to the rains maintenance was unable to be completed; New completion date will be 6/12/08. Due to the rains maintenance was unable to be completed; New completion date will be 6/19/08. Due to the rains maintenance was unable to be completed; New completion date will be 6/27/08. Due to the rains maintenance was unable to be completed; New completion date will be 7/5/08. this was assigned to E&A Engineer Troy Shaven to create storm sewer construction plan to add inlet. Troy Shaven was let go by the company. As of 9/15/08 plans were assigned to E&A erosion control man</p>				
SF B	Silt Fence	N41d00m00s W96d00m00s	In Place	Active	No
Current Condition:	Good Condition Maintenance was completed prior to inspection on 5/7/08 by CS.				
SF C	Silt Fence	N41d00m00s W96d00m00s	9/25/2006	Active	No
Current Condition:	Good Condition Maintenance was completed prior to inspection on 4/24/08 by CS.				
SF D	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Silt Fence removed and diversion ditch installed in this area.				

STR	Street Cleaning	N41d00m00s W96d00m00s		Active	No
Current Condition:	Good Condition- No major signs of track off.				
SWPPP Sign	SWPPP Sign	Three signs on site.	8/8/2008	Active	No
Current Condition:	Good Condition A sign has been installed at the 19th & Chandler Road, 22nd & Chandler Road and 25th & Sautter Ave entrances.				
Inspector Signature: <i>Michael Jaworski</i>		Reviewed By: <i>Zachary K. Jilek</i>			