P2008.194.000								
Inspector: Phillip Dechant				Stage				
Project Name:	Kil	terford	3					
For Week Ending:								
Grading: Sanitary Sewer:	100%							
Storm Sewer:	100%							
Paving:	100%							
Seeding: Utilities:	100%							
Overall Development:	40%							
10/0								
RAIN FALL AMOUNTS	Amount in tenths	Date inspected						
Sunday:	0.00"			Week 1				
Monday	1.27"							
Tuesday	0.46"	10/14/08						
Wednesday	0.28"	10/15/08						
Thursday	0.00"							
Friday	0.06" 0.00"							
Saturday	0.00			Week 2				
Sunday:	0.00"							
Monday	0.00"							
Tuesday	0.31"							
Wednesday	1.18"							
Thursday	0.13"	10/23/08						
Friday	0.11"	10/24/08						
Saturday	0.00"			WI-0				
Sunday:	0.00"			Week 3				
Monday	0.00"							
Tuesday	0.00"							
Wednesday	0.00"							
Thursday	0.00"							
Friday	0.00"							
Saturday	0.00"							
	0.00			Week 4/5				
Sunday: Monday	0.00"							
Tuesday	0.00"							
Wednesday	0.01"	11/05/08						
Thursday	0.02"	11/00/00						
Friday	0.00"							
Saturday	0.00"							
	Nanc							
Complaints:	None							
				·				
Construction Sequencing:	in have had a to		of medical and order	manual district				
Which portion(s) (i.e. drainage basins) of the sign the last 14 days?	e nave nad a tempo	orary or permanent cessation	n or grading, earthwork, or (ground disturbance				
Entire Site, grading was completed prior	to taking this pro	oject over on 8/28/2008.						
			T					
Which portion(s) (i.e. drainage basins) of the sit	e do not have grad	ing, earthwork, or ground dis	sturbance scheduled in the	next 14 days? :				
F. (1) 0 (1) 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		. ,						
Entire Site, grading was completed prior	to taking this pro	ect over on 8/28/2008.						
What temporary or permanent stabilization mea	sures listed in this	section are being implement	ed?					
Existing vegetation / Sod (8-2008)								
Comments								
Comments:								
Comments:								
Site idle with existing homes.								
Findings / Corrective Actions (Date):								
Findings / Corrective Actions (Date): 1) No required maintenance in the BMP	coction							
1) No required maintenance in the Bivin	section.							

			Projected Install				
Unique Name	Type	Location	Date	Status	Maintenance		
	Construction	N41d11m25s					
CE 1	Entrance	W96d12m40s		Removed	No		
Current Condition:	Construction Entrance paved prior to first inspection on 8/28/08.						
ı.e.		0 1 1 4 64	0.00.000				
IF.	Inlet Filters	8 inlet filters	8-28-2008	Active	No		
Current Condition:	Good condition: Inlet filters repaired and blocked by Commercial Seeding as of inspection on 10-15-08.						
	inier filters repaired and blocked by Confinercial Seeding as of inspection of 10-15-08.						
	Sediment	N41D11M27					
S.B. B	Basin	w96D12M23S	8/28/2008	Active	No		
Current Condition:	Good condition: 15% filled						
	Inspector painted clean out mark on riser during inspection on 9-19-08. Silt basin approved for						
	closure, not yet scheduled.						
		N41d11m34s					
S.F.	Silt Fence	W96d12m23s		Removed	No		
Current Condition:	Good Condition						
	Silt fence removed by groundworks prior to inspection on 10-7-08.						
	Silt Fence	N41d11m34s					
S.F.	around A.I.	W96d12m23s		Active	No		
Current Condition:	Fair Condition						
	Silt fence around area Inlet is undermined and needs to be backfilled and complacted.						
	Commercial Seeding was requested to perform repairs by 11-14-08.						
	Commercial Sec	eding was requested to	penonn repairs by 11.	14-00.			
		N41d11m34s					
ST 1	Sediment Trap	W96d12m23s	8/26/2008	Removed	No		
Current Condition:	Permanent waterfall and pond						
		N41d11m34s					
STR	Streets	W96d12m23s	8/28/2008	Active	No		
Current Condition:	Good condition- No major sigs of track off / run off.						
SWPPP signs	signs	1 sign	10/27/2008	Active	No		
Current Condition:	Good Condition						
22		27-08 on 156th and Pot	ter				
	2			Zadhany /	(. 1:1.1c		
pector Signature:	July		Reviewed By:		c, your		