P2008.194.000								
Inspector: Patrick Pierce				Stage				
Project Name:	Kil	rd	3					
For Week Ending:								
		1						
Grading:	100%							
Sanitary Sewer: Storm Sewer:	100%							
Paving:	100%							
Seeding:	100%							
Utilities:	100%							
Overall Development:	40%							
RAIN FALL AMOUNTS	Amount in tenths	Date inspected						
Sunday:	0.00"			Week 1				
Sunday: Monday	0.00"	<u> </u>						
Tuesday	0.00"							
Wednesday	0.00"							
Thursday	0.00"	<u> </u>	h					
Friday	0.00"							
Saturday	0.00"							
				Week 2				
Sunday:	0.00"							
Monday	0.00"							
Tuesday	0.21"							
Wednesday	0.24"							
Thursday	0.00"							
Friday	0.04"							
Saturday	0.02"			Week 3				
Sunday:	0.04"			week s				
Monday	0.04							
Tuesday	0.00"	01/26/10						
Wednesday	0.00"	01120110						
Thursday	0.00"							
Friday	0.00"							
Saturday	0.00"							
				Week 4/5				
Sunday:	0.00"; <b>0.11"</b>							
Monday	0.02"; 0.03"							
Tuesday	0.00"; 0.02"							
Wednesday	0.00"; 0.00" 0.32"; 0.00"							
Thursday Friday	<b>0.24</b> "; 0.00"							
Saturday	0.00"; 0.00"							
Complaints:	None							
			r					
Construction Sequencing:	1							
Which portion(s) (i.e. drainage basins) of the site have h	ad a temporary or p	ermanent cessation of grading, earth	work, or ground c	isturbance in the				
last 14 days?			-					
Entire Site, grading was completed prior to takin	g this project ove	er on 8/28/2008.						
Which portion(s) (i.e. drainage basins) of the site do not	have grading, earth	work, or ground disturbance schedu	led in the next 14	days? :				
Entire Site, grading was completed prior to takin	g this project ove	er on 8/28/2008.						
What temporary or permanent stabilization measures lis	ted in this section a	re being implemented?						
Existing vegetation / Sod (8-2008), seed on S.B.	'B' (removed bas	sin) (4/09),						
Comments:								

## Comments:

The site is currently idle.

Site is frozen and snow covered throughout. Inspector is not able to walk all of bmp's on this project due to drifting snow in various areas of the site. All BMP's appear to be in good condition unless otherwise noted, inspector will verify BMP condition once the weather allows this.
Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date): 1) No required maintenance in the BMP section.

			Projected Install					
Unique Name	Туре	Location	Date	Status	Maintenance			
	Construction	N41d11m25s						
CE 1	Entrance	W96d12m40s		Removed	No			
Current Condition:	Construction Entrance paved prior to first inspection on 8/28/08.							
IF	Inlet Filters	9 inlet filters	8-28-2008	Active	No			
Current Condition:		Good Condition						
	This was comple	This was complete prior to inspection on 9/3/09 by Commercial Seeding.						
	Sediment	N41D11M27						
S.B. B	Basin	w96D12M23S		Removed	No			
Current Condition:	Basin removed b	Basin removed by MJA Trucking, completed as of 12-12-08						
		N41d11m34s						
S.F. A	Silt Fence	W96d12m23s		Removed				
Current Condition:	Removed by Cor	Removed by Commercial Seeding prior to inspection on 11/1/09						
	Silt Fence	N41d11m34s						
S.F. B	around A.I.	W96d12m23s		Active	No			
Current Condition:	Good Condition	Good Condition						
	Silt fence repaire	ed by Commercial See	eding prior to inspection	n on 12-10-08				
		N41d11m34s						
ST 1	Sediment Trap	W96d12m23s	8/26/2008	Removed	No			
Current Condition:		Permanent waterfall and pond						
		N41d11m34s						
STR	Streets	W96d12m23s	8/28/2008	Active	No			
Current Condition:	Good Condition- No major signs of track off							
SWPPP signs	signs	1 sign	10/27/2008	Active	No			
Current Condition:	Good Condition-							
	Installed on 10-2	7-08 on 156th and Po	tter					
$\sim$	$\sim$			Zachany,	1 Allc			
	Pine		Desidence di Desi		C. yw-			
nspector Signature:			Reviewed By:	-				