

E&A Consulting Group, Inc.
 330 North 117th Street
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E&A CONSULTING GROUP, INC.
 ENGINEERING • PLANNING • FIELD SERVICES

Zachary A. Jilek, CPESC, CISEC
 Erosion Control Specialist- Manager

E&A - P2008.194.000

Inspector: Patrick Pierce		Stage 3
Project Name:	Kiltera Villas @ Waterford NER111205	
For Week Ending:	10/9/2010	
Project Location:	144th and Ida Streets- Omaha, NE (Douglas County)	68007

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	40%			

RAIN FALL AMOUNTS	Amount in inches	Date inspected		
Week 1				
Sunday:	0.00"			
Monday	0.26"			
Tuesday	0.00"			
Wednesday	0.16"			
Thursday	Trace			
Friday	0.00"			
Saturday	0.79"	09/18/10		
Week 2				
Sunday:	0.03"			
Monday	0.01"	09/20/10		
Tuesday	0.12"			
Wednesday	0.00"			
Thursday	0.70"	09/23/10		
Friday	0.05"			
Saturday	0.54"	09/25/10		
Week 3				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"	09/29/10		
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
Week 4				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
Week 5				
Sunday:	NA	NA		
Monday	NA	NA		
Tuesday	NA	NA		
Wednesday	NA	NA		
Thursday	NA	NA		
Friday	NA	NA		
Saturday	NA	NA		

None

Complaints:

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Entire Site, grading was completed prior to taking this project over on 8/28/2008.

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Entire Site, grading was completed prior to taking this project over on 8/28/2008.

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation / Sod (8-2008), seed on S.B.'B' (removed basin) (4/09),

Comments:

Comments:

The site is currently idle.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

1) No required maintenance in the BMP section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	N41d11m25s W96d12m40s		Removed	No
Current Condition:	Construction Entrance paved prior to first inspection on 8/28/08.				
IF	Inlet Filters	9 inlet filters		Removed	No
Current Condition:	Removed by Commercial Seeding prior to inspection on 04/01/10. These inlet filters might need to be re-installed on construction is active in this area again.				
Lot 10	Silt Fence	Lot 10		Removed	Yes
Current Condition:	Removed -Commercial Seeding removed this silt fence prior to inspection on 7/16/10 for Chad with Synergy.				
S.B. B	Sediment Basin	N41D11M27 w96D12M23S		Removed	No
Current Condition:	Basin removed by MJA Trucking, completed as of 12-12-08				
S.F. A	Silt Fence	N41d11m34s W96d12m23s		Removed	
Current Condition:	Removed by Commercial Seeding prior to inspection on 11/1/09				
S.F. B	Silt Fence around A.I.	N41d11m34s W96d12m23s		Removed	
Current Condition:	This silt fence was removed prior to inspection on 07/07/10 due to dense vegetation.				
ST 1	Sediment Trap	N41d11m34s W96d12m23s	8/26/2008	Removed	No
Current Condition:	Permanent waterfall and pond				
STR	Streets	N41d11m34s W96d12m23s	8/28/2008	Active	No
Current Condition:	Good Condition- No major signs of track off				
SWPPP signs	signs	1 sign	10/27/2008	Active	No
Current Condition:	Good Condition- Installed on 10-27-08 on 156th and Potter				

Inspector Signature: 

Reviewed By: 