

E&A Consulting Group, Inc.
 330 North 117th Street
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E&A CONSULTING GROUP, INC.
 ENGINEERING • PLANNING • FIELD SERVICES

Zachary A. Jilek, CPESC, CISEC
 Erosion Control Specialist- Manager

E&A - P2008.194.000

Inspector: Mike Jacobson, CISEC		Stage 3
Project Name:	Kiltera Villas @ Waterford NER111205	
For Week Ending:	12/10/2011	
Project Location:	144th and Ida Streets- Omaha, NE (Douglas County)	68007

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	40%			

RAIN FALL AMOUNTS	Amount in inches	Date inspected		
Week 1				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	Trace			
Week 2				
Sunday:	0.00"			
Monday	0.00"	11/21/11		
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	Trace			
Saturday	0.00"			
Week 3				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	Trace			
Friday	Trace			
Saturday	1.04"			
Week 4				
Sunday:	0.00"			
Monday	Trace	12/05/11		
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.16"			
Friday	0.01"			
Saturday	Trace			
Week 5				
Sunday:	N/A	N/A		
Monday	N/A	N/A		
Tuesday	N/A	N/A		
Wednesday	N/A	N/A		
Thursday	N/A	N/A		
Friday	N/A	N/A		
Saturday	N/A	N/A		

Complaints:	None			

Construction Sequencing:
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Entire Site, grading was completed prior to taking this project over on 8/28/2008.

Entire Site; McArdle completed regarding of the lots 12-18 along 155th Street as of 6/2011.

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Entire Site, grading was completed prior to taking this project over on 8/28/2008.

Entire Site; McArdle completed regarding of the lots 12-18 along 155th Street as of 6/2011.

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation / Sod (8-2008), seed on S.B.'B' (removed basin) (4/09), Lots 11-18 was re-seeded (6/2011)

Comments:


Comments:
Home construction is active on lot 12.

An inspection was not conducted on Sunday 12/4/11 due to winter conditions. An inspection will be conducted as conditions allow. This inspection took place on 12/5/11.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):
1) Some required maintenance in the BMP section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	N41d11m25s W96d12m40s		Removed	No
Current Condition:	Construction Entrance paved prior to first inspection on 8/28/08.				
IF	Inlet Filters	9 inlet filters		Removed	No
Current Condition:	Removed by Commercial Seeding prior to inspection on 04/01/10. These inlet filters might need to be re-installed on construction is active in this area again.				
Lot 10	Silt Fence	Lot 10		Removed	
Current Condition:	Lot was sodded prior to inspection on 11/3/11 by Steve Faller w/ Landmark Homes.				
Lot 11	Silt Fence	Lot 11		Removed	
Current Condition:	Lot has been sodded prior to inspection on 5/12/11 by Landmark Homes. The straw wattle behind the lot in the outlot was removed prior to inspection on 8/7/11 by Steve Faller w/ Landmark Homes.				
S.B. B	Sediment Basin	N41D11M27 w96D12M23S		Removed	No
Current Condition:	Basin removed by MJA Trucking, completed as of 12-12-08				
SF A	Silt Fence	Behind lots 12 through 18	4/16/2011	Active	Yes
Current Condition:	Fair Condition- Active home construction on lot 12 As of inspection on 11/21/11 dirt was piled in the R.O.W. of lot 12 On 11/21/11 Steve Fowler with Landmark Homes was informed to remove dirt or place silt fence around piles by 11/30/11. Two extra days were given due to the holiday weekend. Maintenance not completed as of last inspection.				
S.F. B	Silt Fence around A.I.	N41d11m34s W96d12m23s		Removed	
Current Condition:	This silt fence was removed prior to inspection on 07/07/10 due to dense vegetation.				
ST 1	Sediment Trap	N41d11m34s W96d12m23s	8/26/2008	Removed	No
Current Condition:	Permanent waterfall and pond				
STR	Streets	N41d11m34s W96d12m23s	8/28/2008	Active	No
Current Condition:	Good Condition- No major signs of track off.				
SWPPP signs	signs	1 sign	10/27/2008	Active	No
Current Condition:	Good Condition- Installed on 10-27-08 on 156th and Potter				

Inspector Signature: 

Reviewed By: 