	P20	08.194.000		
Inspector: Phillip Dechant				Stage
Project Name:	Kiltera Villas @ Waterford			3
For Week Ending:				
Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding: Utilities:	100%			
Overall Development:	40%			
	1070			
RAIN FALL AMOUNTS	Amount in tenths	Date inspected		
Sunday:	0.00"			Week 1
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"	09/19/08		
Saturday	0.00"			Week 2
Sunday:	0.00"			week 2
Monday	0.45"	† †		
Tuesday	0.01"	09/23/08		
Wednesday	0.00"			
Thursday	0.00"			
Friday Saturday	0.00"			
Saturday	0.00			Week 3
Sunday:	0.25"			WEEK S
Monday	0.05"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday Friday	0.00"			
Saturday	0.00"			
outinuty	0.00			Week 4/5
Sunday:	0.00"			
Monday	0.10"			
Tuesday	0.65"	10/07/08		
Wednesday Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"	10/11/08		
	None			
Complaints:				
		<u> </u>		
Construction Sequencing:				
Which portion(s) (i.e. drainage basins) of the s	ite have had a tempo	orary or permanent cessation	of grading, earthwork, or	ground disturbance
in the last 14 days?				
Entire Site, grading was completed prior	r to taking this pro	ject over on 8/28/2008.		
Which portion(s) (i.e. drainage basins) of the s	ite do not have grad	ing, earthwork, or ground dis	turbance scheduled in the	next 14 days? :
Entire Site, grading was completed aris	to taking this	ingt over on 8/28/2009		
Entire Site, grading was completed prior		iject over on 8/28/2008.		
What temporary or permanent stabilization me	asures listed in this	section are being implemented	ed?	
Existing vegetation / Sod (8-2008)				
Comments:				
Comments:				
Comments: Site idle with existing homes.				
Findings / Corrective Actions (Date):				
Findings / Corrective Actions (Date):				
1) See BMP section for required mainte	nance.			
., section for required mainte				

			Projected Install					
Unique Name	Туре	Location	Date	Status	Maintenanc			
	Construction	N41d11m25s						
CE 1	Entrance	W96d12m40s		Removed	No			
Current Condition:	Construction Entrance paved prior to first inspection on 8/28/08.							
IF	Inlet Filters	8 inlet filters	8-28-2008	Active	Yes			
Current Condition:	Fair condition:	Fair condition:						
	them to prevent Groundworks wa	them from falling in ag	let and need to be pulk ain. n repairs by 10-14-08.					
S.B. B	Sediment Basin	N41D11M27 w96D12M23S	8/28/2008	Active	No			
Current Condition:		Good condition: 15% filled Inspector painted clean out mark on riser during inspection on 9-19-08						
S.F.	Silt Fence	N41d11m34s W96d12m23s		Removed	No			
Current Condition:	Good Condition Silt fence remov	Good Condition Silt fence removed by groundworks prior to inspection on 10-7-08.						
ST 1	Sediment Trap	N41d11m34s W96d12m23s	8/26/2008	Removed	No			
Current Condition:	Permanent wate	rfall and pond						
STR	Streets	N41d11m34s W96d12m23s	8/28/2008	Active	No			
Current Condition:	Good condition-	No major sigs of track	off / run offf.					
SWPPP signs	signs	1 sign	8/28/2008	Pending	Yes			
Current Condition:	Not installed Sign needs to be Inspector to orde	e installed er and install ASAP						
	17 · ·			Zachany A				