	E&A - P2004	4.045.000					
Inspector: Mike Jacobson			Stage				
Project Name:	Mer		3				
For Week Ending:	12/13/2008						
Grading:	100%						
Sanitary Sewer:	90%						
Storm Sewer:	90%						
Paving:	90%						
Seeding:	100%						
Utilities:	65%						
Overall Development:	20%						
RAIN FALL AMOUNTS	Amount in inches	Date inspected					
	1	1	· · ·	Week 1			
Sunday:	0.00"		╡────┤				
Monday	0.39"		╡───┤				
Tuesday Wednesday	0.89"	11/12/09	+				
wednesday Thursday	0.00" 0.10"	11/12/08	+ +				
Friday	0.04"		+ +				
Saturday	0.00"						
Sunday:	0.00"			Week 2			
Sunday: Monday	0.00"		+ +				
Tuesday	0.00"		+ +				
Wednesday	0.00"	1	+ +				
Thursday	0.00"						
Friday	0.00"	11/21/08					
Saturday	0.00"						
Sunday:	0.00"			Week 3			
Monday	0.00"						
Tuesday	0.00"						
Wednesday	0.00"						
Thursday	0.00"						
Friday	0.00"						
Saturday	0.09"						
				Week 4/5			
Sunday:	0.02"; 0.00"						
Monday Tuesday	0.00"; 0.00"						
Wednesday	0.00"; 0.00" 0.00"; 0.00"						
Thursday	0.00"; 0.00"						
Friday	0.00"; 0.00"	None; 12/12/08					
Saturday	0.00"; 0.00"						
	None						
Complaints:	None						
•	1						
Construction Sequencing:							
Which portion(s) (i.e. drainage bas	sins) of the site have had a tempo	rary or permanent cess	sation of grading, earth	work, or ground			
disturbance in the last 14 days?							
Entire Site, grading complete	d and site seeded Summer/F	all 2005.					
Which portion's) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :							
Entire Site, grading completed and site seeded Summer/Fall 2005.							
What temporary or permanent stabilization measures listed in this section are being implemented?							
Site seeded Fall 2005 & 5/2007, stabilized entrances installed Summer 2005, Re-Seed 5/2007 by Geis; Sediment Basin E area seeded (9/2008)							
Comments:							

Comments:

Home construction remains active on site at this time. Commercial construction is active in DB G area.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

1) Silt fence needs to be added between a few lots in the production area to help prevent run off. Hearthstone Production was informed to install by 11/4/08. Maintenance was completed prior to inspection on 11/12/08 by Hearthstone Production.

2) A few J-Hooks need to be added along the from of lots 99-103 to help prevent erosion along the back of the curb. Tim Geis was informed to complete maintenance by 11/11/08. Maintenance was completed prior to inspection on 11/12/08 by Tim Geis.

3) No maintenance is required in the BMP section.

			Projected			Description of		
Unique Name	Туре	Location	Install Date	Status	Maintenance	Maintenance/Activity:		
		N144 d00m000m				Demoire		
CE A	Construction Entrance	N41d00m00s W96d00m00s		Removed		Repairs Needed/Planned:		
Current Condition:	Entrance Paved	W 3000011003		Removed		Neeueu/Flaimeu.		
		N41d00m00s						
SB E	Sediment Basin	W96d00m00s		Removed				
Current Condition:	Basin was removed due to I							
	Excavating.				-			
00.5		N41d00m00s	07/04/05	A				
SB F Current Condition:	Sediment Basin Good Condition- 11% Filled	W96d00m00s	07/01/05	Active	No			
Current Condition:	Cleaned out 7/2008 by Bob							
	Cleaned Out 172000 by Dob	N41d00m00s				-		
SB G	Sediment Basin	W96d00m00s	08/26/05	Active	No			
Current Condition:	Good Condition- 16% Filled							
	-Cleaned 5/2007 by Dave H	ausman & riser was i	repaired prior to i	nspection on 9/9	9/08.			
		N41d00m00s						
SF A	Silt Fence	W96d00m00s	07/19/05	Removed				
Current Condition:	Removed							
		N41d00m00s						
SF B	Silt Fence	W96d00m00s		Removed				
Current Condition:	Removed - Not needed due							
		N41d00m00s						
SF C	Silt Fence	W96d00m00s	07/01/05	Active	No	-		
Current Condition:	Good Condition- Partially removed due to developed lots and good vegetation in out lots. Maintenance was completed prior to inspection on 9/9/08 by Tim Geis.							
	Maintenance was completed					-		
CT A	Cilk Tree	N41d00m00s		Demoved				
ST A Current Condition:	Silt Trap Trap Closed June 2006.	W96d00m00s		Removed		-		
Current Condition.	Trap Closed Julie 2000.	N41d14m44s						
STR	Streets	W96d12m59s	8/10/2007	Active	Yes			
Current Condition:	Good Condition	110001211000	0,10,2001	, 101110				
	Some minor signs of track off/ run off after rain event.							
	Streets were cleaned on 11	12/08 by Fim Geis.						
SWPPP Sign	SWPPP Sign	Three signs on site	3/28/2008	Active	No			
Current Condition:	Good Condition							
	On 3/28/08 a SWPPP sign was installed at 164th & Giles and 168th & Meridian St. entrance.							
On 12/12/08 inspector installed a SWPPP sign at 165th Ave & Giles entrance.								
Inspector Signature:	abert Jawson		Reviewed By:	Zachany k.	SileC			
	· /	1	Nevieweu by.	$\mathcal{O}^{\mathrm{res}}$	ð	1		