	E&A - P200	4.045.000		
Inspector: Mike Jacobson	1			Stage
Project Name:	Mei		3	
For Week Ending:	4			
Grading: Sanitary Sewer:	100%			
Storm Sewer:	90%			
Paving:	90%			
Seeding:	100%			
Utilities:	65%			
Overall Development:	20%			
RAIN FALL AMOUNTS	Amount in inches	Date inspected		
Complete	To 00!!		T	Week 1
Sunday: Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"		1	
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
0	0.000			Week 2
Sunday:	0.06"			
Monday Tuesday	0.16" 0.00"	03/24/09	1	
Wednesday	0.00"	00/24/03	1	
Thursday	0.00"		1	
Friday	0.00"	03/27/09		
Saturday	0.00"			Weeks
Sunday:	0.00"			Week 3
Monday	0.14"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.16"			Week 4/5
Sunday:	0.22"			Week 4/3
Monday	0.00"	04/06/09		
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
Complaints:	None			
Construction Sequencing				
Which portion(s) (i.e. drainage b disturbance in the last 14 days?	asins) of the site have had a tempo	orary or permanent cess	ation of grading, ear	tnworк, or ground
	ted and site seeded Summer/F	Fall 2005.		
Which portion's) (i.e. drainage badays? :	asins) of the site do not have gradi	ing, earthwork, or ground	d disturbance sched	uled in the next 14
Entire Site, grading complet	ted and site seeded Summer/F	Fall 2005.		
What temporary or permanent of	tabilization measures listed in this	section are boing imple	mented?	
	tabilization measures listed in this 2007, stabilized entrances insta ded (9/2008)			by Geis;
Comments:				

Comments:

Home construction remains active on site at this time. Commercial construction is active in DB G area. Power is active in the Commercial area, but not during inspection on 4/6/09. During inspection on 3/27/09 handicap ramp construction is active on site. As of inspection on 4/6/09 handicap ramp construction is completed on site.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

- 1) Due to some minor signs of run off on the street on 167th and Meridian Street temporary straw wattle needs to installed on the northwest and northeast corner of 167th and Meridian Street. Mike Huber was informed to install by 1/29/09. Gator Guard was installed, but there was not enough and it was not staked down properly. On 2/25/09 Mike Huber was informed to install Silt fence on the Northwest and Northeast Corner of 167th & Meridian Street by 3/4/09. Silt fence was installed prior to inspection on 3/24/09 by Mike Huber.
- 2) Area inlet on the Southeast corner of 168th & Cary Ave needs to be cleaned out and silt fence installed around it. Mike Huber was informed to complete maintenance by 3/4/09. Silt fence was installed around area inlet prior to inspection on 3/24/09 by Mike Huber.
- 3) There is some minor signs of erosion rills were sediment basin E was removed and it needs to be repaired and re-seeded. This maintenance is to take place as soon as we can seed in the spring and the weather allows. On 3/27/09 Inspector Mike Jacobson spoke with E&A construction manager Ron Von Tersch about this
- 4) The silt fence j-hooks along 164th Street are down/damaged in a few areas and needs to be repaired. Tim G
- 5) There is a few areas of lot level silt fence that is down/damaged and needs to be repaired. Hearthstone Produ
- 6) There is some lot level silt fence that was removed or damaged due to the construction of the handicap ramp 7) Varies area where the handicap ramps were installed needs to be re-seeded. Tim Geis was informed to re-se
- 8) A few areas of silt fence by the park area is down/damaged and needs to be repaired. One are is full and nee
- 9) A few areas of lot level silt fence is down/damaged and needs to be repaired. One area of straw wattle is dam
- 10) The riser structure in Outlot C is undermining and needs to be repaired. Bob Roth was informed to complete
- 11) No maintenance is required in the BMP section.

			Projected			Description of Maintenance/Activity	
Unique Name	Туре	Location	Install Date	Status	Maintenance	waintenance/Activity	
		N41d00m00s				Repairs	
CE A	Construction Entrance	W96d00m00s		Removed		Needed/Planned:	
Current Condition:	Entrance Paved	1		•	- U		
		N41d00m00s					
SB E	Sediment Basin	W96d00m00s		Removed			
Current Condition:	Basin was removed due to Excavating.	lot development prior	to inspection on	6/12/08 by Dou	ıble D		
		N41d00m00s					
SB F	Sediment Basin	W96d00m00s	07/01/05	Active	No		
Current Condition:	Good Condition- 11% Filled Cleaned out 7/2008 by Bob	-					
		N41d00m00s					
SB G	Sediment Basin	W96d00m00s	08/26/05	Active	No		
Current Condition:		Good Condition- 16% Filled -Cleaned 5/2007 by Dave Hausman & riser was repaired prior to inspection on 9/9/08.					
		N41d00m00s					
SF A	Silt Fence	W96d00m00s	07/19/05	Removed			
Current Condition:	Removed				•		
		N41d00m00s					
SF B	Silt Fence	W96d00m00s		Removed			
Current Condition:	Removed - Not needed due to established vegetative cover in area.						
		N41d00m00s					
SF C	Silt Fence	W96d00m00s	07/01/05	Active	No		
Current Condition:	Good Condition- Partially removed due to developed lots and good vegetation in out lots. Maintenance was completed prior to inspection on 3/9/09 by Tim Geis.						
		N41d00m00s					
ST A	Silt Trap	W96d00m00s		Removed			
Current Condition:	Trap Closed June 2006.				•		
		N41d14m44s					
STR	Streets	W96d12m59s	8/10/2007	Active	No		
Current Condition:	Good Condition- No major s	signs of track off.			•		
SWPPP Sign	SWPPP Sign	Three signs on site	3/28/2008	Active	No		
Current Condition:	Good Condition On 3/28/08 a SWPPP sign 12/12/08 inspector installed				St. entrance. On		
spector Signature: 🥒	Jacker Jawlon		Reviewed By:	Zachany L.	Jilde		