E&A - P2004.045.000								
Inspector: Mike Jacobson			Stage					
Project Name:	Mer		3					
For Week Ending:	8		68136					
Grading:	100%							
Sanitary Sewer: Storm Sewer:	90%							
Paving:	90%							
Seeding:	100%							
Utilities:	65%							
Overall Development:	20%							
RAIN FALL AMOUNTS	Amount in inches	Date inspected						
NAINT ALL AMOUNTO		Date inspected		Week 1				
Sunday:	0.02"							
Monday	0.00"							
Tuesday	0.01"							
Wednesday Thursday	0.00" 0.60"	07/16/09						
Friday	0.00"	07/16/09						
Saturday	0.00"							
				Week 2				
Sunday:	0.00"							
Monday	0.35"							
Tuesday	0.01"	07/21/09						
Wednesday	0.00"							
Thursday Friday	0.00"							
Saturday	0.00"							
- unit	0.00			Week 3				
Sunday:	0.00"							
Monday	0.02"							
Tuesday	0.00"							
Wednesday	0.00"							
Thursday Friday	0.00" 0.47"							
Saturday	0.00"							
Cataraay	0.00			Week 4/5				
Sunday:	0.00"							
Monday	0.00"							
Tuesday	0.12"							
Wednesday	0.00"	08/05/09						
Thursday Friday	0.00"							
Saturday	0.00"	08/08/09						
Jaturuay	0.00	00/00/03						
Complaints:	None							
Construction Sequencing:								
Which portion(s) (i.e. drainage ba	sins) of the site have had a tempo	rary or permanent cessa	tion of grading, earth	work, or ground				
disturbance in the last 14 days?								
Entire Site, grading complete	d and site seeded Summer/F	Fall 2005.						
Which portion's) (i.e. drainage badays?:	sins) of the site do not have gradi	ng, earthwork, or ground	disturbance schedule	ed in the next 14				
Entire Site, grading completed and site seeded Summer/Fall 2005.								
140								
What temporary or permanent stabilization measures listed in this section are being implemented? Site conded Foll 2005 & 5/2007, etabilized entrances installed Summer 2005. Be Sond 5/2007 by Cois:								
Site seeded Fall 2005 & 5/2007, stabilized entrances installed Summer 2005, Re-Seed 5/2007 by Geis; Sediment Basin E area seeded (9/2008); Areas around where handicap ramps were installed was re-seeded (4/2009); Sediment basin E area was re-seeded(4/2009)								

Comments:

Comments:

Home construction remains active on site at this time.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

- 1) Silt fence around area inlet and silt fence checks on lot 9 along Giles street is down/damaged and needs to be repaired. Developer Mike Huber was informed to complete maintenance by 5/20/09. Maintenance not completed as of last inspection.
- 2) A few areas of lot level silt fence in the home construction area is either down/damaged and full and needs to maintenance. Hearthstone Production was informed to complete maintenance by 7/15/09. Most of the maintenance was completed prior to inspection on 8/5/09. The rest of the maintenance was completed on 8/5/09 by Hearthstone Production.
- 3) A few areas of lot level silt fence is down/damaged and needs to be repaired. Tim Geis was informed to complete maintenance by 8/14/09.
- 4) A few areas of lot level silt fence in the home construction area is either down/damaged and needs to be repaired. Mert w/ Hearthstone Production was informed to complete maintenance by 8/14/09.
- 5) No maintenance is required in the BMP section.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance	Description of Maintenance/Ac		
		N 44 d 00 m 00 m				Danaina		
CE A	Construction Entrance	N41d00m00s W96d00m00s		Removed		Repairs Needed/Planne		
Current Condition:	Entrance Paved	Woodomoo		rtomovou	I	Necaca/i iaiiic		
		N41d00m00s				1		
SB E	Sediment Basin	W96d00m00s		Removed				
Current Condition:	Basin was removed due to lot development prior to inspection on 6/12/08 by Double D Excavating.							
		N41d00m00s						
SB F	Sediment Basin	W96d00m00s	07/01/05	Active	No			
Current Condition:	Good Condition- 14% Filled							
	Cleaned out 7/2008 by Bob Baffle maintenance was con		ction on 6/6/09 b	y Mike Stafford.				
		N41d00m00s			1			
SB G	Sediment Basin	W96d00m00s	08/26/05	Active	No			
Current Condition:	Good Condition- 18% Filled							
	-Cleaned 5/2007 by Dave H	lausman & riser was r	epaired prior to i	nspection on 9/9	9/08.			
		N41d00m00s						
SF A	Silt Fence	W96d00m00s	07/19/05	Removed		_		
Current Condition:	Removed	1			1			
		N41d00m00s						
SF B	Silt Fence	W96d00m00s	-4ii	Removed				
Current Condition:	Removed - Not needed due		ative cover in are	a.	1	_		
SF C	Silt Fence	N41d00m00s W96d00m00s	07/01/05	Active	No			
Current Condition:	Good Condition- Partially re					-		
Current Condition.	Maintenance was complete				out iots.			
		N41d00m00s						
ST A	Silt Trap	W96d00m00s		Removed				
Current Condition:	Trap Closed June 2006.							
		N41d14m44s						
STR	Streets	W96d12m59s	8/10/2007	Active	No			
Current Condition:	Good Condition- No major s	signs of track off.						
SWPPP Sign	SWPPP Sign	Three signs on site	3/28/2008	Active	No			
Current Condition:	Good Condition				*	1		
	On 3/28/08 a SWPPP sign 12/12/08 inspector installed				t. entrance. On			
_	12/12/00 Inspector installed	1			. 1	4		
spector Signature: 🥒	behal Jawlan		Reviewed By:	Zadhany L.	Jild			

Maintenance/Activity:

Repairs Needed/Planned: