E&A - P2004.045.000								
Inspector: Mike Jacobson			Stage					
Project Name:	Mer	3						
For Week Ending:		68136						
TO WEEK LITUING.	10/10/2009 68136							
Grading:	100%							
Sanitary Sewer:	90%							
Storm Sewer:	90%							
Paving:	90%							
Seeding:	100%							
Utilities:	65%							
Overall Development:	20%							
RAIN FALL AMOUNTS	Amount in inches	Date inspected	West					
Sunday	0.00"	l I	Week 1					
Sunday: Monday	0.00"							
Tuesday	0.00"							
Wednesday	0.00"		<u> </u>					
Thursday	0.00"							
Friday	0.00"		1					
Saturday	0.00"							
			Week 2					
Sunday:	0.00"							
Monday	0.17"							
Tuesday	0.00"							
Wednesday	0.00"							
Thursday Friday	0.00" 0.02"		+					
Saturday	0.00"							
Catarady	0.00		Week 3					
Sunday:	0.00"		Week o					
Monday	0.00"	09/28/09						
Tuesday	0.00"							
Wednesday	0.02"							
Thursday	0.09"							
Friday	0.06"							
Saturday	0.00"		337 - 1.45					
Complex	0.00"		Week 4/5					
Sunday: Monday	0.00" 0.29"							
Tuesday	0.16"							
Wednesday	0.00"							
Thursday	0.00"							
Friday	0.00"							
Saturday	0.23"							
	None							
Complaints:								
Construction Sequencing								
Construction Sequencing: Which portion(s) (i.e. drainage ba	sins) of the site have had a tempo	rary or permanent cessation	on of grading, earthwork, or ground					
disturbance in the last 14 days?	one, or the one have had a tempe	any or pormanom occount	0. g. aag, ca. a 0, c. g. caa					
Entire Site, grading complete	d and site seeded Summer/F	all 2005						
only on plot	C.C. CCCGGG GGITIIIO//I							
Which portion's) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14								
days?:								
Entire Site, grading completed and site seeded Summer/Fall 2005.								
, 5								
What temporary or permanent stabilization measures listed in this section are being implemented?								
Site seeded Fall 2005 & 5/2007, stabilized entrances installed Summer 2005, Re-Seed 5/2007 by Geis;								
Sediment Basin E area seeded (9/2008); Areas around where handicap ramps were installed was re-seeded								
(4/2009); Sediment basin E a	area was re-seeded(4/2009)							
ı								

Comments:

## Comments:

Home construction remains active on site at this time.

## Findings / Corrective Actions (Date):

## Findings / Corrective Actions (Date):

- 1) Silt fence around area inlet along Giles street is down/damaged and needs to be repaired. Developer Mike Huber was informed to complete maintenance by 5/20/09. Maintenance not completed as of last inspection.
- 2) One area of lot level silt fence in the home construction area is down/damaged and needs to be repaired. Mert w/ Hearthstone Production was informed to complete maintenance by 9/3/09. Maintenance was completed prior to inspection on 9/28/09 by Mert w/ Hearthstone Production.
- 3) A few areas of lot level silt fence are down/damaged and needs to be removed due to good vegetation. Tim Geis was informed to remove silt fence by 9/3/09. Maintenance not completed as of last inspection, but due to the recent rains another seven days is given to complete maintenance until 9/10/09. Maintenance was completed prior to inspection on 9/28/09 by Tim Geis.
- 4) A few areas and the R.O.W. in the commercial area needs to be seeded. Developer Mike Huber was informed to seed areas by 9/3/09. Maintenance not completed as of last inspection, but due to the recent rains another seven days is given to complete maintenance until 9/10/09. Maintenance not completed as of last inspe
- 5) A few areas of silt fence in the commercial area is down/damaged and needs to be repaired. The two sections

Maintenance/Activity:

Repairs Needed/Planned:

6) No maintenance is required in the BMP section.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance	Description of Maintenance/Ac
		N41d00m00s				Repairs
CE A	Construction Entrance	W96d00m00s		Removed		Needed/Planned
Current Condition:	Entrance Paved					
		N41d00m00s				
SB E	Sediment Basin	W96d00m00s		Removed		
Current Condition:	Basin was removed due to Excavating.					
		N41d00m00s				
SB F	Sediment Basin	W96d00m00s	07/01/05	Active	No	
Current Condition:	Good Condition- 19% Filled Cleaned out 7/2008 by Bob Baffle maintenance was con	Roth	ction on 6/6/09 b	y Mike Stafford.		
		N41d00m00s				
SB G	Sediment Basin	W96d00m00s	08/26/05	Active	No	
Current Condition:	Good Condition- 18% Filled -Cleaned 5/2007 by Dave H		epaired prior to i	nspection on 9/9	9/08.	
		N41d00m00s				
SF A	Silt Fence	W96d00m00s	07/19/05	Removed		
<b>Current Condition:</b>	Removed					
		N41d00m00s				
SF B	Silt Fence	W96d00m00s		Removed		
Current Condition:	Removed - Not needed due		ative cover in are	a.		
		N41d00m00s				
SF C	Silt Fence	W96d00m00s	07/01/05	Active	No	
Current Condition:	Good Condition- Partially re Maintenance was complete					
		N41d00m00s				
ST A	Silt Trap	W96d00m00s		Removed		
<b>Current Condition:</b>	Trap Closed June 2006.	•				
STR	Streets	N41d14m44s W96d12m59s	8/10/2007	Active	No	
Current Condition:	Good Condition- No major s	signs of track off.				
SWPPP Sign	SWPPP Sign	Three signs on site	3/28/2008	Active	No	
Current Condition:	Good Condition On 3/28/08 a SWPPP sign 12/12/08 inspector installed	was installed at 164th	& Giles and 168	8th & Meridian S	*	
spector Signature: 🥠	Jawlson		Reviewed By:	Zadhany L.	Jilde	