

E&A Consulting Group, Inc.
 330 North 117th Street
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E&A CONSULTING GROUP, INC.
 ENGINEERING • PLANNING • FIELD SERVICES

Zachary A. Jilek, CPESC, CISEC
 Erosion Control Specialist- Manager

E&A - P2004.045.000

Inspector: Mike Jacobson, CISEC		Stage 3
Project Name:	Meridian Park NER110696	
For Week Ending:	8/13/2011	
Project Location:	168th & Harrison Street- Omaha, NE (Sarpy County)	68136

Grading:	100%			
Sanitary Sewer:	90%			
Storm Sewer:	90%			
Paving:	90%			
Seeding:	100%			
Utilities:	65%			
Overall Development:	20%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected			
Week 1					
Sunday:	Trace				
Monday	0.44"				
Tuesday	0.37"	07/12/11			
Wednesday	Trace				
Thursday	Trace				
Friday	Trace				
Saturday	0.10"				
Week 2					
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	1.02"	07/21/11			
Friday	0.00"	07/22/11			
Saturday	0.01"				
Week 3					
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.12"				
Thursday	0.94"	07/28/11			
Friday	0.07"	07/29/11			
Saturday	0.00"				
Week 4					
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.15"				
Friday	0.04"				
Saturday	0.91"				
Week 5					
Sunday:	Trace	08/07/11			
Monday	0.05"	08/08/11			
Tuesday	Trace				
Wednesday	0.00"				
Thursday	0.55"				
Friday	0.94"	08/12/11			
Saturday	0.00"	08/13/11			

Complaints: None


Construction Sequencing:
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Entire Site, grading completed and site seeded Summer/Fall 2005.

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Entire Site, grading completed and site seeded Summer/Fall 2005.
What temporary or permanent stabilization measures listed in this section are being implemented?
Site seeded Fall 2005 & 5/2007, stabilized entrances installed Summer 2005, Re-Seed 5/2007 by Geis; Sediment Basin E area seeded (9/2008); Areas around where handicap ramps were installed was re-seeded (4/2009); Sediment basin E area was re-seeded(4/2009)
Comments:
Comments: Home construction remains active on site at this time.
Findings / Corrective Actions (Date):
Findings / Corrective Actions (Date): 1) Some maintenance is required in the BMP section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE A	Construction Entrance	N41d00m00s W96d00m00s		Removed	
Current Condition:	Entrance Paved				
CW	Concrete Washout Pit	Along 164th Street		Removed	
Current Condition:	Concrete washout was removed prior to inspection on 7/12/11 by Jeff w/ Hearthstone Production.				
CW 1	Concrete Washout Pit	Along 165th Street	7/12/2011	Active	No
Current Condition:	Good Condition- Concrete washout was installed prior to inspection on 7/12/11 by Jeff w/ Hearthstone Production.				
POD A	Silt Fence	Meridian Park Replat three Lots 1-54	5/4/2010	Active	No
Current Condition:	Good Condition- Silt fence is installed along 164th Street. Maintenance was completed prior to inspection on 6/29/11 by CS.				
POD B	Silt Fence	Lots 63-73		Removed	
Current Condition:	Silt fence is no longer needed due to the all lots being sodded in this pod prior to inspection on 6/3/10 by Chris w/ Hearthstone Production.				
POD C	Silt Fence	Lots 97-122	5/4/2010	Active	Yes
Current Condition:	Fair Condition- Silt fence installed on the back of a various lots in this POD. 1) Silt fence needs to be installed on the back of lot 109. Silt fence needs to be installed on the Southeast corner of the lot. 2) One area is full and needs to be cleaned out. One area is damaged and needs to be repaired. 1) Jeff w/ Hearthstone Production informed to complete maintenance by 8/5/11. Maintenance was completed prior to inspection on 8/7/11. 2) Jeff w/ Hearthstone Production informed to complete maintenance by 8/14/11. Maintenance not completed as of last inspection due to wet and muddy conditions, therefore another seven days is given to complete maintenance until 8/19/11.				
POD D	Silt Fence	Lots 123-162	5/4/2010	Active	Yes
Current Condition:	Good Condition- Silt fence installed on the back of lots 126 and 127 in this POD. Maintenance was completed prior to inspection on 7/21/11 by Hearthstone Production. Silt fence on lot 139 is down and it needs to be retied. Jeff w/ Hearthstone Production informed to complete maintenance by 8/5/11. Maintenance was completed prior to inspection on 8/7/11.				
POD E	Silt Fence	Lots 163-199		Removed	
Current Condition:	Silt fence installed on the back of lot 175 was removed prior to inspection on 9/29/10 by Chris w/ Hearthstone Production due to the lot being sodded. All the homes in this pod have been completed.				
POD F	Silt Fence	Lots 209-217	4/16/2011	Active	Yes

Current Condition:	Good Condition- Silt fence installed on the back lots or the back of the Outlot behind lots 209-217 prior to inspection on 3/21/11 by Double D. The disturbed areas of lots 209-217 need to be re-seeded. The outlot needs to be reseeded. Tim Geis was informed to complete maintenance by 8/19/11.				
SB E	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Basin was removed due to lot development prior to inspection on 6/12/08 by Double D Excavating.				
SB F	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	As of inspection on 5/12/11 the basin has been filled in by Double D Excavating.				
SB G	Sediment Basin	N41d00m00s W96d00m00s	08/26/05	Active	No
Current Condition:	Good Condition- 15% Filled Partially Cleaned out and baffle repaired prior to inspection on 10/12/10 by Bob Roth.				
SF A	Silt Fence	N41d00m00s W96d00m00s	07/19/05	Removed	
Current Condition:	Removed				
SF B	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed - Not needed due to established vegetative cover in area.				
SF C	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed - Not needed due to established vegetative cover in area.				
ST A	Silt Trap	N41d00m00s W96d00m00s		Removed	
Current Condition:	Trap Closed June 2006.				
ST B	Sediment Trap	N41d00m00s W96d00m00s	9/24/2008	Active	No
Current Condition:	Good Condition- 15% Filled Sediment trap is installed along the West side of 164th Street. This sediment trap was previous mark as BMP ST B in the Stone crest report and it is being moved to report as this section was replated to Meridian Park Replat three lots 1 thru 54, therefore that is why it is changed at this time.				
ST C	Sediment Trap	N41d00m00s W96d00m00s	9/10/2008	Active	No
Current Condition:	Good Condition- 6% Filled Sediment trap is installed along the West side of 164th Street. This sediment trap was previous mark as BMP ST C in the Stone crest report and it is being moved to report as this section was replated to Meridian Park Replat three lots 1 thru 54, therefore that is why it is changed at this time.				
ST D	Sediment Trap	N41d00m00s W96d00m00s	9/24/2008	Active	No
Current Condition:	Good Condition- 6% Filled Sediment trap is installed along the West side of 164th Street. This sediment trap was previous mark as BMP ST D in the Stone crest report and it is being moved to report as this section was replated to Meridian Park Replat three lots 1 thru 54, therefore that is why it is changed at this time.				
STR	Streets	N41d14m44s W96d12m59s	8/10/2007	Active	Yes
Current Condition:	Good Condition- Some minor signs of run off and it needs to be cleaned up. Tim Geis cleaned the streets on 7/28/11, 8/8/11 and again on 8/12/11.				
SWPPP Sign	SWPPP Sign	Two signs on site	3/28/2008	Active	No
Current Condition:	Good Condition On 3/28/08 a SWPPP sign was installed at 164th & Giles and 168th & Meridian St. entrance.				
Inspector Signature:				Reviewed By: 