

E&A Consulting Group, Inc.
 330 North 117th Street
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E&A CONSULTING GROUP, INC.
 ENGINEERING • PLANNING • FIELD SERVICES

Zachary A. Jilek, CPESC, CISEC
 Erosion Control Specialist- Manager

E&A - P2004.045.000

| | | |
|---------------------------------|---|-----------------|
| Inspector: Mike Jacobson, CISEC | | Stage Winter |
| Project Name: | Meridian Park NER110696 | |
| For Week Ending: | 1/14/2012 | |
| Project Location: | 168th & Giles Street- Omaha, NE (Sarpy County) | 68136 |

| | | | | |
|----------------------|------|--|--|--|
| Grading: | 100% | | | |
| Sanitary Sewer: | 90% | | | |
| Storm Sewer: | 90% | | | |
| Paving: | 90% | | | |
| Seeding: | 100% | | | |
| Utilities: | 65% | | | |
| Overall Development: | 20% | | | |

| RAIN FALL AMOUNTS | Amount in tenths | Date inspected | | | |
|-------------------|------------------|----------------|--|--|--|
| Week 1 | | | | | |
| Sunday: | 0.00" | | | | |
| Monday | 0.00" | | | | |
| Tuesday | 0.20" | | | | |
| Wednesday | 0.18" | | | | |
| Thursday | 0.00" | | | | |
| Friday | 0.00" | | | | |
| Saturday | 0.00" | | | | |
| Week 2 | | | | | |
| Sunday: | 0.00" | | | | |
| Monday | 0.00" | | | | |
| Tuesday | 0.00" | | | | |
| Wednesday | 0.00" | | | | |
| Thursday | 0.01" | | | | |
| Friday | 0.00" | | | | |
| Saturday | 0.00" | | | | |
| Week 3 | | | | | |
| Sunday: | 0.00" | | | | |
| Monday | 0.00" | | | | |
| Tuesday | 0.00" | | | | |
| Wednesday | 0.00" | | | | |
| Thursday | 0.00" | | | | |
| Friday | 0.01" | | | | |
| Saturday | 0.06" | | | | |
| Week 4 | | | | | |
| Sunday: | 0.00" | | | | |
| Monday | 0.00" | | | | |
| Tuesday | 0.00" | | | | |
| Wednesday | 0.00" | | | | |
| Thursday | 0.00" | | | | |
| Friday | 0.00" | | | | |
| Saturday | 0.00" | | | | |
| Week 3 | | | | | |
| Sunday: | 0.00" | | | | |
| Monday | 0.00" | | | | |
| Tuesday | 0.00" | 01/10/12 | | | |
| Wednesday | Trace | | | | |
| Thursday | Trace | | | | |
| Friday | 0.00" | | | | |
| Saturday | 0.00" | | | | |

Complaints: None

Construction Sequencing:
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Entire Site, grading completed and site seeded Summer/Fall 2005.

Entire Site, grading was completed in Replat Three area Lots 1-54 prior to inspection on 10/5/11 by Double D.

| | | | | | |
|---|--|--|--|--|--|
| Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? | | | | | |
| Entire Site, grading completed and site seeded Summer/Fall 2005. | | | | | |
| Entire Site, grading was completed in Replat Three area Lots 1-54 prior to inspection on 10/5/11 by Double D. | | | | | |
| What temporary or permanent stabilization measures listed in this section are being implemented? | | | | | |
| Site seeded Fall 2005 & 5/2007, stabilized entrances installed Summer 2005, Re-Seed 5/2007 by Geis; Sediment Basin E area seeded (9/2008); Areas around where handicap ramps were installed was re-seeded (4/2009); Sediment basin E area was re-seeded(4/2009); Replat three lots 1-54 was seeded 10/2011) | | | | | |
| Comments: | | | | | |
| Comments: Home construction remains active on site at this time. Water and gas construction is active along Carey and Virginia Street between 165th Ave and 164th Street. | | | | | |
| Findings / Corrective Actions (Date): | | | | | |
| Findings / Corrective Actions (Date): 1) Some maintenance is required in the BMP section. | | | | | |

| Unique Name | Type | Location | Projected Install Date | Status | Maintenance |
|---------------------------|---|--------------------------------------|------------------------|---------|-------------|
| CE A | Construction Entrance | N41d00m00s W96d00m00s | | Removed | |
| Current Condition: | Entrance Paved | | | | |
| CW | Concrete Washout Pit | Along 164th Street | | Removed | |
| Current Condition: | Concrete washout was removed prior to inspection on 7/12/11 by Jeff w/ Hearthstone Production. | | | | |
| CW 1 | Concrete Washout Pit | Along 165th Street | 7/12/2011 | Active | No |
| Current Condition: | Good Condition- Washout pit was replaced and the construction debris was cleaned up prior to inspection on 10/19/11 by Jeff w/ Hearthstone Production. | | | | |
| POD A | Silt Fence | Meridian Park Replat three Lots 1-54 | 5/4/2010 | Active | Yes |
| Current Condition: | Fair Condition- Silt fence is installed along 164th Street. Maintenance was completed prior to inspection on 1/10/12 by CS. Both silt fence checks on Cary Street and Virginia Street was down/damaged due to water and gas construction being installed and it needs to be replaced. Kersten and Lee was informed to complete maintenance once water and gas is completed or be 1/16/12. | | | | |
| POD B | Silt Fence | Lots 63-73 | | Removed | |
| Current Condition: | Silt fence is no longer needed due to the all lots being sodded in this pod prior to inspection on 6/3/10 by Chris w/ Hearthstone Production. | | | | |
| POD C | Silt Fence | Lots 97-122 | | Removed | |
| Current Condition: | Silt fence is no longer needed due to the all lots being sodded in this pod prior to inspection on 10/5/11 by Jeff w/ Hearthstone Production. | | | | |
| POD D | Silt Fence | Lots 123-162 | | Removed | |
| Current Condition: | Silt fence is no longer needed due to the all lots being sodded in this pod prior to inspection on 10/5/11 by Jeff w/ Hearthstone Production. | | | | |
| POD E | Silt Fence | Lots 163-199 | | Removed | |
| Current Condition: | Silt fence installed on the back of lot 175 was removed prior to inspection on 9/29/10 by Chris w/ Hearthstone Production due to the lot being sodded. All the homes in this pod have been completed. | | | | |
| POD F | Silt Fence | Lots 209-217 | 4/16/2011 | Active | No |
| Current Condition: | Good Condition- Silt fence installed on the back lots or the back of the lots 209-212 and lot 217. Maintenance was completed prior to inspection on 12/6/11 by Mert w/ Hearthstone Production. Maintenance was completed prior to inspection on 12/6/11 by CS. | | | | |
| SB E | Sediment Basin | N41d00m00s W96d00m00s | | Removed | |
| Current Condition: | Basin was removed due to lot development prior to inspection on 6/12/08 by Double D Excavating. | | | | |

| | | | | | |
|---------------------------|--|---|-----------|---------|----|
| SB F | Sediment Basin | N41d00m00s W96d00m00s | | Removed | |
| Current Condition: | As of inspection on 5/12/11 the basin has been filled in by Double D Excavating. | | | | |
| SB G | Sediment Basin | N41d00m00s W96d00m00s | 08/26/05 | Active | No |
| Current Condition: | Good Condition- 15% Filled Partially Cleaned out and baffle repaired prior to inspection on 10/12/10 by Bob Roth. | | | | |
| SF A | Silt Fence | N41d00m00s W96d00m00s | 07/19/05 | Removed | |
| Current Condition: | Removed | | | | |
| SF B | Silt Fence | N41d00m00s W96d00m00s | | Removed | |
| Current Condition: | Removed - Not needed due to established vegetative cover in area. | | | | |
| SF C | Silt Fence | N41d00m00s W96d00m00s | | Removed | |
| Current Condition: | Removed - Not needed due to established vegetative cover in area. | | | | |
| ST A | Silt Trap | N41d00m00s W96d00m00s | | Removed | |
| Current Condition: | Trap Closed June 2006. | | | | |
| ST B | Sediment Trap | N41d00m00s W96d00m00s | | Removed | |
| Current Condition: | Sediment trap was removed prior to inspection on 10/5/11 due to re-grading of the area by Double D. | | | | |
| ST C | Sediment Trap | N41d00m00s W96d00m00s | | Removed | |
| Current Condition: | Sediment trap was removed prior to inspection on 10/5/11 due to re-grading of the area by Double D. | | | | |
| ST D | Sediment Trap | N41d00m00s W96d00m00s | | Removed | |
| Current Condition: | Sediment trap was removed prior to inspection on 10/5/11 due to re-grading of the area by Double D. | | | | |
| ST 1 | Sediment Trap | North of Replat three Lots 1 and 2 | 10/5/2011 | Active | No |
| Current Condition: | Good Condition- 2% Filled Sediment trap is installed prior to inspection on 10/5/11 by Double D. | | | | |
| ST 2 | Sediment Trap | Southeast corner of Replat three lot 1 | 10/5/2011 | Active | No |
| Current Condition: | Good Condition- 2% Filled Sediment trap is installed prior to inspection on 10/5/11 by Double D. | | | | |
| ST 3 | Sediment Trap | Northeast corner of Replat three lot 26 | 10/5/2011 | Active | No |
| Current Condition: | Good Condition- 1% Filled Sediment trap is installed prior to inspection on 10/5/11 by Double D. | | | | |
| ST 4 | Sediment Trap | North of Replat three Lots 27 and 28 | 10/5/2011 | Active | No |
| Current Condition: | Good Condition- 1% Filled Sediment trap is installed prior to inspection on 10/5/11 by Double D. | | | | |
| ST 5 | Sediment Trap | Southeast corner of Replat three lot 27 | 10/5/2011 | Active | No |
| Current Condition: | Good Condition- 2% Filled Sediment trap is installed prior to inspection on 10/5/11 by Double D. | | | | |
| ST 6 | Sediment Trap | Northeast corner of Replat three lot 46 | 10/5/2011 | Active | No |
| Current Condition: | Good Condition- 2% Filled Sediment trap is installed prior to inspection on 10/5/11 by Double D. | | | | |
| STR | Streets | N41d14m44s W96d12m59s | 8/10/2007 | Active | No |
| Current Condition: | Good Condition- No major signs of track off. | | | | |
| SWPPP Sign | SWPPP Sign | Two signs on site | 3/28/2008 | Active | No |
| Current Condition: | Good Condition On 3/28/08 a SWPPP sign was installed at 164th & Giles and 168th & Meridian St. entrance. | | | | |

Michael Dawson

Zachary K. Dillk

Inspector Signature: *Michael Galloway*

Reviewed By: *Zachary K. Gulek*