

E & A Consulting Group, Inc.  
 10909 Mill Valley Road, Suite 100  
 Omaha, NE 68154  
 tel 402.895.4700  
 fax 402.895.3599  
 www.eacg.com



**E & A CONSULTING GROUP, INC.**

*Engineering Answers*

Zachary A. Jilek, CPESC, CISEC  
 Environmental Services Dept. Manager

**E&A- P2003.201.000 Phase #219**

Inspector: Matthew Vanicek		Stage
Project Name:	<b>Meadow Ridge</b>	3
For Week Ending:	<b>5/11/2019</b>	
Project Location:	<b>156th and Military Rd- Omaha, NE (Douglas County)</b>	<b>68007</b>

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	100%			

RAIN FALL AMOUNTS	Amount in inches	Date inspected	Weather Conditions	
				<b>Week 1</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	<b>0.03"</b>	<b>4/17/2019</b>	<b>71/49 Rain</b>	
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 2</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	<b>0.48"</b>			
				<b>Week 3</b>
Sunday:	<b>0.01"</b>			
Monday	0.00"			
Tuesday	<b>0.01"</b>			
Wednesday	<b>0.07"</b>			
Thursday	0.00"			
Friday	0.00"			
Saturday	<b>0.24"</b>			
				<b>Week 4</b>
Sunday:	<b>0.08"</b>			
Monday	<b>0.15"</b>			
Tuesday	<b>0.06"</b>			
Wednesday	<b>1.17"</b>			
Thursday	0.00"	<b>5/9/2019</b>	<b>54/40 Cloudy</b>	
Friday	0.00"			
Saturday	<b>0.44"</b>			
				<b>Week 5</b>
Sunday:	N/A	N/A		
Monday	N/A	N/A		
Tuesday	N/A	N/A		
Wednesday	N/A	N/A		
Thursday	N/A	N/A		
Friday	N/A	N/A		
Saturday	N/A	N/A		

**Complaints:** None

**Construction Sequencing:**  
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?  
 Entire Site; grading completed and site seeded prior to 4/2008.

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Entire Site; grading completed and site seeded prior to 4/2008.

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing Vegetation (4/2008)

**SUMMARY QUESTIONS:**

Are approved entrances and adjacent streets being maintained adequately?

Yes

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

**CHECKLIST QUESTIONS:**

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Is dust associated with the construction activity adequately controlled on the site?

Yes

**Comments:**

Comments:

Site is currently inactive and basin is to remain as permanent for wetlands mitigation.

**Finding / Corrective Actions (Date):**

Findings / Corrective Actions (Date):

1.) No maintenance required in the BMP section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
Sediment Basin #2	Sediment Basin	155th & Sheffield	Fall 2003	Active	No
<b>Current Condition:</b>	Permanent Basin - Wetlands Mitigation - Commercial Seeding cleaned up the trash around the riser prior to the inspection on 6/6/17. The concrete inlet partially separated in the middle. The inlet is still functioning properly. The inspector will continue to monitor.				
Sediment Basin #3	Sediment Basin	155th & Reynolds		Removed	
<b>Current Condition:</b>	Basin was removed by Double D Excavating prior to inspection on 7-16-08.				
STR	Streets	N41D00M00s W96D00M00S	4/17/2008	Active	No
<b>Current Condition:</b>	Good Condition- No signs of track off.				
SWPPP Sign	Signs	1 Sign	6/22/2009	Active	No
<b>Current Condition:</b>	Good Condition- The SWPPP sign is located at 156th and Reynolds St.				

Inspector Signature:  Reviewed By: 