

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A - P2021.321.000

Inspector: Bryce Wright		Stage
Project Name:	Morgan Ridge 2 CSW-202408621	1
For Week Ending:	11/9/2024	
Project Location:	Southwest corner of Kempton Creek Drive and 156th Street - Bennington, NE (Douglas County)	68007

Grading:	80%			
Sanitary Sewer:	0%			
Storm Sewer:	0%			
Paving:	0%			
Seeding:	5%			
Utilities:	0%			
Overall Development:	10%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					Week 1
Sunday:	0.46"				
Monday	0.27"				
Tuesday	0.56"	11/5/2024	Overcast 48	2:30 PM	
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.00"				

Complaints:

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Grading the site (4/18/24). Grading has not started in the SW drainage basin (6/7/2024). Grubbing on southeast area of the site (7/11/24). Grading the remainder of the site began (8/13/24).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Grading the site (4/18/24). Grading has not started in the SW drainage basin (6/7/2024). Grubbing on southeast area of the site (7/11/24). Grading the remainder of the site began (8/13/24).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (4/18/24). Seeding and matting on the east side of the site (7/11/24).

Checklist Questions:

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

Create Corrective Action?

N/A

Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.

No

Create Corrective Action?

No, See BMP section

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Create Corrective Action?

N/A

Are construction entrances and adjacent streets being maintained adequately?

No

Create Corrective Action?

No, See BMP section

Is dust associated with the construction activity adequately controlled on the site?

Yes

Create Corrective Action?

N/A

Comments:
Comments:
The site was active during the most recent inspection.

Findings / Corrective Actions (Date):
Findings / Corrective Actions (Date):
1.) Some maintenance is needed in the BMP section.


Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	West edge of site	9/24/2024	Pending	Yes
Current Condition:	Pending - A rocked construction entrance should be installed where the site is being accessed. Ruff Grading was informed to complete by 9/24/24. Not done as of the last inspection. Ruff Grading was reminded on 10/29/24, 11/7/24				
Berm #1	Diversion Berm	North of SB A	6/7/2024	Active	No
Current Condition:	Good Condition- An Improved diversion berm was installed to the north of SB A to control runoff towards 156th Street by Ruff Grading as of 6/7/2024.				
D 1	Diversion	SB E	4/18/2024	Active	No
Current Condition:	Good Condition - Ruff Grading installed a portion of the diversion prior to the 6/20/24 inspection. Ruff Grading removed the diversion for grading prior to the inspection on 8/6/24. Ruff Grading partially reinstalled the diversion prior to the inspection on 9/24/24. Ruff Grading finished installing the diversion prior to the inspection on 10/8/24.				
D 2	Diversion	SB F	4/18/2024	Pending	Yes
Current Condition:	Pending - Diversion should be installed. Ruff Grading was informed to complete by 5/2/24. Not done as of last inspection. Ruff Grading was reminded on 5/24/24, 6/13/24, 7/12/24, 8/7/24, 8/15/24, 9/18/24, 10/29/24, 11/7/24				
D 3	Diversion	SB F	4/18/2024	Pending	Yes
Current Condition:	Pending - Diversion should be installed. Ruff Grading was informed to complete by 5/2/24. Not done as of last inspection. Ruff Grading was reminded on 5/24/24, 6/13/24, 7/12/24, 8/7/24, 8/15/24, 9/18/24, 10/29/24, 11/7/24				
EM 1	Erosion Matting	See SWPPP	7/11/2024	Active	No
Current Condition:	Good Condition - Ruff Grading installed the erosion control matting prior to the 7/11/24 inspection. Ruff Grading reinstalled the erosion control matting prior to the inspection on 10/1/24.				
EM 2	Erosion Matting	See SWPPP	4/18/2024	Pending	Yes
Current Condition:	Pending - Erosion matting should be installed when work is complete in the area. Ruff Grading was informed to complete by 11/5/24. Not done as of the last inspection. Ruff Grading was reminded on 11/7/24				
EM 3	Erosion Matting	See SWPPP	4/18/2024	Pending	Yes
Current Condition:	Pending - Erosion matting should be installed when work is complete in the area. Ruff Grading was informed to complete by 11/5/24. Not done as of the last inspection. Ruff Grading was reminded on 11/7/24				
EM 4	Erosion Matting	See SWPPP	4/18/2024	Pending	Yes
Current Condition:	Pending - Erosion matting should be installed when work is complete in the area. Ruff Grading was informed to complete by 11/5/24. Not done as of the last inspection. Ruff Grading was reminded on 11/7/24				
EM 5	Erosion Matting	See SWPPP	4/18/2024	Pending	Yes
Current Condition:	Pending - Erosion matting should be installed when work is complete in the area. Ruff Grading was informed to complete by 11/5/24. Not done as of the last inspection. Ruff Grading was reminded on 11/7/24				
ET 1	Erosion Control Terrace	See SWPPP	4/18/2024	Pending	Yes
Current Condition:	Pending - Erosion Control Terrace should be installed. Ruff Grading was informed to complete by 5/2/24. Not done as of last inspection. Ruff Grading was reminded on 5/24/24, 6/13/24, 7/12/24, 8/7/24, 8/15/24, 9/18/24, 10/29/24, 11/7/24				

ET 2	Erosion Control Terrace	See SWPPP	4/18/2024	Pending	Yes
Current Condition:	<p>Pending -</p> <p>Erosion Control Terrace should be installed.</p> <p>Ruff Grading was informed to complete by 5/2/24. Not done as of last inspection. Ruff Grading was reminded on 5/24/24, 6/13/24, 7/12/24, 8/7/24, 8/15/24, 9/18/24, 10/29/24, 11/7/24</p>				
ET 3	Erosion Control Terrace	See SWPPP	4/18/2024	Pending	Yes
Current Condition:	<p>Pending -</p> <p>Erosion Control Terrace should be installed.</p> <p>Ruff Grading was informed to complete by 5/2/24. Not done as of last inspection. Ruff Grading was reminded on 5/24/24, 6/13/24, 7/12/24, 8/7/24, 8/15/24, 9/18/24, 10/29/24, 11/7/24</p>				
FT X	Fuel Tank	See SWPPP	4/18/2024	Active	No
Current Condition:	<p>Good Condition - Ruff Grading brought a fuel tank on site prior to the 4/18/24 inspection. Ruff Grading installed a berm around the fuel tank prior to the 4/25/24 inspection. Ruff Grading repaired the berm around the fuel tank prior to the 6/13/24 inspection. Ruff Grading cleaned up the stained soils prior to the 6/20/24 inspection. Ruff Grading installed a secondary containment berm around the fuel tank prior to the inspection on 8/20/24. Ruff Grading installed a secondary containment berm around the fuel tank prior to the inspection on 9/24/24.</p>				
PB X	Portable toilet	On site	7/11/2024	Active	No
Current Condition:	<p>Good Condition - Ruff Grading installed and staked down a portable toilet on site prior to the 7/11/24 inspection. Ruff Grading installed and secured two more portable toilets on site prior to the inspection on 7/16/24.</p>				
SB E	Sediment Basin	See SWPPP	4/18/2024	Pending	Yes
Current Condition:	<p>Pending - Ruff Grading began shaping the basin prior to the inspection on 8/27/24.</p> <p>Basin should be installed (riser and baffle).</p> <p>Ruff Grading was informed to complete by 5/2/24. Not done as of last inspection. Ruff Grading was reminded on 5/24/24, 6/13/24, 7/12/24, 8/7/24, 8/15/24, 9/18/24, 10/29/24, 11/7/24</p>				
SB F	Sediment Basin	See SWPPP	4/18/2024	Pending	Yes
Current Condition:	<p>Pending - Ruff Grading began shaping the basin prior to the inspection on 8/27/24.</p> <p>Basin should be installed (riser and baffle).</p> <p>Ruff Grading was informed to complete by 5/2/24. Not done as of last inspection. Ruff Grading was reminded on 5/24/24, 6/13/24, 7/12/24, 8/7/24, 8/15/24, 9/18/24, 10/29/24, 11/7/24</p>				
SF 1	Silt Fence	Eastern Perimeter	4/18/2024	Active	No
Current Condition:	<p>Good Condition - Ruff Grading installed the silt fence prior to the 4/18/24 inspection. Ruff Grading extended the silt fence below EM 1 prior to the inspection on 10/1/24.</p>				
SF 2	Silt Fence	Southeastern Perimeter	4/18/2024	Active	Yes
Current Condition:	<p>Fair Condition - Ruff Grading installed the silt fence prior to the 4/18/24 inspection. Ruff Grading reinstalled and extended the silt fence to the west prior to the inspection on 8/13/24. Ruff Grading repaired multiple areas of silt fence and extended the silt fence to the southern corner prior to the inspection on 8/27/24. Ruff Grading cleaned out, backfilled, and trenched in the silt fence in multiple locations prior to the inspection on 9/24/24. Ruff Grading installed additional silt fence checks prior to the inspection on 10/8/24.</p> <p>1.) Silt fence checks should be cleaned out and repaired.</p> <p>2.) Silt fence should be repaired on the northern end and all escaped sediment cleaned up.</p> <p>3.) Silt fence in the southeast corner of the site should be cleaned out.</p> <p>1.) Ruff Grading was informed to complete by 11/12/24.</p> <p>2.) Ruff Grading was informed to complete by 11/12/24.</p> <p>3.) Ruff Grading was informed to complete by 11/12/24.</p>				
SF 3	Silt Fence	Western Perimeter	9/24/2024	Active	No
Current Condition:	<p>Good Condition - Ruff Grading installed the silt fence prior to the inspection on 9/24/24.</p>				
SF 4	Silt Fence	Western Perimeter	9/24/2024	Active	No
Current Condition:	<p>Good Condition - Ruff Grading installed the silt fence prior to the inspection on 9/24/24.</p>				
MS 1	Material Storage	On Site	4/18/2024	Active	No
Current Condition:	<p>Good Condition - Storage area taking place by Ruff Grading by the old farmstead off 156th Street as of 6/7/2024.</p>				
WO 1	Concrete Washout	On Site	4/18/2024	Pending	No
Current Condition:	<p>Pending - Concrete will be properly contained.</p>				
WS 1	Waste Storage	On Site	4/18/2024	Pending	No
Current Condition:	<p>Pending - Waste will be stored in proper containment.</p>				
STR	Streets	N 156th Street	4/18/2024	Active	No
Current Condition:	<p>Good Condition - The streets were free of track out as of the 4/18/24 inspection.</p>				
SWPPP Sign	SWPPP Notification Sign	On Site	5/11/2023	Active	No
Current Condition:	<p>Good Condition - E&A inspector installed the SWPPP sign during the 6/13/24 inspection.</p>				

Certification Statement:

"I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations."

Inspector Signature:



Reviewed By:

