

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A - P2021.321.000

| | | |
|--------------------------|--|--------------|
| Inspector: Shaun McGuire | | Stage |
| Project Name: | Morgan Ridge CSW-202207264 | 1 |
| For Week Ending: | 12/2/2023 | |
| Project Location: | Southwest corner of Kempton Creek Drive and 156th Street - Bennington, NE (Douglas County) | 68007 |

| | | | | |
|----------------------|-----|--|--|--|
| Grading: | 95% | | | |
| Sanitary Sewer: | 0% | | | |
| Storm Sewer: | 0% | | | |
| Paving: | 0% | | | |
| Seeding: | 0% | | | |
| Utilities: | 0% | | | |
| Overall Development: | 5% | | | |

| RAIN FALL AMOUNTS | Amount in tenths | Date inspected | Weather Conditions | Time | |
|-------------------|------------------|----------------|--------------------|---------|---------------|
| | | | | | Week 1 |
| Sunday: | 0.00" | | | | |
| Monday | 0.00" | | | | |
| Tuesday | 0.00" | | | | |
| Wednesday | 0.00" | | | | |
| Thursday | 0.00" | 11/30/2023 | Sunny 46/23 | 1:10 PM | |
| Friday | 0.00" | | | | |
| Saturday | 0.00" | | | | |

Complaints:

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Grading the site (4/20/23).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Grading the site (4/20/23).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (4/20/23). Northwestern area seeded (7/27/23). Southern area seeded (8/17/23).

Checklist Questions:

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

Create Corrective Action?

N/A

Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.

Yes

Create Corrective Action?

N/A

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

No

Create Corrective Action?

No, See BMP section.

Are construction entrances and adjacent streets being maintained adequately?

No

Create Corrective Action?

No, See BMP section.

Is dust associated with the construction activity adequately controlled on the site?

Yes

Create Corrective Action?

N/A

Comments:

Comments:



The site was inactive during the most recent inspection.

Findings / Corrective Actions (Date):**Findings / Corrective Actions (Date):**

Some maintenance is needed in the BMP section.

| Unique Name | Type | Location | Projected Install Date | Status | Maintenance |
|--------------------|---|----------------|------------------------|---------|-------------|
| CE 1 | Construction Entrance | OO-23 | 4/20/2023 | Active | Yes |
| Current Condition: | Fair Condition - 40% Effective - Ruff Grading installed the construction entrance prior to the 6/15/23 inspection. Ruff Grading added more rock to the construction entrance prior to the 8/17/23 inspection. Construction entrance should have more rock added and be lengthened. Ruff Grading and Hubbell Homes were informed to complete by 10/12/23. Not done as of last inspection. Ruff Grading and Hubbell Homes were reminded on 10/19/23, 11/10/23 | | | | |
| D 1 | Diversion | BB-4 | 6/29/2023 | Active | No |
| Current Condition: | Good Condition - Ruff Grading installed the diversion prior to the 6/29/23 inspection. | | | | |
| D 2 | Diversion | R-5 to Z-4 | 7/27/2023 | Active | Yes |
| Current Condition: | Fair Condition - Ruff Grading installed the diversion prior to the 7/27/23 inspection. Diversion should be re-defined where impacted. Ruff Grading and Hubbell Homes were informed to complete by 11/16/23. Not done as of last inspection. | | | | |
| D 3 | Diversion | R-5 to S-4 | | Removed | |
| Current Condition: | Removed - Diversion no longer needed as of the 11/16/23 inspection. | | | | |
| D 4 | Diversion | I-9 to R-3 | 8/10/2023 | Active | Yes |
| Current Condition: | Fair Condition - Ruff Grading installed the diversion prior to the 8/10/23 inspection. Ruff Grading re-defined the diversion prior to the 11/9/23 inspection. Diversion should be re-defined where impacted. Ruff Grading and Hubbell Homes were informed to complete by 11/16/23. Not done as of last inspection. | | | | |
| D 5 | Diversion | I-8 to E-8 | 7/13/2023 | Active | No |
| Current Condition: | Fair Condition - Ruff Grading installed the diversion prior to the 7/13/23 inspection. Diversion was damaged during grading activity by Pruss Excavation for the Hagen Hills East property to the west. Pruss Excavation was informed to repair the diversion by 11/27/23. Finding will be listed on the Hagen Hills East report (CSW-202308063). | | | | |
| D 6 | Diversion | C-8 to D-8 | 7/13/2023 | Active | No |
| Current Condition: | Good Condition - Ruff Grading installed the diversion prior to the 7/13/23 inspection. | | | | |
| D 7 | Diversion | BB-11 to BB-12 | 9/21/2023 | Active | Yes |
| Current Condition: | Fair Condition - Ruff Grading installed the diversion prior to the 9/21/23 inspection. Diversion should be re-defined. Ruff Grading and Hubbell Homes were informed to complete by 10/26/23. Not done as of last inspection. Ruff Grading and Hubbell Homes were reminded on 11/10/23. | | | | |
| D 8 | Diversion | BB-18 to BB-20 | 9/21/2023 | Active | No |
| Current Condition: | Good Condition - Ruff Grading installed the diversion prior to the 9/21/23 inspection. | | | | |
| D 9 | Diversion | NN-23 | 4/20/2023 | Pending | No |
| Current Condition: | Pending - BMP will be installed when grading begins/ends in the area. E&A inspector will monitor. | | | | |
| D 10 | Diversion | AA-33 | 9/14/2023 | Active | No |
| Current Condition: | Good Condition - Ruff Grading installed the diversion prior to the 9/14/23 inspection. Ruff Grading re-defined the diversion prior to the 11/16/23 inspection. | | | | |
| D 11 | Diversion | G-13 to H-13 | 8/3/2023 | Active | No |
| Current Condition: | Good Condition - Ruff Grading installed the diversion prior to the 8/3/23 inspection. | | | | |
| D 12 | Diversion | K-14 to H-14 | 8/3/2023 | Active | No |
| Current Condition: | Good Condition - Ruff Grading installed the diversion prior to the 8/3/23 inspection. | | | | |
| EM 1 | Erosion Matting | See SWPPP | 4/20/2023 | Pending | No |
| Current Condition: | Pending - BMP will be installed when work begins/ends in the area. E&A inspector will monitor. | | | | |
| EM 2 | Erosion Matting | See SWPPP | 4/20/2023 | Pending | No |
| Current Condition: | Pending - BMP will be installed when work begins/ends in the area. E&A inspector will monitor. | | | | |
| EM 3 | Erosion Matting | See SWPPP | 8/10/2023 | Active | No |
| Current Condition: | Good Condition - Ruff Grading installed the erosion control matting prior to the 8/10/23 inspection. | | | | |
| EM 4 | Erosion Matting | See SWPPP | 4/20/2023 | Pending | No |
| Current Condition: | Pending - BMP will be installed when work begins/ends in the area. E&A inspector will monitor. | | | | |
| ET 1 | Erosion Control Terrace | See SWPPP | 9/21/2023 | Active | No |
| Current Condition: | Good Condition - Ruff Grading installed the erosion control terrace prior to the 9/21/23 inspection. | | | | |
| ET 2 | Erosion Control Terrace | See SWPPP | 9/21/2023 | Active | No |
| Current Condition: | Good Condition - Ruff Grading installed the erosion control terrace prior to the 9/21/23 inspection. | | | | |
| ET 3 | Erosion Control Terrace | See SWPPP | 9/21/2023 | Active | No |
| Current Condition: | Good Condition - Ruff Grading installed the erosion control terrace prior to the 9/21/23 inspection. | | | | |
| ET 4 | Erosion Control Terrace | See SWPPP | 9/21/2023 | Active | No |
| Current Condition: | Good Condition - Ruff Grading installed the erosion control terrace prior to the 9/21/23 inspection. | | | | |
| ET 5 | Erosion Control Terrace | See SWPPP | 9/21/2023 | Active | No |
| Current Condition: | Good Condition - Ruff Grading installed the erosion control terrace prior to the 9/21/23 inspection. | | | | |
| ET 6 | Erosion Control Terrace | See SWPPP | 4/20/2023 | Pending | No |
| Current Condition: | Pending - BMP will be installed when grading begins/ends in the area. E&A inspector will monitor. | | | | |
| ET 7 | Erosion Control Terrace | See SWPPP | 9/21/2023 | Active | No |

| | | | | | |
|--------------------|--|------------------------|-----------|---------|-----|
| Current Condition: | Good Condition - Ruff Grading installed the erosion control terrace prior to the 9/21/23 inspection. | | | | |
| ET 8 | Erosion Control Terrace | See SWPPP | 9/21/2023 | Active | No |
| Current Condition: | Good Condition - Ruff Grading installed the erosion control terrace prior to the 9/21/23 inspection. | | | | |
| FT 1 | Fuel Tank | On site | | Removed | |
| Current Condition: | Removed - Ruff Grading removed the fuel tank prior to the 8/31/23 inspection. | | | | |
| PB 1 | Portable toilet | On site | | Removed | |
| Current Condition: | Removed - Ruff Grading removed the portable toilet prior to the 9/7/23 inspection. | | | | |
| SB A | Sediment Basin | AA-4 | 4/20/2023 | Pending | Yes |
| Current Condition: | <p>Fair Condition - 55% Filled - Ruff Grading began shaping the basin prior to the 6/8/23 inspection. Ruff Grading was in the process of installing the riser and outflow pipe during the 11/2/23 inspection. Ruff Grading installed the riser and outflow pipe prior to the 11/16/23 inspection.</p> <p>1.) Basin should be installed per SWPPP (Baffle, de-watering holes on riser). 2.) Basin should be cleaned out.</p> <p>1.) Ruff Grading was informed to complete by 5/25/23. Not done as of the last inspection. Ruff Grading was reminded on 6/1/23, 7/14/23, 8/4/23, 8/10/23, 10/5/23, 10/19/23, 11/10/23 2.) Contractor will be hired to clean the basin out in the Spring.</p> | | | | |
| SB B | Sediment Basin | R-4 | 4/20/2023 | Active | Yes |
| Current Condition: | <p>Fair Condition - 55% Filled - Ruff Grading began shaping the basin prior to the 6/8/23 inspection. Ruff Grading installed the riser and outflow pipe prior to the 11/2/23 inspection.</p> <p>1.) Basin should be installed per SWPPP (Baffle). 2.) Basin should be cleaned out.</p> <p>1.) Ruff Grading was informed to complete by 5/25/23. Not done as of the last inspection. Ruff Grading was reminded on 6/1/23, 7/14/23, 8/4/23, 8/10/23, 10/5/23, 10/19/23, 11/10/23 2.) Contractor will be hired to clean the basin out in the Spring.</p> | | | | |
| SB C | Sediment Basin | D-8 | 4/20/2023 | Active | Yes |
| Current Condition: | <p>Fair Condition - 55% Filled - Ruff Grading began shaping the basin prior to the 6/29/23 inspection. Ruff Grading installed the riser and outflow pipe prior to the 11/2/23 inspection.</p> <p>1.) Basin should be installed per SWPPP (Baffle). 2.) Basin should be cleaned out.</p> <p>1.) Ruff Grading was informed to complete by 5/25/23. Not done as of the last inspection. Ruff Grading was reminded on 6/1/23, 7/14/23, 8/4/23, 8/10/23, 10/5/23, 10/19/23, 11/10/23 2.) Contractor will be hired to clean the basin out in the Spring.</p> | | | | |
| SB D | Sediment Basin | HH-32 to NN-29 | 4/20/2023 | Pending | Yes |
| Current Condition: | <p>Pending - The basin will be installed as part of infrastructure development.</p> <p>Basin should be installed per SWPPP.</p> <p>Ruff Grading and Hubbell Homes were informed to complete by 11/16/23.</p> | | | | |
| SF 1 | Silt Fence | Western Perimeter | 4/20/2023 | Active | Yes |
| Current Condition: | <p>Fair Condition - Ruff Grading installed a portion of the silt fence was installed on the west side of the site prior to the 4/20/23 inspection. Ruff Grading installed the remainder of the silt fence prior to the 5/4/23 inspection. Ruff Grading maintained the silt fence prior to the 8/31/23 inspection. A portion of the silt fence was removed for grading activity by Pruss Excavation for the Hagen Hills East property to the west prior to the 11/23/23 inspection. Re-installation not recommended.</p> <p>Silt fence should be cleaned out and repaired.</p> <p>Ruff Grading was informed to complete by 10/12/23. Not done as of last inspection. Ruff Grading and Hubbell Homes were reminded on 10/19/23, 11/10/23</p> | | | | |
| SF 2 | Silt Fence | Southeastern Perimeter | 5/4/2023 | Active | No |
| Current Condition: | <p>Good Condition - Ruff Grading installed a majority of the silt fence prior to the 5/4/23 inspection. Ruff Grading maintained the silt fence prior to the 8/31/23 inspection. Ruff Grading repaired the silt fence prior to the 10/19/23 inspection.</p> | | | | |
| SF 3 | Silt Fence | Southeastern Perimeter | 5/4/2023 | Active | No |
| Current Condition: | <p>Good Condition - Ruff Grading installed the silt fence prior to the 5/4/23 inspection. Ruff Grading maintained the silt fence prior to the 8/31/23 inspection. Ruff Grading repaired the silt fence prior to the 10/19/23 inspection.</p> | | | | |
| SF 4 | Silt Fence | Eastern Perimeter | 5/4/2023 | Active | Yes |
| Current Condition: | <p>Fair Condition - Ruff Grading installed the silt fence prior to the 5/4/23 inspection. Ruff Grading maintained the silt fence prior to the 8/31/23 inspection. Ruff Grading and Hubbell Homes cleaned out the silt fence prior to the 10/10/23 inspection.</p> <p>Silt fence should be cleaned out.</p> <p>Ruff Grading was informed to complete by 10/26/23. Not done as of last inspection. Ruff Grading and Hubbell Homes were reminded on 11/10/23.</p> | | | | |
| SF 5 | Silt Fence | Northeastern Perimeter | 5/4/2023 | Active | No |

| | | | | | |
|---------------------------------|---|------------------------|-----------|--------------|---|
| Current Condition: | Good Condition - Ruff Grading installed the silt fence prior to the 5/4/23 inspection. Ruff Grading maintained the silt fence prior to the 8/31/23 inspection. Ruff Grading extended the silt fence along Kempton Creek Drive prior to the 8/31/23 inspection. Ruff Grading and Hubbell Homes cleaned out the silt fence and added an additional row of silt fence prior to the 10/10/23 inspection. Ruff Grading cleaned out the silt fence prior to the 11/9/23 inspection. | | | | |
| SF 6 | Silt Fence | Northern Perimeter | 4/20/2023 | Pending | No |
| Current Condition: | Pending - BMP will be installed when grading begins/ends in the area. E&A inspector will monitor. | | | | |
| SF 7 | Silt Fence | Northeastern Perimeter | 8/31/2023 | Active | Yes |
| Current Condition: | Fair Condition - Ruff Grading installed silt fence prior to the 8/31/23 inspection. Ruff Grading and Hubbell Homes repaired the silt fence and added an additional row of silt fence prior to the 10/10/23 inspection. Silt fence should be cleaned out and repaired. Ruff Grading was informed to complete by 10/26/23. Not done as of last inspection. Ruff Grading and Hubbell Homes were reminded on 11/10/23. | | | | |
| ST A | Sediment Trap | H-13 | 8/3/2023 | Active | No |
| Current Condition: | Good Condition - 3% Filled - Ruff Grading began shaping the sediment trap prior to the 7/27/23 inspection. Ruff Grading installed the sediment trap prior to the 8/3/23 inspection. | | | | |
| MS 1 | Material Storage | On Site | 4/20/2023 | Pending | No |
| Current Condition: | Pending - Materials will be stored in designated areas. | | | | |
| WO 1 | Concrete Washout | On Site | 4/20/2023 | Pending | Yes |
| Current Condition: | Pending - Concrete will be properly contained. Concrete waste should be cleaned up. Ruff Grading and Hubbell Homes were informed to complete by 11/16/23. Not done as of last inspection. | | | | |
| WS 1 | Waste Storage | On Site | 4/20/2023 | Pending | No |
| Current Condition: | Pending - Waste will be stored in proper containment. | | | | |
| STR | Streets | N 156th Street | 4/20/2023 | Active | Yes |
| Current Condition: | Fair Condition - The streets were free of track out as of the 4/20/23 inspection. Streets were partially cleaned prior to the 8/17/23 inspection. Streets should be cleaned. Ruff Grading was informed to complete by 8/11/23. Not done as of last inspection. Ruff Grading and Hubbell Homes were reminded on 10/5/23, 10/19/23, 11/10/23 | | | | |
| SWPPP Sign | SWPPP Notification Sign | On Site | 5/11/2023 | Active | No |
| Current Condition: | Good Condition - E&A inspector installed the SWPPP sign during the 5/11/23 inspection. | | | | |
| Certification Statement: | "I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations." | | | | |
| Inspector Signature: |  | | | Reviewed By: |  |