

E&A Consulting Group, Inc.
 330 North 117th Street
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E&A CONSULTING GROUP, INC.
 ENGINEERING • PLANNING • FIELD SERVICES

Zachary A. Jilek, CPESC, CISEC
 Erosion Control Specialist- Manager

E&A- P2003.191.000

Inspector: Scott Fryant		Stage 3
Project Name:	Newport Hill NER110499	
For Week Ending:	12/10/2011	
Project Location:	180th St and NE Highway 36- Bennington NE (Douglas County)	68007

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	35%			

RAIN FALL AMOUNTS	Amount in inches	Date inspected		
Week 1				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.01"			
Week 2				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.01"			
Saturday	0.00"			
Week 3				
Sunday:	0.00"			
Monday	0.00"	11/28/11		
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.01"			
Friday	0.01"			
Saturday	1.04"			
Week 4				
Sunday:	0.00"			
Monday	0.01"	12/05/11		
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.16"			
Friday	0.01"			
Saturday	0.01"			
Week 5				
Sunday:	N/A	N/A		
Monday	N/A	N/A		
Tuesday	N/A	N/A		
Wednesday	N/A	N/A		
Thursday	N/A	N/A		
Friday	N/A	N/A		
Saturday	N/A	N/A		

Complaints:		None			
Construction Sequencing:					
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?					
Entire Site, grading was completed on 6/11/07.					
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :					
Entire Site, grading was completed on 6/11/07.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Seeded 6/2007 by Hausman, Re-seeded 9/2007, Paving 9/2007, Seeded 4/2008 by Wenninghoff.					
Comments:					
Comments:					
There is two lots under construction on site as of last inspection.					
An inspection was not conducted on Sunday 12/4/11 due to winter conditions. An inspection will be conducted as conditions allow. This inspection took place on 12/5/11.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date):					
1) No required maintenance in the BMP section.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed for paving.				
DS 1	Swale	N41d00m00s W96d00m00s	6/13/2007	Active	No
Current Condition:	Good Condition				
DS 2	Swale	N41d00m00s W96d00m00s		Removed	
Current Condition:	Swale deleted replaced by DS 3.				
DS 3	Swale	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed due to grading in area.				
DS 4	Swale	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed due to grading in area.				
DS 5	Swale	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed due to grading in area.				
DS 6	Swale	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed due to grading in area.				
DS 7	Swale	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed due to grading in area.				
DS 8	Swale	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed due to grading in area.				
DS 9	Swale	N41d00m00s W96d00m00s	6/13/2007	Active	No
Current Condition:	Good Condition				
DS 10	Swale	N41d00m00s W96d00m00s		Removed	

Current Condition:	Removed due to grading in area.				
DS 11	Swale	N41d00m00s W96d00m00s		Removed	
Current Condition:	Swale deleted replaced by DS 12.				
DS 12	Swale	N41d00m00s W96d00m00s	6/13/2007	Active	No
Current Condition:	Good Condition				
DS 13	Swale	N41d00m00s W96d00m00s	6/13/2007	Active	No
Current Condition:	Good Condition				
DS 14	Swale	N41d00m00s W96d00m00s	6/13/2007	Active	No
Current Condition:	Good Condition				
DS 15	Swale	N41d00m00s W96d00m00s		Removed	
Current Condition:	Swale deleted.				
DS 16	Swale	N41d00m00s W96d00m00s		Removed	
Current Condition:	Swale deleted.				
Lot 1	Silt Fence	Lot 1	5/11/2011	Active	No
Current Condition:	Lot has been sodded by Dwayne Lewis prior to inspection on 11/3/11.				
SB 1	Sediment Basin	N41d00m00s W96d00m00s	04/06/07	Active	No
Current Condition:	Good Condition- 39% Filled -Cleaned by Hausman 9/2007.				
SB 2	Sediment Basin	N41d00m00s W96d00m00s	4/9/2007	Active	No
Current Condition:	Good Condition -20% Filled -Cleanout marks were painted 11/2/07.				
SB 3	Sediment Basin	N41d00m00s W96d00m00s	04/06/07	Active	No
Current Condition:	Good Condition - 27% Filled -Cleanout as a preventative maintenance was completed prior to inspection 11/2/07.				
SB 4	Sediment Basin	N41d00m00s W96d00m00s	04/06/07	Active	No
Current Condition:	Good Condition -22% Filled				
SB 5	Sediment Basin	N41d00m00s W96d00m00s	04/06/07	Active	No
Current Condition:	Good Condition - 22% Filled				
SB 6	Sediment Basin	N41d00m00s W96d00m00s	4/9/2007	Active	No
Current Condition:	Good Condition - 22% Filled -Cleaned by ME Collins 6/2008				
SB 7	Sediment Basin	N41d00m00s W96d00m00s	4/9/2007	Active	No
Current Condition:	Good Condition - 40% Filled				
SB 8	Sediment Basin	N41d00m00s W96d00m00s	4/20/2007	Active	No
Current Condition:	Good Condition - 40% Filled				
SF 1	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed prior to inspection on 4/26/11 by Commercial Seeding due to dense vegetation and lack of construction on site.				
SF 2	Silt Fence	N41d00m00s W96d00m00s		Active	
Current Condition:	Removed prior to inspection on 4/26/11 by Commercial Seeding due to dense vegetation and lack of construction on site.				
SF 3	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed per grading modification.				
SF 4	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed per grading modification.				

SF 5	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	This was removed by Nick Wenninghoff prior to inspection on 8/7/09 due to dense vegetation.				
SF 6	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed by Nick Wenninghoff prior to 3-9-09.				
SF 7	Silt Fence	N41d00m00s W96d00m00s		Removed	No
Current Condition:	This was removed by Nick Wenninghoff prior to inspection on 8/7/09 due to dense vegetation.				
SF 8	Silt Fence	N41d00m00s W96d00m00s		Removed	No
Current Condition:	This was removed by Nick Wenninghoff prior to inspection on 8/7/09 due to dense vegetation.				
SF 9	Silt Fence	N41d00m00s W96d00m00s		Removed	No
Current Condition:	This was removed by Nick Wenninghoff prior to inspection on 8/7/09 due to dense vegetation.				
SF 10	Silt Fence	N41d00m00s W96d00m00s		Removed	No
Current Condition:	This was removed by Nick Wenninghoff prior to inspection on 8/7/09 due to dense vegetation.				
SF 11	Silt Fence	N41d00m00s W96d00m00s		Removed	No
Current Condition:	This was removed by Nick Wenninghoff prior to inspection on 8/7/09 due to dense vegetation.				
SF 12	Silt Fence	N41d00m00s W96d00m00s		Active	
Current Condition:	Removed prior to inspection on 4/26/11 by Commercial Seeding due to dense vegetation and lack of construction on site.				
SF 13	Silt Fence	N41d00m00s W96d00m00s	4/5/2007	Active	No
Current Condition:	Silt fence was removed due to dense vegetation by Nick Wenninghoff prior to inspection on 8/7/09.				
SF 14	Silt Fence	N41d00m00s W96d00m00s	.	Removed	
Current Condition:	Nick Wenninghoff removed this silt fence prior to inspection on 07/05/10.				
SF 15	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Nick Wenninghoff removed this silt fence prior to inspection on 07/05/10.				
SF 16	Silt Fence	N41d00m00s W96d00m00s		Active	
Current Condition:	Removed prior to inspection on 4/26/11 by Commercial Seeding due to dense vegetation and lack of construction on site.				
STR	Streets	N41d00m00s W96d00m00s	3/20/2007	Active	No
Current Condition:	Good Condition- No major signs of track off and/or run off.				
SWPPP signs	Signs	1 sign	8/19/2008	Active	No
Current Condition:	Good Condition. 180th St entrance.				
Inspector Signature: <i>Scott Fryant</i>			Reviewed By: <i>Zachary K. Gilek</i>		