E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC
Environmental Services Dept. Manager

Engineering Answers

| Environmental Services Dept. Manager | | | | | | |
|--------------------------------------|------------------|--------------------------------|--|-----------|-------|--|
| | | E&A- P2003. | 191.000 | | | |
| Inspector: Patrick Sechser | | | | | | |
| | | | | | | |
| Project Name: | | | NER110499 | | 3 | |
| For Week Ending: | | 1 | | | | |
| Project Location: | 180th | St and NE Highwa | 6/13/2020 ay 36- Bennington NE (Douglas | c County) | 68007 | |
| Froject Location. | 100011 | ly 30- Definington NE (Douglas | 00007 | | | |
| Grading: | 100% | | | | | |
| Sanitary Sewer: | 100% | | | | | |
| Storm Sewer: | 100% | | | | | |
| Paving: | 100% | | | | | |
| Seeding: | 100% | | | | | |
| Utilities: | 100% | | | | | |
| Overall Development: | 92% | | | | | |
| RAIN FALL AMOUNTS | Amount in tenths | Date inspected | Weather Conditions | Time | | |
| | | Date Mopoolod | Trouvier Continuono | | Week | |
| Sunday: | 0.00" | | | | | |
| Monday | 0.00" | | | | | |
| Tuesday | 0.00" | | | | | |
| Wednesday | 0.08" | | | | | |
| Thursday | 0.00" | | | | | |
| Friday | 0.00" | | | | | |
| Saturday | 0.26" | | | | | |
| | | | | | Week | |
| Sunday: | 0.05" | | | | | |
| Monday | 0.00" | | | | | |
| Tuesday | 0.00" | | | | | |
| Wednesday | 0.00" | | | | | |
| Thursday | 0.03" | | | | | |
| Friday | 0.08" | | | | | |
| Saturday | 0.00" | | | | | |
| | | | | | Week | |
| Sunday: | 0.83" | | | | | |
| Monday | 0.12" | | | | | |
| Tuesday | 0.86" | 5/26/2020 | 67/60 Scattered Showers | 3:00 PM | | |
| Wednesday | 0.01" | 05/27/20 | Sunny 73/63 | 12:45 PM | | |
| Thursday | 0.00" | | | | | |
| Friday | 0.00" | | | | | |
| Saturday | 0.26" | | | | Week | |
| Sunday: | 0.03" | | | | vveek | |
| Monday | 0.01" | | | | | |
| Tuesday | 0.00" | | | | | |
| Wednesday | 0.01" | | | | | |
| Thursday | 0.00" | | | | | |
| Friday | 0.00" | | | | | |
| Saturday | 0.00" | | | | | |
| | | | | | Week | |
| Sunday: | 0.00" | | | | | |
| Monday | 0.00" | | | | | |
| Tuesday | 0.79" | | | | | |
| \A/ 1 1 | 0.000 | 00/40/00 | 0 | 0 00 DM | 1 | |

06/10/20

Sunny 77/58

6:00 PM

0.03"

Wednesday

| Thursday | 0.00" | | | | | | |
|--------------------|-------|--|--|--|--|--|--|
| Friday Saturday | 0.00" | | | | | | |
| Saturday | 0.00" | | | | | | |
| | | | | | | | |
| | None | | | | | | |
| 0 114 | | | | | | | |
| Complaints: | | | | | | | |
| Complaints: | - | | | | | | |

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Entire Site, grading was completed on 6/11/07.

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Entire Site, grading was completed on 6/11/07.

What temporary or permanent stabilization measures listed in this section are being implemented?

Seeded (6/2007), Re-seeded (9/2007), Paving (9/2007), Seeded (4/2008), Small drainage ditch behind lot 41 was seeded and matted (4/21/15) The sidewalk by the entrance was seeded and matted (3/7/18). OL B next to lot 74 was seeded (11/4/19). River rock rip rap was installed at the flared end on OL B (12/2/19).

Checklist Questions:

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

Create Corrective Action?

N/A

Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.

Yes

Create Corrective Action?

N/A

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly

No

Create Corrective Action?

No - See BMP Section

Are construction entrances and adjacent streets being maintained adequately?

Yes

Create Corrective Action?

N/A

s dust associated with the construction activity adequately controlled on the site?

Yes

Create Corrective Action?

N/A

Comments

Comments:

Multiple houses are being built as of the last inspection.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

- 1.) Maintenance required in the BMP section.
- 2.) Outlot D has been disturbed by homeowner of Lot 36 prior to inspection on 6/27/18. E&A will monitor. Some BMPs are in place and needing maintenance.
 - a. straw wattles along outlot need cleaned out
 - b. erosion rills need backfilled and seeded

Maintenance responsibility is currently being determined by SID department. E&A will monitor. Maintenance responsibility is still being determined as of last inspection. E&A inspector is awaiting SID department's update as of April 2020.

| | | | | • | | | |
|--------------------|------------------|--|------------------------|---------|-------------|--|--|
| Unique Name | Type | Location | Projected Install Date | Status | Maintenance | | |
| | | South of Northern Dr. | | | | | |
| DS 1 | Swale | between SB 1 and 2 | | Removed | | | |
| Current Condition: | Removed - The di | Removed - The diversion was removed prior to inspection on 5/2/17. | | | | | |

| | | West of 182nd Cir. | | | |
|--------------------|--|--|---|---|-----------------------------------|
| DS 9 | Swale | towards SB 4 | | Removed | |
| Current Condition: | | | prior to inspection on 5/2/17. | | 1 |
| | | East of Northern Dr. | i i | | |
| | | and 182nd Cir | | | |
| DS 12 | Swale | towards SB 5 | | Removed | |
| Current Condition: | Removed - The d | iversion was removed p | rior to inspection on 5/2/17. | • | • |
| | | East of Star grass Rd | | | |
| DS 13 | Swale | towards SB 6 | | Removed | |
| Current Condition: | Removed - No div | | rved during the inspection o | n 12/8/17. | |
| 50.44 | | North of Star grass | | | |
| DS 14 | Swale | Rd towards SB 6 | musal duning the increation o | Removed | |
| Current Condition: | | | rved during the inspection o | | 1 |
| Lot 7 | Individual Lot | Lot 7 | | Removed | |
| Current Condition: | Removed - Silver | tnorn Custom Homes so | odded the lot prior to inspec | tion 12/2/19. | |
| Lot 28 | Silt Fence | Lot 28 | | Removed | |
| Current Condition: | Removed - Ideal | Designs sodded the lot | prior to inspection on 5/20/1 | 9. | - |
| 1 -+ 00 | 0:4 5 | 1 -+ 00 | I | D | |
| Lot 30 | Silt Fence | Lot 30 | sodded the lot prior to the ir | Removed | dlay Cabmitt |
| Current Condition: | (homeowner) beg | an garage construction | and installed silt fence prior to the in and installed silt fence prior to insponstruction area prior to insp | to inspection on 1/2/201 | |
| Lot 42 | Individual Lot | Lot 42 | 8/17/2017 | Active | No |
| Current Condition: | currently needed, recommended on | the inspector will monit the south side of the lo | tition on the lot prior to the in or. Due to lack of disturband t. The front of the lot was so r, garage construction is act | ce on the lot, silt fence wind | ll no longer be on 12/4/18 and |
| Lot 69 | Individual Lot | Lot 69 | | Removed | |
| Current Condition: | Removed - The H | lomeowner sodded the | lot prior to inspection on 8/1 | 3/19. | |
| Lot 71 | Individual Lot | Lot 71 | <u> </u> | Removed | |
| Current Condition: | Removed - Lot wa | as being fine graded as | of the inspection on 9/20/20 A will evaluate re-seeding an | 1 019, and sodded by JD M | • |
| Lot 73 | Silt Fence | Lot 73 | | Removed | |
| Current Condition: | Removed - Echel | on Homes sodded the le | ot prior to the inspection on | 5/6/20. | |
| Lot 74 | Silt Fence | Lot 74 | 8/16/2018 | Active | No |
| Current Condition: | lot to protect the a | area inlet by Commercia | n the rear of the lot and silt al Seeding prior to 3/9/2020 eeded as of 3/9/2020. Lot w | on behalf of the SID. Hor | mestead Custom |
| Lot 76 | Individual Lot | Lot 76 | | Removed | |
| Current Condition: | Active - KRT Con area remains in th 6/24/19. KRT Cor | struction sodded the from the back of the lot. KRT of the struction sodded the restruction sodded the structure sould be sometimes as the structure sould be sometimes as the structure sould be sometimes as the structure sould be sould be sometimes as the structure sould be soul | nt of the lot prior to inspection to the lot prior to inspection reseeded the burnainder of the lot prior to in | on on 12/4/18, however, back of the lot prior to ins spection on 7/16/19. | |
| Lot 77 | Individual Lot | Lot 77 | | Removed | |
| Current Condition: | | . | ded the lot prior to inspection | | |
| Lot 84 | Individual Lot | Lot 84 | 8/13/2019 | Active | Yes |

| Current Condition: | Fair Condition - Knapp Custom Homes began construction on the lot prior to inspection on 8/13/19. Knapp Custom Homes was extended along the west side of the lot prior to inspection on 9/9/19. There was grading occurring on the lot for utility tie-in during inspection on 10/2/19. 1. The sediment should be removed from adjacent lots 83 and 85 2. The silt fence on the west side of the lot has a gap that should be closed 3. Silt fence should be installed on the southeast corner of the active area of the lot due to silt running onto the adjacent sodded lot 83. 4. The silt fence should be reinstalled/retied near the front of the lot 1. Knapp Custom Homes was informed to complete while on site during inspection on 8/13/19. Not done as of the last inspection. Knapp Custom Homes was reminded on 9/11/19, 11/7/19, 3/10/2020, 6/11/2020 2. Knapp Custom Homes was informed to complete by 10/1/19. Not done as of the last inspection. Knapp Custom Homes was reminded on 11/7/19, 3/10/2020, 6/11/2020 3. Knapp Custom Homes was informed to complete by 10/1/19. Not done as of the last inspection. Knapp Custom Homes was reminded on 11/7/19, 3/10/2020, 6/11/2020 4. Knapp Custom Homes was informed to complete by 11/11/19. Not done as of the last inspection. Knapp Custom Homes was informed to complete by 11/11/19. Not done as of the last inspection. Knapp Custom Homes was informed to complete by 11/11/19. Not done as of the last inspection. Knapp Custom Homes was informed to complete by 11/11/19. Not done as of the last inspection. Knapp Custom Homes was reminded on 3/10/2020, 6/11/2020 | | | | | |
|----------------------------|--|---|---|---------------------------|------------|--|
| Lot 86 Current Condition: | Individual Lot | Lot 86 | a lat prior to increation on F | Removed | | |
| Current Condition: | | | e lot prior to inspection on 5 | /9/ 19. | | |
| Lot 88 | Individual Lot | Lot 88 | 9/25/2018 | Active | Yes | |
| Current Condition: | Fair Condition - Silt fence was installed by E&A's contractor for basin closure around the lot prior to inspection on 9/25/18. Portions of the silt fence have been removed and the lot has been seeded as of inspection on 11/6/18. The silt fence was repaired prior to the inspection on 4/15/19. The E&A inspector retied the silt fence during inspection on 11/4/19. An unknown builder is building a home on the lot. The silt fence was knocked down in multiple locations by the snow and should be repaired/retied or the silt fence should be removed on the front of the lot The E&A inspector will inform the builder of silt fence maintenance once they have been identified. E&A informed the owner Todd Richardson to complete by 6/3/2020 | | | | | |
| SF 1 | Silt Fence | South of Lot 21 | | Removed | | |
| Current Condition: | | | ne silt fence prior to inspecti | | | |
| SB 1 Current Condition: | Sediment Basin Removed - Basin | South of Northern Dr. on southwest corner of site was closed prior to insp | pection on 9/25/18. | Removed | | |
| SB 2 | Sediment Basin | South of Northern Dr. between 185th St and 184th St. | 4/9/2007 | Active | No | |
| Current Condition: | | out mark repainted by I South of Northern Dr. | eer trees were removed fron E&A inspector on 3/30/2020 | | 20/15 | |
| SB 3 | Sodiment Pagin | between 182th St and | 04/06/07 | Activo | No | |
| Current Condition: | Sediment Basin 184th St. 04/06/07 Active No | | | | | |
| SB 4 | Sediment Basin | South of Northern Dr. between 182th St and 184th St. | 04/06/07 | Active 2/ | No No | |
| Current Condition: | | | eer trees were removed from E&A inspector on 3/30/2020 | | 20/ 10 | |
| SB 5 | Sediment Basin | East of 182nd Cir. | | Removed | | |
| Current Condition: | | was closed prior to insp | pection on 8/16/18. | | | |
| SB 6 | Sediment Basin | Northeast of Star grass Rd. | 4/9/2007 | Active | No | |
| Current Condition: | 1 | E&A inspector on 3/30 | ut down volunteer trees prior //2020. I | to the 2/23/16 inspection | . Cleanout | |
| SB 7 | | North of Star grass Rd. East of 182nd St. | 4/9/2007 | Active | No | |
| Current Condition: | Good Condition - 42% Filled - The SID cut down volunteer trees prior to the 2/23/16 inspection. There is erosion at the outfall. E&A will monitor. Cleanout mark repainted by E&A inspector on 3/30/2020. | | | | | |

| | | North of Star grass Rd. between 184th St | | | | |
|----------------------|--|--|-----------|--------------|--------|--|
| SB 8 | Sediment Basin | and 182nd St | 4/20/2007 | Active | No | |
| Current Condition: | Good Condition - 49% Filled - The SID cut down volunteer trees prior to the 2/23/16 inspection. Cleanout | | | | | |
| | mark repainted by | E&A inspector on 3/30 | /2020. | | | |
| STR | Streets | Entire Site | 3/20/2007 | Active | No | |
| Current Condition: | Good Condition - | condition - Streets in front of Lot 77 were cleaned prior to inspection on 9/4/18. Streets were cleaned in | | | | |
| | front of lots 42, 50 and 86 prior to inspection on 10/10/18. Streets were cleaned in 182nd Circle prior to | | | | | |
| | inspection on 12/4/18. Streets were cleaned in 182nd Circle prior to inspection on 6/24/19. Homestead | | | | | |
| | Custom Builders cleaned the streets in front of Lot 74 prior to inspection on 9/10/19. Streets were cleaned by | | | | | |
| | JD Martinez and h | JD Martinez and Knapp Custom Homes prior to 9/20/2019 | | | | |
| SWPPP signs | Signs | 1 sign | 8/19/2008 | Pending | No | |
| Current Condition: | Good Condition - SW corner of 180th St and Northern Hills Dr. | | | | | |
| | • | | | | | |
| | | | | Ato | #51/i- | |
| Inspector Signature: | to Sol | | | Reviewed By: | -y www | |
| | | | | | | |