

E&A - 2004.020.000				
Inspector: Mike Jacobson				Stage
Project Name:	Palisades			3
For Week Ending:	1/9/2010			68136
Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	39%			
<b>RAIN FALL AMOUNTS</b>	Amount in inches	Date inspected		
				<b>Week 1</b>
Sunday:	0.00"			
Monday	0.10"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 2</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.49"			
Thursday	0.55"			
Friday	0.61"			
Saturday	0.10"			
				<b>Week 3</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.09"			
				<b>Week 4 / 5</b>
Sunday:	0.10"			
Monday	0.00"			
Tuesday	0.00"	01/05/10		
Wednesday	0.30"			
Thursday	0.03"			
Friday	0.00"			
Saturday	0.00"			
<b>Complaints:</b>	None			
<b>Construction Sequencing:</b>				
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?				
Entire site; grading completed and site seeded Spring 2005.				
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :				
Entire site; grading completed and site seeded Spring 2005.				
What temporary or permanent stabilization measures listed in this section are being implemented?				
Paving, seeding (Spring 05), dense vegetative cover; Drainage way west of sediment basin 3 was re-graded and seeded/matt (9/2008); Area around SB 3 and where silt was placed was re-seeded (4/2009)				
<b>Comments:</b>				

**Comments:**

Home construction is active in varies areas on site.


An inspection was not conducted after snow events from 12/23/09 - 12/26/09 due to very dangerous driving and winter conditions even though the perception was over a ½" due to heavy amounts of snow in the metro area. An inspection will be conducted as soon as conditions allow for each site. Please contact Zach Jilek w/ E&A Consulting Group, Inc. with any questions. (402-895-4700).

Inspection on 1/5/2010 was a drive thru inspection. Site was covered with one foot of snow and all BMP's appeared to be in good working condition unless otherwise noted.

**Findings / Corrective Actions (Date):****Findings / Corrective Actions (Date):**

- 1) Lot 213 has active home construction and there is dirt piled in the R.O.W. and it needs silt fence installed around it or the dirt pile needs to be removed. McCaul Homes was informed to complete maintenance by 12/14/09. Dirt pile was removed from the R.O.W. prior to inspection on 1/5/2010 by McCaul Homes.
- 2) Some required maintenance in the BMP section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance	Description of Maintenance/Activity: Repairs Needed/Planned:
CE 1	Construction Entrance	N41d00m00s W96d00m00s		Removed		
<b>Current Condition:</b>	Removed; 2 paved entrances exist on site.					
SB 1	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No	
<b>Current Condition:</b>	Good Condition - 31% Filled Cleaned out 06/05					
SB 2	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No	
<b>Current Condition:</b>	This has been convert to permanent pond for the school site.					
SB 3	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No	
<b>Current Condition:</b>	Good Condition - 13% Filled Clean out was completed prior to inspection on 1/22/09 by M.E. Collins.					
SB 4	Sediment Basin	N41d00m00s W96d00m00s	In Place	Active	No	
<b>Current Condition:</b>	Good Condition - 37% Filled Cleaned out 07/05					
SF 1	Silt Fence	N41d00m00s W96d00m00s		Removed		
<b>Current Condition:</b>	The remainder of silt fence was removed prior to inspection on 8/8/09 by Boyer Young due to good vegetation. The builder will be responsible for re-installation of silt fence prior to activity home construction in this area. Lot 293 was sodded prior to inspection on 9/28/09 by Jeff w/ McCaul Homes, therefore the silt fence is no longer needed.					
SF 2	Silt Fence	N41d00m00s W96d00m00s	8/18/2009	Active	No	
<b>Current Condition:</b>	Good Condition-The remainder of silt fence was removed prior to inspection on 8/8/09 by Boyer Young due to good vegetation. The builder will be responsible for re-installation of silt fence prior to activity home construction in this area. Silt fence was re-installed on the back of lot 304 by builder due to active home construction.					
SF 3		N41d00m00s W96d00m00s		Removed		
<b>Current Condition:</b>	Removed; permanent vegetation					
SF 4	Silt Fence	N41d00m00s W96d00m00s		Removed		
<b>Current Condition:</b>	Removed due to good vegetation, but will need to be reinstalled once home construction begin in this area.					
SF 5	Silt Fence	N41d00m00s W96d00m00s		Removed		
<b>Current Condition:</b>	Removed due to good vegetation, but will need to be reinstalled once home construction begin in this area.					
SF 6	Silt Fence	N41d00m00s W96d00m00s		Removed		
<b>Current Condition:</b>	Removed due to good vegetation, but will need to be reinstalled once home construction begin in this area.					
SF 7	Silt Fence	N41d00m00s W96d00m00s		Removed		

<b>Current Condition:</b>	The remainder of silt fence was removed prior to inspection on 8/8/09 by Boyer Young due to good vegetation. The builder will be responsible for re-installation of silt fence prior to activity home construction in this area.				
SF 8	Silt Fence	N41d00m00s W96d00m00s		Pending	Yes
<b>Current Condition:</b>	<p>The remainder of silt fence was removed prior to inspection on 8/8/09 by Boyer Young due to good vegetation. The builder will be responsible for re-installation of silt fence prior to activity home construction in this area.</p> <p>Lot 79 has active home construction and the silt fence needs to be installed on the back of the lot.</p> <p>Sherwood Homes was informed to complete maintenance by 8/15/09. Maintenance not completed as of last inspection.</p>				
SF 9	Silt Fence	N41d00m00s W96d00m00s	8/18/2009	Active	No
<b>Current Condition:</b>	<p>Good Condition- The remainder of silt fence was removed prior to inspection on 8/8/09 by Boyer Young due to good vegetation. The builder will be responsible for re-installation of silt fence prior to activity home construction in this area.</p> <p>Silt fence was re-installed on the back of lot 100 prior to inspection on 8/18/09 by Builder.</p>				
SF 10	Silt Fence	N41d00m00s W96d00m00s	In Place	Active	Yes
<b>Current Condition:</b>	<p>Good Condition- Partially removed due to lot development.</p> <p>Lot 213 has active home construction and silt fence needs to be re-installed on the back of the lot.</p> <p>McCaul Homes was informed to complete maintenance by 12/14/09. Maintenance not completed as of last inspection.</p>				
ST 1	Silt Trap	N41d00m00s W96d00m00s		Removed	
<b>Current Condition:</b>	Removed; berm constructed and area matted and seeded.				
STR	Streets	N41d00m00s W96d00m00s	In Place	Active	No
<b>Current Condition:</b>	Good Condition- No major signs of track off.				
SWPPP Sign	SWPPP Sign	Three signs on site	3/28/2008	Active	No
<b>Current Condition:</b>	<p>Good Condition</p> <p>On 3/28/08 inspector install SWPPP a sign at 172nd &amp; Cornhusker Rd., 168th &amp; Chutney Dr and 168th &amp; Palisades Drive entrance.</p>				
<b>Inspector Signature:</b> 		<b>Reviewed By:</b> 