

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A- P2022.261.001

Inspector: Ethan Anderson		Stage
Project Name:	Plattsmouth Historic High School Housing and New Apartments CSW-202207329	1
For Week Ending:	4/6/2024	
Project Location:	814 Main St. - Plattsmouth, NE (Cass County)	68003

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	90%			
Utilities:	100%			
Overall Development:	85%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	Storm Event Times
					Week 1
Sunday:	0.00"				
Monday:	0.00"				
Tuesday:	0.00"				
Wednesday:	0.03"	4/3/2024	Cloudy 55/37	12:05 PM	
Thursday:	0.00"				
Friday:	0.00"				
Saturday:	0.06"				

Complaints: None

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Grading work active northwest side of site, utility installation, footings poured (9/28/22). Framing for paving roadways (11/9/22). Paving roadways (11/16/22). Silt basin B grading and shaping (8/2/23). Storm sewer was being installed near silt basin B (9/6/23). Storm installation completed (9/27/23). Fine grading on all disturbed areas of site (12/27/23).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Grading work active northwest side of site, utility installation, footings poured (9/28/22). Framing for paving roadways (11/9/22). Paving roadways (11/16/22). Silt basin B grading and shaping (8/2/23). Storm sewer was being installed near silt basin B (9/6/23). Storm installation completed (9/27/23). Fine grading on all disturbed areas of site (12/27/23).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing Vegetation (9/21/22). Sod installation around north building (11/8/23). Seed and matting installed in SB A (11/8/23). Seed and matting installed along the west entrance and adjacent slope (11/15/23). Seed and matting installed along the north perimeter and west entrance parking lot edges (11/22/23). Seeding and matting installed on and around the eastern building (3/20/24). **Additional seeding and matting installed on and around the eastern basin/swale (4/3/24).**

Checklist Questions:

1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

No

Create Corrective Action?

No, See BMP Section.

2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to

No

Create Corrective Action?

No, See BMP Section and Findings Section.

3.) Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Create Corrective Action?

N/A

4.) Are construction entrances and adjacent streets being maintained adequately?

No

Create Corrective Action?

No, See BMP Section.

5.) Is dust associated with the construction activity adequately controlled on the site?

Yes

Create Corrective Action?

N/A

Comments:

Comments:


1.) Site was active during the current inspection.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

1.) Some maintenance required in the BMP Section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 01	Construction Entrance	D2		Removed	
Current Condition:	Removed- Lund Ross paved the construction entrance prior to the inspection on 11/16/22.				
CE 02	Construction Entrance	M11		Removed	
Current Condition:	Removed- Lund Ross paved the rest construction entrance prior to the inspection on 11/16/22.				
CW 1	Concrete washout	West entrance		Removed	
Current Condition:	Removed - Lund Ross removed the concrete washout prior to the inspection on 4/3/24.				
CW 2	Concrete washout	N 10th St		Removed	
Current Condition:	Removed - Lund Ross removed the concrete washout prior to the inspection on 11/29/23.				
EM 01	Erosion Control Matting	West entrance	11/15/2023	Active	No
Current Condition:	Good Condition - Lund Ross installed matting prior to the inspection on 11/15/23. Lund Ross secured the matting around the outfall prior to the inspection on 2/21/24.				
IF 01	Inlet Filter	A7		Removed	
Current Condition:	Removed - Lund Ross installed sod around the inlet prior to the inspection on 11/8/23.				
IF 02	Inlet Filter	A9		Removed	
Current Condition:	Removed - Lund Ross installed sod around the inlet prior to the inspection on 11/8/23.				
IF 03	Inlet Filter	B10		Removed	
Current Condition:	Removed - Lund Ross installed sod around the inlet prior to the inspection on 11/8/23.				
IF 04	Inlet Filter	H11		Removed	
Current Condition:	Removed - Lund Ross paved around the inlet prior to the inspection on 12/6/23.				
IF 05	Inlet Filter	H12		Removed	
Current Condition:	Removed - Lund Ross paved around the inlet prior to the inspection on 12/6/23.				
IF 06	Inlet Filter	K13		Removed	
Current Condition:	Removed - Lund Ross installed seed and matting around the inlet prior to the inspection on 3/20/24.				
IF 07	Inlet Filter	K13		Removed	
Current Condition:	Removed - Lund Ross installed landscape rock around the inlet prior to the inspection on 3/20/24.				
IF 08	Inlet Filter	K13		Removed	
Current Condition:	Removed - Lund Ross installed landscape rock around the inlet prior to the inspection on 3/20/24.				
MS 01	Material Storage	On Site		Removed	
Current Condition:	Removed - Lund Ross removed the storage and other materials from the site prior to the inspection on 4/3/24.				
PB 01	Portable Toilet	On Site	9/30/2022	Active	No
Current Condition:	Fair Condition - Lund Ross installed and secured a set of portable toilets prior to the 10/05/22 inspection. The portable toilets on site were adequately secured with pallets against the side of an existing building. Lund Ross moved and repositioned the portable toilets against the wall prior to the inspection on 12/6/23. Lund Ross moved and repositioned the portable toilets against the building prior to the inspection on 12/20/23. Lund Ross moved the portable toilets to the other side of the street along the fence prior to the inspection on 2/28/24. Lund Ross will be removing the portable toilets when work in the area is complete. Lund Ross removed one of the portable toilets prior to the inspection on 3/27/24. Lund Ross will be removing the portable toilets when work in the area is complete.				
PB 02	Portable Toilet	On Site		Removed	
Current Condition:	Removed - Lund Ross removed the portable toilets prior to the inspection on 12/6/23.				
SB A	Sediment Basin/swale/drainage ditch	B3		Removed	
Current Condition:	Removed - Lund Ross installed matting and seeded in the swale/drainage ditch prior to the inspection on 11/8/23.				
SB B	Sediment Basin/swale/drainage ditch	G14	9/30/2022	Active	No
Current Condition:	Good Condition - Lund Ross was actively working on the basin/swale/drainage ditch during the inspection on 6/7/23. Lund Ross started installing the basin/swale/drainage ditch prior to the inspection on 6/14/23. Lund Ross was shaping and grading the basin/swale/drainage ditch prior to the inspection 8/2/23. Lund Ross finished shaping the sides and bottom of the basin/swale/drainage ditch prior to the inspection on 10/4/23. Lund Ross began installing the post construction clean out ports in the basin/swale/drainage ditch prior to the inspection on 11/1/23. Lund Ross installed matting around the center of the basin/swale/drainage ditch prior to the inspection on 3/27/24. Lund Ross installed matting around the inlet of the basin/swale/drainage ditch prior to the inspection on 4/3/24.				
SF 01	Silt Fence	A2-D2		Removed	
Current Condition:	Removed - Lund Ross removed the silt fence prior to the inspection on 11/29/23.				
SF 02	Silt Fence	A3-H12		Removed	
Current Condition:	Removed - Due to the seed and matting installed in the area by Lund Ross the silt fence is no longer necessary.				
SF 03	Silt Fence	G12-N15		Removed	
Current Condition:	Removed - Due to the seed and matting installed in the area by Lund Ross the silt fence is no longer necessary.				
SF 04	Silt Fence	E1-E4		Removed	
Current Condition:	Removed- Silt fence is uphill of disturbed area. There is no recommendation for this BMP as of the 11/30/22 inspection.				
STR	Streets	ADJ and Internal Streets	9/30/2022	Active	Yes
Current Condition:	Fair Condition- A trail of escaped sediment was observed along the street curb on N 10th st traveling all the way down to Washington Ave. Lund Ross cleaned the interior streets prior to the inspection on 7/5/23. Lund Ross cleaned the internal streets prior to the inspection on 8/23/23. Lund Ross was in the process of cleaning the eastern streets during the inspection on 10/18/23. Lund Ross scraped the streets and sidewalk prior to the inspection on 1/17/24. Street and sidewalk should be cleaned at Main St and 8th St. Lund Ross was informed to complete by 2/1/24. Not done as of last inspection. Lund Ross was reminded on 2/22/24.				
SW 1	Straw Wattles	Main St		Removed	
Current Condition:	Removed - Lund Ross removed the wattles along the southern sidewalk prior to the inspection on 12/6/23.				
SW 2	Straw Wattles	N 10th St	11/22/2023	Active	No
Current Condition:	Good Condition - Lund Ross installed straw wattles along the western slope of property along S 10th St prior to the inspection on 11/22/23.				
SWPPP Sign	SWPPP Signs	South of CE 1		Removed	
Current Condition:	Removed - SWPPP sign was recovered but will not be reinstalled at this time due to project near completion as of the inspection on 4/3/24.				
WO 01	Concrete Washout	On site		Removed	
Current Condition:	Removed - Lund Ross installed a concrete washout on site prior to the inspection on 12/6/23. All recommendations will be under CW 1.				
WS 01	Waste storage	On site		Removed	

Current Condition:	Removed - Lund Ross removed the waste storage from the site prior to the inspection on 4/3/24.
Certification Statement	"I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations."
Inspector Signature: 	Reviewed By: 