

E & A Consulting Group, Inc.  
 10909 Mill Valley Road, Suite 100  
 Omaha, NE 68154  
 tel 402.895.4700  
 fax 402.895.3599  
 www.eacg.com



**E & A CONSULTING GROUP, INC.**

*Engineering Answers*

Zachary A. Jilek, CPESC, CISEC  
 Environmental Services Dept. Manager

**E&A - P2018.228.001**  
**Bill SID as of 2/17/22 P2018.228.000**

Inspector: Jason Brackett		Stage
Project Name:	<b>Seventy Two Place</b> <b>PAP-20200624-5346-GP1</b> <b>CSW-202004796</b>	1
For Week Ending:	<b>9/16/2023</b>	
Project Location:	12101 S 72nd St, Papillion, Sarpy County, NE	<b>68046</b>

Grading:	80%			
Sanitary Sewer:	100%			
Storm Sewer:	95%			
Paving:	80%			
Seeding:	75%			
Utilities:	80%			
Overall Development:	46%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					<b>Week 1</b>
Sunday:	0.29"				
Monday:	0.00"				
Tuesday:	0.00"				
Wednesday:	0.00"				
Thursday:	0.00"	9/14/2023	Cloudy 80/58	11:45 AM	
Friday:	0.00"				
Saturday:	0.07"				

**Complaints:** None.

**Construction Sequencing:**

**Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?**

Rough grading began (6/15/21). Excavation for sanitary installation (9/28/21). Grading ceased due to winter conditions (1/5/22). Excavation for utility connections along 72nd (2/8/22). Grading for roadways (6/9/22). Lot 3 Replat 1 and Lot 4 Replat 1 scraping (11/2/22). Riprap installation and regrading at S 70th Street stub (11/2/22). Swale and ROW along Ponderosa connection finish graded (11/4/22). Swale and ROW along Ponderosa grading ceased (12/1/22). Basin cleanouts and processing silt began (8/3/23).

**Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?**

Rough grading began (6/15/21). Excavation for sanitary installation (9/28/21). Grading ceased due to winter conditions (1/5/22). Excavation for utility connections along 72nd (2/8/22). Grading for roadways (6/9/22). Lot 3 Replat 1 and Lot 4 Replat 1 scraping (11/2/22). Riprap installation and regrading at S 70th Street stub (11/2/22). Swale and ROW along Ponderosa connection finish graded (11/4/22). Swale and ROW along Ponderosa grading ceased (12/1/22). Basin cleanouts and processing silt began (8/3/23).

**What temporary or permanent stabilization measures listed in this section are being implemented?**

Existing vegetation (6/15/21). Disking/seeding east side of site (7/8/22). Lot 1, 2, 3 - seeded (11/10/22). Seeding and matting swale and ROW along Ponderosa and Schram/72nd medians and ROWs (12/8/22).

**Checklist Questions:**

**Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?**

Yes

**Create Corrective Action?**

N/A

**Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.**

Yes

**Create Corrective Action?**

N/A

**Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?**


Yes

**Create Corrective Action?**

N/A					
<b>Are construction entrances and adjacent streets being maintained adequately?</b>					
Yes					
<b>Create Corrective Action?</b>					
N/A					
<b>Is dust associated with the construction activity adequately controlled on the site?</b>					
Yes					
<b>Create Corrective Action?</b>					
N/A					
<b>Comments:</b>					
<b>Comments:</b>					
The site was inactive during the most recent inspection. Lot 5 and 6 Replat 1 have been removed from this SWPPP and are covered by PAP-20220310-6351-GP1.					
<b>Findings / Corrective Actions (Date):</b>					
<b>Findings / Corrective Actions (Date):</b>					
1) Some maintenance is required in the BMP section of this report.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	Schram Road		Removed	
Current Condition:	Removed - The entrance will no longer be used as of the 8/29/22 inspection due to the completion of the Schram Road connection.				
D 1	Diversion	E of SB C	11/12/2021	Active	No
Current Condition:	Good Condition - DEJ installed the diversion prior to the 11/12/21 inspection. Sudbeck was in the process of cleaning out the diversion during the 6/30/22 inspection. Sudbeck maintained the diversion prior to the 7/8/22 inspection. The diversion was removed at the S 70th stub prior to the 8/29/22 inspection, the inspector will monitor the need for reinstallation.				
D 2	Diversion	S of SB D		Removed	
Current Condition:	Removed - Due to additional BMPs installed for the Vestara Apartments, the diversion no longer needs to be installed as of the 6/8/23 inspection.				
D 3	Diversion	N of SB D	6/8/2023	Active	No
Current Condition:	Fair Condition - Sudbeck installed the diversion prior to the 6/8/23 inspection. The diversion was temporarily filled in during basin cleanout prior to the 8/3/23 inspection, repair will be completed during basin grading.				
D 4	Diversion	E and SB B	7/8/2022	Active	No
Current Condition:	Good Condition - Sudbeck installed the diversion prior to the 7/8/22 inspection.				
D 5	Diversion	Northwest Perimeter		Removed	
Current Condition:	Removed - The diversion is not needed due to existing contours as of the 5/3/22 inspection.				
D 6	Diversion	Western Perimeter		Removed	
Current Condition:	Removed - The remaining portions of Schram have been installed as of the 3/23/23 inspection. Recommendations for swale regrading are included in the Findings section of this report.				
D 7	Diversion	Stub to SB A	3/23/2023	Active	No
Current Condition:	Fair Condition - Paving contractor installed a diversion from the stub road to SB A prior to the 3/23/23 inspection. The diversion was temporarily filled in during basin cleanout prior to the 8/3/23 inspection, repair will be completed during basin grading.				
D 8	Diversions	SB E		Removed	
Current Condition:	Removed - Due to utility installation, the diversions are no longer recommended as of the 6/8/23 inspection.				
ET 1	Erosion Control Terrace	N of SB D		Removed	
Current Condition:	Removed - Due to active paving in the area, the terrace will no longer be installed as of the 7/15/22 inspection.				
ET 2	Erosion Control Terrace	N of SB E		Removed	
Current Condition:	Removed - Due to active paving in the area, the terrace will no longer be installed as of the 7/15/22 inspection.				
ET 3	Erosion Control Terrace	N of SB B		Removed	
Current Condition:	Removed - Due to active paving in the area, the terrace will no longer be installed as of the 7/15/22 inspection.				
ET 4	Erosion Control Terrace	East Central		Removed	
Current Condition:	Removed - Due to active paving in the area, the terrace will no longer be installed as of the 7/15/22 inspection.				
EM 1	Erosion Control Matting	Northwest Side	7/15/2022	Active	No
Current Condition:	Good Condition - Commercial Seeding installed the matting prior to the 7/15/22 inspection. Portions of the slope were re-seeded and matted by Commercial Seeding prior to the 12/8/22 inspection.				
EM 2	Erosion Control Matting	North-Central	7/15/2022	Active	No
Current Condition:	Good Condition - Commercial Seeding installed the matting prior to the 7/15/22 inspection.				
EM 3	Erosion Control Matting	Northeast Side	7/15/2022	Active	No
Current Condition:	Good Condition - Commercial Seeding installed the matting prior to the 7/15/22 inspection. Sudbeck installed additional seeding and matting prior to the 4/27/23 inspection.				
EM 4	Erosion Control Matting	Southwest Corner	12/8/2022	Active	No
Current Condition:	Good Condition - Commercial Seeding installed the seed/mat prior to the 12/8/22 inspection.				
EM 5	Erosion Control Matting	West Side	4/20/2023	Active	No
Current Condition:	Good Condition - The erosion control matting will be installed within the seeding window when the associated area reaches final grade. A water main extension project in the area will begin soon as of the 5/3/22 inspection, therefore, recommendations for matting in the area will be temporarily halted until work is complete. Seeding of the slope is still recommended as of the 5/3/22 inspection. Water main installation is active on site as of the 8/29/22 inspection, water contractor will be seeding and matting the area when installation is complete. Additional finish grading along 72nd Street to be completed in the Spring of 2023, seeding/matting to follow. Commercial Seeding seeded/matted the slope prior to the 4/20/23 inspection. Commercial Seeding repaired the erosion and re-seeded/matted the slope prior to the 5/4/23 inspection.				
FT 1	Fuel Tank	SW Corner		Removed	

Current Condition:	Removed - DEJ removed the fuel tank prior to the 7/15/22 inspection.				
FT 2	Fuel Tank	Material Storage Area		Removed	
Current Condition:	Removed - TAB removed the fuel tank prior to the 4/7/22 inspection.				
FT 3	Fuel Tank	Material Storage Area		Removed	
Current Condition:	Removed - RPL removed the fuel tank prior to the 11/4/22 inspection.				
FT 4	Fuel Tank	Material Storage Area		Removed	
Current Condition:	Removed - The fuel tank was removed prior to the 5/18/22 inspection.				
FT 5	Fuel Tank	Material Storage Area		Removed	
Current Condition:	Removed - The fuel tank was removed prior to the 7/8/22 inspection.				
FT 6	Fuel Tank	On Site		Removed	
Current Condition:	Removed - Kersten removed the fuel tank prior to the 11/4/22 inspection.				
Lot 67	Individual Lot	Lot 67	4/6/2023	Active	No
Current Condition:	Active - An unidentified builder began construction on the lot prior to the 4/6/23 inspection. Dirt piles were observed in the ROW during the 4/6/23 inspection, the inspector will monitor for removal and the installation of BMPs.				
MS 1	Material Storage	On Site		Removed	
Current Condition:	Removed - Civil overlot development is mostly complete, material storage will be addressed on a lot by lot basis as of the 11/4/22 inspection.				
PB X	Portable Bathroom	On Site		Removed	
Current Condition:	Removed - RPL removed the remaining portable toilet from the site prior to the 11/4/22 inspection.				
SB A	Sediment Basin	X24	5/11/2022	Active	Yes
Current Condition:	<p>Fair Condition - 6% - The basin was partially dug out prior to the 12/1/21 inspection. The basin outfall pipe and rip rap appears to have been installed prior to the 4/13/22 inspection. The riser was installed prior to the 5/11/22 inspection. The basin was reshaped prior to the 5/26/22 inspection. The E&amp;A inspector painted the cleanout mark on 5/23/22. The erosion into the basin are the only stormwater diversions to the basin and should remain in place as of the 6/8/23 inspection, additional grading will address these diversions when construction on the eastern phase begins. Basin cleanout began prior to the inspection on 7/20/23. The basin was cleaned out prior to the 7/27/23 inspection.</p> <p>1) The baffle should be installed. 2) The basin slopes should be seeded/matted.</p> <p>1) The baffle will be installed as part of basin cleanouts as of 3/10/23. Not done as of the last inspection. Plans are under review by the design engineer as of 6/5/23. RFP sent to contractors 6/21/23. Contractor hired on 6/30/23, work to resume after the July 4th holiday. 2) The SID is working to identify funding to complete the basin cleanout as of 3/10/23. Not done as of the last inspection. Plans are under review by the design engineer as of 6/5/23. RFP sent to contractors 6/21/23. Contractor hired on 6/30/23, work to resume after the July 4th holiday.</p>				
SB B	Sediment Basin	O24	5/18/2022	Active	Yes
Current Condition:	<p>Fair Condition - 6% Filled - The basin had been partially dug out prior to the 9/14/21 inspection by DEJ, the inspector will continue to monitor. The basin outfall pipe and rip rap appears to have been installed prior to the 4/13/22 inspection. The riser was in the process of being installed during the 4/21/22 inspection. Dewatering holes appear to have been installed in the riser prior to the 5/18/22 inspection. The E&amp;A inspector painted the cleanout mark on 5/23/22. DEJ cleaned out the basin prior to the 6/29/23 inspection.</p> <p>1) The baffle should be installed. 2) The basin slopes should be seeded/matted.</p> <p>1) The baffle will be installed as part of basin cleanouts as of 3/10/23. Not done as of the last inspection. Plans are under review by the design engineer as of 6/5/23. Contractor hired, equipment on site as of 6/22/23. Work in progress as of the 6/29/23 inspection. 2) DEJ to complete as part of scope of work for basin cleanouts as of 6/30/23. Not done as of the last inspection.</p>				
SB C	Sediment Basin	H24	5/18/2022	Active	Yes
Current Condition:	<p>Fair Condition - 6% Filled - The basin was dug out prior to the 11/12/21 inspection. The basin outfall pipe and rip rap appears to have been installed prior to the 4/13/22 inspection. The riser was in the process of being installed during the 4/21/22 inspection. Dewatering holes appear to have been installed in the riser prior to the 5/18/22 inspection. The E&amp;A inspector painted the cleanout mark on 5/23/22. DEJ cleaned out the basin prior to the 6/29/23 inspection.</p> <p>1) The baffle should be installed. 2) The basin slopes should be seeded/matted.</p> <p>1) The baffle will be installed as part of basin cleanouts as of 3/10/23. Not done as of the last inspection. Plans are under review by the design engineer as of 6/5/23. Contractor hired, equipment on site as of 6/22/23. Work in progress as of the 6/29/23 inspection. 2) DEJ to complete as part of scope of work for basin cleanouts as of 6/30/23. Not done as of the last inspection.</p>				
SB D	Sediment Basin	H22	5/18/2022	Active	Yes

Current Condition:	<p>Fair Condition - 6% Filled - The basin was in the process of being dug out during the 11/4/21 inspection. The basin outfall pipe and rip rap appears to have been installed prior to the 4/13/22 inspection. The riser was in the process of being installed during the 4/21/22 inspection. The old area inlet was removed prior to the 4/21/22 inspection. Dewatering holes appear to have been installed in the riser prior to the 5/18/22 inspection. The basin was in the process of being cleaned out during the 7/27/23 inspection. The basin was cleaned out and the correct depth achieved as of the 8/3/23 inspection.</p> <p>1) The baffle should be installed. 2) The basin slopes should be seeded/matted.</p> <p>1) The baffle will be installed as part of basin cleanouts as of 3/10/23. Not done as of the last inspection. Plans are under review by the design engineer as of 6/5/23. RFP sent to contractors 6/21/23. Contractor hired on 6/30/23, work to resume after the July 4th holiday. 2) DEJ to complete as part of scope of work for basin cleanouts as 8/3/23. Not done as of the last inspection.</p>				
SB E	Sediment Basin	D19	5/3/2022	Active	No
Current Condition:	<p>Good Condition - 8% Filled - The basin was partially dug out prior to the 12/1/21 inspection. DEJ installed the riser prior to the 5/3/22 inspection. The E&amp;A inspector painted the cleanout mark on 5/23/22.</p>				
SF 1	Silt fence	Northern/Western Perimeter	5/18/2021	Active	No
Current Condition:	<p>Good Condition - The developer installed the silt fence prior to the 5/18/21 inspection. Sudbeck installed wattles as an extension of the silt fence to the north prior to the 2/2/22 inspection. Sudbeck extended the silt fence to the south along the north side of the entrance prior to the 4/7/22 inspection. TAB repaired/reinstalled the silt fence along 72nd Street prior to the 4/7/22 inspection. The silt fence was removed in multiple locations, including southwest of SB D, for water installation prior to the 6/24/22 inspection. The water contractor removed the silt fence where damaged adjacent to the construction entrance and NW of SB D prior to the 6/30/22 inspection. Sudbeck installed silt fence around the flared end section of SB D prior to the 7/8/22 inspection. Sudbeck installed silt fence along the north side of Schram prior to the 9/12/22 inspection. Sudbeck repaired and extended the silt fence along 72nd Street prior to the 9/19/22 inspection. Commercial Seeding repaired/reinstalled the silt fence north of Schram prior to the 12/8/22 inspection. Commercial Seeding reinstalled the silt fence at the outfall prior to the 4/20/23 inspection. Sudbeck installed additional silt fence along the top of the slope southeast of 72nd and Schram prior to the 6/8/23 inspection. Papio Park LLC repaired the silt fence at the top of the slope prior to the 8/10/23 inspection.</p>				
SF 2	Silt fence	Northeastern Perimeter	5/25/2021	Active	No
Current Condition:	<p>Fair Condition - The developer installed the silt fence prior to the 5/25/21 inspection. Sudbeck reinforced the silt fence with additional posts in the northeast corner of the site. Sudbeck removed the silt fence in upgradient areas and repaired the silt fence in the northeast corner of the site prior to the 4/6/23 inspection. Sudbeck reinstalled the silt fence and new silt fence checks prior to the 6/8/23 inspection. The silt fence was damaged by excessive water from the adjoining property prior to the 6/22/23 inspection, repair is not recommended at this time, remaining control will be addressed during grading of Phase II.</p>				
SF 3	Silt fence	Southeast Corner	5/25/2021	Active	No
Current Condition:	<p>Good Condition - The developer installed the silt fence prior to the 5/25/21 inspection. The silt fence was partially removed for installation of the SB A outfall pipe prior to the 4/7/22 inspection. Minor damaged silt fence remains south of SB B as of the 4/6/23 inspection, the silt fence is not needed and will be removed during grading of the property to the south. The silt fence was partially burned down during a crop fire prior to the 4/20/23 inspection. Sudbeck reinstalled the silt fence prior to the 6/8/23 inspection.</p>				
SF 4	Silt fence	Southwest Perimeter	5/18/2021	Active	No
Current Condition:	<p>Good Condition - The developer installed the silt fence prior to the 5/18/21 inspection. Gene Graves installed silt fence around the Ponderosa Drive connection prior to the 10/13/21 inspection. Sudbeck installed high porosity silt fence checks in the flow line of the swale prior to the 4/7/22 inspection. The silt fence was partially removed at the future Ponderosa entrance along 72nd Street for storm sewer work prior to the 5/18/22 inspection. Some of the silt fence was temporarily removed for water installation prior to the 9/27/22 inspection. The damaged portions of silt fence were removed prior to the 11/4/22 inspection. Commercial Seeding reinstalled the silt fence checks in the swale prior to the 12/8/22 inspection and installed perimeter silt fence in the area prior to the 12/8/22 inspection. Commercial Seeding reinforced the silt fence in the swale and installed additional silt fence to protect the drainage prior to the 3/30/23 inspection. Commercial Seeding cleaned out and repaired the silt fence checks north of the culvert and installed additional protection prior to the 5/4/23 inspection. The silt fence in the swale along Ponderosa is in fair condition as of the 5/4/23 inspection; however, to avoid disturbing growing vegetation, no maintenance is recommended at this time. OPPD damaged and removed portions of the silt fence prior to the 5/18/23 inspection, additional repairs will be recommended after OPPD work is complete. Papio Park LLC cleaned out the silt fence south of Ponderosa Drive prior to the 8/10/23 inspection. Commercial Seeding repaired/reinstalled the silt fence north of Ponderosa Drive prior to the 8/17/23 inspection.</p>				
SF 5	Silt fence	NW corner of Lot 3 Replat 1	11/4/2022	Active	No
Current Condition:	<p>Good Condition - Sudbeck installed the silt fence prior to the 11/4/22 inspection. Sudbeck repaired and reinforced the silt fence prior to the 3/30/23 inspection. Sudbeck extended and repaired the silt fence prior to the 6/8/23 inspection. OPPD damaged and removed portions of the silt fence prior to the 6/8/23 inspection, additional repairs will be recommended after OPPD work is complete. Commercial Seeding repaired the silt fence prior to the 8/17/23 inspection.</p>				
SF 6	Silt fence	NE S 70th and Flint	11/10/2022	Active	No
Current Condition:	<p>Good Condition - Sudbeck installed the silt fence prior to the 11/10/22 inspection. OPPD damaged and removed portions of the silt fence prior to the 6/15/23 inspection, additional repairs will be recommended after OPPD work is complete. Commercial Seeding repaired the silt fence prior to the 8/17/23 inspection.</p>				
SF 7	Silt fence	NE S 70th and Stony	11/10/2022	Active	No
Current Condition:	<p>Good Condition - Sudbeck installed the silt fence prior to the 11/10/22 inspection. OPPD damaged and removed portions of the silt fence prior to the 6/15/23 inspection, additional repairs will be recommended after OPPD work is complete. Commercial Seeding repaired the silt fence prior to the 8/17/23 inspection.</p>				

SF 8	Silt fence	NW of SB C	12/8/2022	Active	No
Current Condition:	Fair Condition - Commercial Seeding installed the silt fence prior to the 12/8/22 inspection. OPPD damaged and removed portions of the silt fence prior to the 6/8/23 inspection, additional repairs will be recommended after OPPD work is complete. Due to utility work as of the 8/17/23 inspection, the silt fence will not be repaired; the area is well vegetated and the silt fence will be removed when work is complete.				
SF 9	Silt fence	SW Corner of 72nd and Schram	12/8/2022	Active	No
Current Condition:	Good Condition - Commercial Seeding installed the silt fence prior to the 12/8/22 inspection. Sudbeck installed the remaining silt fence to the east along Schram road prior to the 6/15/23 inspection.				
STR	Streets	S 72nd Street	5/18/2021	Active	No
Current Condition:	Good Condition - Sudbeck cleaned the streets prior to the 8/3/23 inspection. DEJ cleaned the streets prior to the 8/3/23 inspection. Papio Park LLC cleaned the streets prior to the 8/10/23 inspection.				
SW 1	Straw Wattles	72nd ROW		Removed	
Current Condition:	Removed - Sudbeck removed the wattles during grading prior to the 4/6/23 inspection. The slope will be seeded and matted by 5/1/23, wattles are no longer needed. Silt fence is in place where necessary.				
SWPPP Sign	Misc/Other	S 72nd and Schram	5/18/2021	Active	No
Current Condition:	Good Condition - The E&A inspector installed the SWPPP sign in the southwest corner of the property during the 5/18/21 inspection. An additional SWPPP sign was installed at S 72st Street and Schram prior to the 6/22/23 inspection.				
WO 1	Concrete Washout	On Site		Removed	
Current Condition:	Removed - Sudbeck cleaned up the remaining concrete waste on site prior to the 11/4/22 inspection.				
WS 1	Waste Storage	On Site		Removed	
Current Condition:	Removed - Waste storage of concrete, construction materials, portable toilets are covered under separate BMPs in the BMP section.				
<b>Certification Statement:</b>	"I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations."				
<b>Inspector Signature:</b>			<b>Reviewed By:</b> 