

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A - P2019.327.000

Inspector: Shaun McGuire				Stage
Project Name:	Springfield Pines CSW-201600337			2
For Week Ending:	12/25/2021			68059
Project Location:	SW of 132nd Street and Platteview Road, Springfield, NE			
	Phase I			
Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	75%			
Utilities:	100%			
Overall Development:	70%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					Week 1
Sunday:	0.00"				
Monday:	0.00"				
Tuesday:	0.00"				
Wednesday:	0.19"				
Thursday:	0.00"				
Friday:	0.00"				
Saturday:	0.00"				
					Week 2
Sunday:	0.00"				
Monday:	0.00"				
Tuesday:	0.00"	12/21/2021	Sunny 48/18	1:45 PM	
Wednesday:	0.00"				
Thursday:	0.00"				
Friday:	0.00"				
Saturday:	0.00"				
					Week 3
Sunday:	N/A				
Monday:	N/A				
Tuesday:	N/A				
Wednesday:	N/A				
Thursday:	N/A				
Friday:	N/A				
Saturday:	N/A				

Complaints: None

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Grading in Phase I was completed prior to E&A being hired to conduct SWPPP inspections (1/3/20).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Grading in Phase I was completed prior to E&A being hired to conduct SWPPP inspections (1/3/20).

What temporary or permanent stabilization measures listed in this section are being implemented?

Site was seeded prior to E&A being hired to conduct SWPPP inspections (1/3/20). Portion of ground to the southeast of SB 4 seeded and matted (5/11/20).

Checklist Questions:

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

Create Corrective Action?

N/A

Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.
 No
 Create Corrective Action?
 No, see Findings section.

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?
 No
 Create Corrective Action?
 No, see BMPs section.

Are construction entrances and adjacent streets being maintained adequately?
 No
 Create Corrective Action?
 No, see BMPs section.

Is dust associated with the construction activity adequately controlled on the site?
 Yes
 Create Corrective Action?
 N/A


Comments:
Comments: Site was active for homebuilding during the most recent inspection.
 The School Site was graded prior to the 9/23/20 inspection. The School Site is not covered by the Springfield Pines permit (SPR-20200728-5543-GP1).
Findings / Corrective Actions (Date):
Findings / Corrective Actions (Date):
 1) Some maintenance is required in the BMP section of this report.
 2) Vacant-disturbed lots need to be stabilized.
 A. Overgraded lots during homebuilding construction need to be stabilized. All builders were informed to complete by 1/17/20 when weather allows and as-needed. Not done as of the last inspection. All builders were reminded on 9/24/20, 6/24/21.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
AI 1	Area Inlet Protection	See SWPPP	1/3/2020	Active	No
Current Condition:	Active - Area inlet was installed prior to the 1/3/20 inspection. The surrounding area is vegetated and the inlet drains to SB 1; no inlet protection will be recommended at this time.				
AI 2	Area Inlet Protection	See SWPPP	1/3/2020	Active	No
Current Condition:	Active - Area inlet with dome grate was installed prior to the 1/3/20 inspection. The surrounding area was seeded and matted and the inlet drains to SB 2; no inlet protection will be recommended at this time.				
AI 3	Area Inlet Protection	See SWPPP	3/9/2020	Active	No
Current Condition:	Active - Area inlet with dome grate was installed prior to the 3/9/20 inspections. Commercial Seeding removed the remaining silt fence/T-posts around the inlet prior to the 4/27/20 inspection.				
AI 4	Area Inlet Protection	See SWPPP	3/9/2020	Active	No
Current Condition:	Active - Area inlet with dome grate was installed prior to the 3/9/20 inspection. The surrounding area was seeded and matted and the inlet drains to SB 2; no inlet protection will be recommended at this time.				
CW 1	Concrete Washout	Lot 81 Replat 1	11/23/2021	Pending	No
Current Condition:	Pending - A lot level concrete washout was installed on Lot 81 Replat 1 prior to the 1/3/20 inspection. Gene Graves cleaned out the concrete washout prior to the inspection on 5/11/20, the berm recommendation is no longer needed. Gene Graves added rock to the concrete washout approach prior to the 6/1/20 inspection. Gene Graves cleaned out the concrete washout prior to the 11/4/20 inspection. Gene Graves relocated the concrete washout from Lot 81 Replat 1 to Lot 1 prior to the 4/6/21 inspection. Gene Graves cleaned out the concrete washout prior to the 7/7/21 inspection. Gene Graves removed the concrete washout prior to the 10/12/21 inspection, the E&A inspector will monitor for reinstallation. D.R. Horton installed a mobile washout on Lot 126 prior to the 11/23/21 inspection. Mobile washout was removed by D.R. Horton prior to the 12/21/21 inspection.				
IP 1	Inlet Protection	See SWPPP		Removed	
Current Condition:	Removed - Commercial Seeding removed the inlet filter prior to the 4/27/20 inspection. Inlet drains to a basin, reinstallation is not recommended.				
IP 2	Inlet Protection	See SWPPP		Removed	
Current Condition:	Removed - Commercial Seeding removed the inlet filter prior to the 4/27/20 inspection. Inlet drains to a basin, reinstallation is not recommended.				
IP 3	Inlet Protection	See SWPPP		Removed	
Current Condition:	Removed - Commercial Seeding removed the inlet filter prior to the 4/27/20 inspection. Inlet drains to a basin, reinstallation is not recommended.				
IP 4	Inlet Protection	See SWPPP		Removed	
Current Condition:	Removed - Commercial Seeding removed the inlet filter prior to the 4/27/20 inspection. Inlet drains to a basin, reinstallation is not recommended.				
IP 5	Inlet Protection	See SWPPP		Removed	
Current Condition:	Removed - Commercial Seeding removed the inlet filter prior to the 4/27/20 inspection. Inlet drains to a basin, reinstallation is not recommended.				
IP 6	Inlet Protection	See SWPPP		Removed	
Current Condition:	Removed - Commercial Seeding removed the inlet filter prior to the 4/27/20 inspection. Inlet drains to a basin, reinstallation is not recommended.				
IP 7	Inlet Protection	See SWPPP		Removed	

Current Condition:	Removed - Proline Homes sodded the lot prior to the 10/21/20 inspection.				
Lot 2 Replat 2	Individual Lot	Lot 2 Replat 2		Removed	
Current Condition:	Removed - Charleston Homes sodded the lot prior to the 11/4/20 inspection.				
Lot 7 Replat 1	Individual Lot	Lot 7 Replat 1	8/31/2021	Pending	Yes
Current Condition:	<p>Pending - Carlson Tile Inc. began construction on the lot prior to the 8/31/21 inspection. Dirt piles were observed in the ROW during the 8/31/21 inspection; the inspector will monitor for removal and the installation of BMPs.</p> <p>Silt fence needs to be installed in the rear of the lot and in the northeast front corner.</p> <p>Carlson Tile Inc. was informed to complete by 10/19/21. Not done as of the last inspection.</p>				
Lot 9 Replat 1	Individual Lot	Lot 9 Replat 1		Removed	
Current Condition:	Removed - Urban Spark sodded the lot prior to the 7/1/20 inspection.				
Lot 10 Replat 1	Individual Lot	Lot 10 Replat 1	10/25/2021	Active	No
Current Condition:	Good Condition - D.R. Horton began construction on the lot prior to the 10/25/21 inspection. D.R. Horton installed perimeter wattles and silt fence prior to the 11/11/21 inspection.				
Lot 11 Replat 1	Individual Lot	Lot 11 Replat 1	10/25/2021	Active	No
Current Condition:	Good Condition - D.R. Horton began construction on the lot prior to the 10/25/21 inspection. D.R. Horton installed perimeter wattles and silt fence prior to the 11/11/21 inspection.				
Lot 13 Replat 1	Individual Lot	Lot 13 Replat 1	10/25/2021	Active	Yes
Current Condition:	<p>Fair Condition - D.R. Horton began construction on the lot prior to the 10/25/21 inspection. D.R. Horton installed perimeter wattles and silt fence prior to the 11/11/21 inspection. D.R. Horton installed and secured a portable toilet prior to the 12/7/21 inspection.</p> <p>Silt fence need to be cleaned out and repaired at the rear of the lot.</p> <p>D.R. Horton was informed to complete by 12/14/21.</p>				
Lot 17 Replat 1	Individual Lot	Lot 17 Replat 1		Removed	
Current Condition:	Removed - Carlson Custom Homes sodded the lot prior to the 6/10/20 inspection.				
Lot 18 Replat 1	Individual Lot	Lot 18 Replat 1		Removed	
Current Condition:	Removed - Charleston Homes sodded the lot prior to the inspection on 5/11/20.				
Lot 19 Replat 1	Individual Lot	Lot 19 Replat 1	8/9/2021	Active	No
Current Condition:	Active - Brooks Builders began excavation of the lot prior to the 8/9/21 inspection. Brooks Builders removed the dirt piles from the ROW prior to the 10/12/21 inspection. The lot is relatively flat, no BMPs are recommended at this time.				
Lot 21 Replat 1	Individual Lot	Lot 21 Replat 1		Removed	
Current Condition:	Removed - McCaul Contracting sodded the lot prior to the 6/10/20 inspection.				
Lot 22 Replat 1	Individual Lot	Lot 22 Replat 1	8/23/2021	Pending	Yes
Current Condition:	<p>Pending - Urban Spark began excavation of the lot prior to the 8/9/21 inspection. Urban Spark removed the dirt piles from the ROW prior to the 10/12/21 inspection. Urban Spark removed portable toilet from the lot prior to the 12/7/21 inspection.</p> <p>Wattles should be installed along the front of the lot near the curb inlet.</p> <p>Urban Spark was informed to complete by 10/19/21. Not done as of the last inspection. Urban Spark was reminded on 12/8/21.</p>				
Lot 23 Replat 1	Individual Lot	Lot 23 Replat 1	10/25/2021	Active	No
Current Condition:	Good Condition - D.R. Horton began construction on the lot prior to the 10/25/21 inspection. D.R. Horton installed perimeter wattles and silt fence prior to the 11/11/21 inspection. D.R. Horton installed inlet protection along the street prior to the 11/11/21 inspection.				
Lot 24 Replat 1	Individual Lot	Lot 24 Replat 1		Removed	
Current Condition:	Removed - Carlson Custom Homes sodded the lot prior to the 7/8/20 inspection.				
Lot 27 Replat 1	Individual Lot	Lot 27 Replat 1		Removed	
Current Condition:	Removed - Urban Spark sodded the lot prior to the 12/8/20 inspection.				
Lot 28 Replat 1	Individual Lot	Lot 28 Replat 1	10/25/2021	Active	No
Current Condition:	Good Condition - D.R. Horton began construction on the lot prior to the 10/25/21 inspection. D.R. Horton installed perimeter wattles and silt fence prior to the 11/11/21 inspection. D.R. Horton installed inlet protection along the street prior to the 11/11/21 inspection.				
Lot 30 Replat 1	Individual Lot	Lot 30 Replat 1	11/11/2021	Active	No
Current Condition:	Good Condition - D.R. Horton installed perimeter wattles prior to the 11/11/21 inspection. D.R. Horton installed inlet protection along the street prior to the 11/11/21 inspection.				
Lot 33 Replat 1	Individual Lot	Lot 33 Replat 1	11/11/2021	Active	No
Current Condition:	Good Condition - D.R. Horton installed perimeter wattles prior to the 11/11/21 inspection. D.R. Horton installed inlet protection along the street prior to the 11/11/21 inspection. D.R. Horton staked down a portable toilet on the lot prior to the 11/11/21 inspection. D.R. Horton moved and resecured the portable toilet away from the inlet prior to the 12/21/21 inspection.				
Lot 34 Replat 1	Individual Lot	Lot 34 Replat 1		Removed	
Current Condition:	Removed - Sundown Homes sodded the lot prior to the 4/6/21 inspection.				
Lot 46 Replat 1	Individual Lot	Lot 46 Replat 1	7/29/2021	Active	No
Current Condition:	Active - An unidentified builder began excavation of the lot prior to the 7/29/21 inspection. The unidentified builder removed the dirt piles from the ROW prior to the 8/23/21 inspection. The lot is relatively flat along the front of the lot and BMPs are recommended downgradient on Lot 47 Replat 1; no BMPs are recommended at this time. Unidentified builder staked down a portable toilet on the lot prior to the 10/12/21 inspection.				
Lot 47 Replat 1	Individual Lot	Lot 47 Replat 1		Removed	
Current Condition:	Removed - Sudbeck Homes sodded the lot prior to the 11/11/21 inspection.				

Lot 53 Replat 1	Individual Lot	Lot 53 Replat 1		Removed	
Current Condition:	Removed - Hubbell Homes sodded the lot prior to the 7/29/21 inspection.				
Lot 55 Replat 1	Individual Lot	Lot 55 Replat 1	5/11/2020	Active	No
Current Condition:	Good Condition - Gene Graves installed silt fence on the side of the lot prior to the inspection on 5/11/20. Future silt fence maintenance will be sent to the builder of the lot when construction begins. Minor damage to the silt fence was observed during the 6/22/21 inspection, the inspector will monitor.				
Lot 56 Replat 1	Individual Lot	Lot 56 Replat 1		Removed	
Current Condition:	Removed - Jeck & Company sodded the lot prior to the 7/15/20 inspection.				
Lot 57 Replat 1	Individual Lot	Lot 57 Replat 1	10/12/2021	Active	No
Current Condition:	Good Condition - Pacesetter Homes began construction on the lot prior to the 10/12/21 inspection. Pacesetter Homes installed silt fence along the east side of the lot prior to the 10/12/21 inspection.				
Lot 58 Replat 1	Individual Lot	Lot 58 Replat 1		Removed	
Current Condition:	Removed - Proline Homes sodded the lot prior to the 12/21/21 inspection.				
Lot 59 Replat 1	Individual Lot	Lot 59 Replat 1	11/11/2021	Active	Yes
Current Condition:	Fair Condition - Nelson Builders installed silt fence in the rear of the lot prior to the 11/11/21 inspection. Nelson Builders began construction on the lot prior to the 11/23/21 inspection. Silt fence should be repaired at the rear of the lot. Nelson Builders was informed to complete by 12/14/21. Not done as of last inspection.				
Lot 60 Replat 1	Individual Lot	Lot 60 Replat 1		Removed	
Current Condition:	Removed - Urban Spark sodded the lot prior to the 4/20/20 inspection.				
Lot 62 Replat 1	Individual Lot	Lot 62 Replat 1		Removed	
Current Condition:	Removed - Pacesetter sodded the lot prior to the 9/23/20 inspection.				
Lot 67 Replat 1	Individual Lot	Lot 67 Replat 1		Removed	
Current Condition:	Removed - Proline Homes sodded the lot prior to the 7/7/21 inspection.				
Lot 69 Replat 1	Individual Lot	Lot 69 Replat 1		Removed	
Current Condition:	Removed - Fools Inc sodded the lot prior to the 7/10/21 inspection.				
Lot 70 Replat 1	Individual Lot	Lot 70 Replat 1	9/9/2020	Active	Yes
Current Condition:	Active - Urban Spark began construction on the lot prior to the 9/9/20 inspection. Urban Spark sodded the lot prior to the 8/23/21 inspection; however additional maintenance remains. The disturbed areas on the adjoining lots needs to be restabilized. Urban Spark was informed to complete by 8/30/21. Not done as of the last inspection. Urban Spark was reminded on 12/8/21.				
Lot 74 Replat 1	Individual Lot	Lot 74 Replat 1		Removed	
Current Condition:	Removed - Sundown Homes sodded the lot prior to the 9/28/21 inspection.				
Lot 75 Replat 1	Individual Lot	Lot 75 Replat 1		Removed	
Current Condition:	Removed - Jeck & Company sodded the lot prior to the 7/10/21 inspection.				
Lot 76 Replat 1	Individual Lot	Lot 76 Replat 1		Removed	
Current Condition:	Removed - Proline sodded the lot prior to the 11/24/20 inspection.				
Lot 77 Replat 1	Individual Lot	Lot 77 Replat 1		Removed	
Current Condition:	Removed - Sundown Homes sodded the lot prior to the 9/9/20 inspection.				
Lot 78 Replat 1	Individual Lot	Lot 78 Replat 1	11/11/2021	Active	No
Current Condition:	Active - Sundown Homes began construction on the lot prior to the 11/11/21 inspection. Dirt piles were observed in the ROW during the 11/11/21 inspection, the inspector will monitor for removal and the installation of BMPs. Sundown Homes removed the concrete waste prior to the 12/21/21 inspection.				
Lot 81 Replat 1	Individual Lot	Lot 81 Replat 1		Removed	
Current Condition:	Removed - Nelson Builders sodded the lot prior to the 10/12/21 inspection.				
Lot 83 Replat 1	Individual Lot	Lot 83 Replat 1		Removed	
Current Condition:	Removed - Pacesetter sodded the lot prior to the 10/7/20 inspection.				
Lot 84 Replat 1	Individual Lot	Lot 84 Replat 1		Removed	
Current Condition:	Removed - Pacesetter Homes sodded the lot prior to the 5/10/21 inspection.				
Lot 85 Replat 1	Individual Lot	Lot 85 Replat 1		Removed	
Current Condition:	Removed - Urban Spark sodded the lot prior to the 8/26/20 inspection.				
Lot 87 Replat 1	Individual Lot	Lot 87 Replat 1		Removed	
Current Condition:	Removed - Sundown Homes sodded the lot prior to the 10/7/20 inspection.				
Lot 95 Replat 1	Individual Lot	Lot 95 Replat 1		Removed	
Current Condition:	Removed - Nelson Builders sodded the lot prior to the 5/3/21 inspection.				
Lot 98 Replat 1	Individual Lot	Lot 98 Replat 1		Removed	
Current Condition:	Removed - McCaul Contracting sodded the lot prior to the 12/21/21 inspection.				
Lot 100 Replat 1	Individual Lot	Lot 100 Replat 1	4/6/2021	Pending	Yes
Current Condition:	Pending - Woodland Homes began construction on the lot prior to the 4/6/21 inspection. Woodland Homes staked down a portable toilet on the lot prior to the 9/28/21 inspection. 1.) Silt fence needs to be installed in the rear of the lot behind all ground disturbance. 2.) Wattles need to be installed along the front of the lot where possible. 1.) Woodland Homes was informed to complete by 4/16/21. Not done as of the last inspection. Woodland Homes was reminded on 10/26/21. 2.) Woodland Homes was informed to complete by 4/16/21. Not done as of the last inspection. Woodland Homes was reminded on 10/26/21.				
Lot 101 Replat 1	Individual Lot	Lot 101 Replat 1	10/25/2021	Pending	Yes

Current Condition:	Pending - Unidentified builder began construction on the lot prior to the 10/25/21 inspection. Dirt piles were observed in the ROW during the 10/25/21 inspection, the inspector will monitor for removal and the installation of BMPs. 1.) Silt fence should be installed in the rear of the lot. 2.) Wattles should be installed on the front of the lot. 1.) Urban Spark was informed to complete by 12/14/21. Not done as of the last inspection. 2.) Urban Spark was informed to complete by 12/14/21. Not done as of the last inspection.				
Lot 107 Replat 1	Individual Lot	Lot 107 Replat 1		Removed	
Current Condition:	Removed - Charleston Homes sodded the lot prior to the inspection on 5/11/20.				
Lot 109 Replat 1	Individual Lot	Lot 109 Replat 1		Removed	
Current Condition:	Removed - Landmark sodded the lot prior to the 11/24/20 inspection.				
Lot 110 Replat 1	Individual Lot	Lot 110 Replat 1		Removed	
Current Condition:	Removed - Fools Inc sodded the lot prior to the 11/11/21 inspection.				
Lot 111 Replat 1	Individual Lot	Lot 111 Replat 1		Removed	
Current Condition:	Removed - McCaul sodded the lot prior to the 11/24/20 inspection.				
Lot 112 Replat 1	Individual Lot	Lot 112 Replat 1	5/24/2021	Pending	Yes
Current Condition:	Pending - D&E Custom Building began excavation of the lot prior to the 5/24/21 inspection. D&E removed the dirt piles from the ROW prior to the 6/22/21 inspection. 1.) Silt fence needs to be installed in the rear of the lot or the lot needs to be sodded. 2.) Wattles should be installed along the front of the lot where possible or the lot needs to be sodded. 1.) D&E were informed to complete by 6/29/21. Not done as of the last inspection. D&E was reminded on 10/26/21. 2.) D&E were informed to complete by 6/29/21. Not done as of the last inspection. D&E was reminded on 10/26/21.				
Lot 121 Replat 1	Individual Lot	Lot 121 Replat 1		Removed	
Current Condition:	Removed - McCaul Contracting sodded the lot prior to the inspection on 5/11/20.				
Lot 122 Replat 1	Individual Lot	Lot 122 Replat 1		Removed	
Current Condition:	Removed - D&E mostly sodded the lot prior to the 9/23/20 inspection, stabilization of the remaining area in the rear of the lot is recommended in the findings section.				
Lot 123 Replat 1	Individual Lot	Lot 123 Replat 1		Removed	
Current Condition:	Removed - Charleston Homes sodded the lot prior to the 5/11/20 inspection.				
Lot 124 Replat 1	Individual Lot	Lot 124 Replat 1		Removed	
Current Condition:	Removed - D&E mostly sodded the lot prior to the 9/23/20 inspection, stabilization of the remaining area in the rear of the lot is recommended in the findings section.				
Lot 125 Replat 1	Individual Lot	Lot 125 Replat 1		Removed	
Current Condition:	Removed - McCaul Contracting sodded the lot prior to the 7/29/20 inspection.				
SB 1	Sediment Basin	See SWPPP	1/3/2020	Active	No
Current Condition:	Good Condition - 6% filled - The basin was installed prior to the 1/3/20 inspection with a permanent riser. Commercial Seeding plugged the bottom 4 holes in the orifice plate prior to the 4/27/20 inspection.				
SB 2	Sediment Basin	See SWPPP	1/3/2020	Active	No
Current Condition:	Good Condition - 35% filled - The basin was installed prior to the 1/3/20 inspection with a permanent riser. Commercial Seeding plugged the bottom 2 rows of holes in the orifice plate prior to the 4/27/20 inspection.				
SB 3	Sediment Basin	See SWPPP	1/3/2020	Active	No
Current Condition:	Good Condition - 39% filled - The basin was installed prior to the 1/3/20 inspection with a permanent riser. Commercial Seeding plugged the bottom 4 holes in the orifice plate prior to the 4/27/20 inspection.				
SB 4	Sediment Basin	See SWPPP	1/3/2020	Active	No
Current Condition:	Good Condition - 30% filled - The basin was installed prior to the 1/3/20 inspection with a temporary riser. Commercial Seeding plugged the lowest dewatering hole and backfilled the erosion prior to the 4/27/20 inspection. Commercial seeding seeded and matted the erosion at the inlet pipe and installed a straw wattle at the stub road prior to the inspection on 5/11/20. All future recommendation of maintenance for the wattle will be included with SB 4.				
SF 1	Silt fence	See SWPPP		Removed	
Current Condition:	Removed - Commercial Seeding removed the silt fence prior to the 4/27/20 inspection.				
SF 2	Silt fence	See SWPPP		Removed	
Current Condition:	Removed - Wattles were removed for home construction prior to the 10/26/21 inspection. See Lot BMPs for further recommendations.				
SF 3	Silt fence	See SWPPP		Removed	
Current Condition:	Removed - Silt fence was removed in preparation for active construction prior to the 5/18/20 inspection.				
SF 4	Silt fence	Springfield Trail		Removed	
Current Condition:	Removed - The remaining wattles have been mulched or removed as of the 4/9/21 inspection.				
W1	Straw Wattle	SB 4 Stub Road		Removed	
Current Condition:	Removed - Tim Geis cleaned the street and removed the wattle prior to the 7/15/20 inspection, reinstallation is not necessary.				
STR	Streets	Internal/S 132nd and Main Street	1/3/2020	Active	Yes
Current Condition:	Fair Condition - Lot level street cleaning is needed. Builders were informed to complete by 6/25/21. Not done as of the last inspection. Builders were reminded on 10/26/21.				
SWPPP Signs	Misc/Other	S 132nd Street and Man Street	1/27/2020	Active	No

Current Condition:	Good Condition - E&A inspector installed SWPPP signs at the intersection of Main Street and N 10th Ave and S 132nd Street and Hazel Lane during the 1/27/20 inspection.
Certification Statement:	"I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations."
Inspector Signature: 	Reviewed By: 