


E&A- 2005.030.000				
Inspector: Phillip Dechant				Stage
Project Name:	The Heritage			3
For Week Ending:	4/11/2009			
Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	40%			
c	Amount in inches	Date inspected		
				Week 1
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 2
Sunday:	0.06"			
Monday	0.16"			
Tuesday	0.00"	03/24/09		
Wednesday	0.00"			
Thursday	0.00"	03/26/09		
Friday	0.00"			
Saturday	0.00"			
				Week 3
Sunday:	0.00"			
Monday	0.14"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.16"			
				Week 4 / 5
Sunday:	0.22"			
Monday	0.00"	4/6/2009		
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"	04/10/09		
Saturday	0.00"			
Complaints:	None			
<b>Construction Sequencing:</b>				
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?				
Entire site, grading completed 7/2006 and site seeded 9/5/06.				
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :				
Entire site, grading completed 7/2006 and site seeded 9/5/06.				
What temporary or permanent stabilization measures listed in this section are being implemented?				
Wetlands Mitigation Seeding (5/31/06), Slopes Seeded/Matted (8/30/06), Temp. Seeded (9/5/06), Re-Seeded 5/21/07, Re-Seeded ROW on 9/5/07 & 11/14/07, Erosion seeded in various areas (4/09)				
<b>Comments:</b>				
Home construction is the only activity on site.				
<b>Findings / Corrective Actions (Date):</b>				

**Findings / Corrective Actions (Date):**

- 1) There are various pieces of lot level silt fence throughout the site that are full after rains. Boyer Young is aware of these areas, these items will be left as is for now to let vegetation establish more densely. After this is accomplished the silt fence will be removed and area repaired as needed by Lee Schwendiman. No change in conditions as of last inspections.
- 2) There are various pieces of lot level silt fence throughout the site that are undermined and down. Boyer Young to complete maintenance by 6/27/08. Lee Schwendiman requested a maintenance plan for silt fence removal, and it was found that numerous pieces of lot level silt fence can be removed, and the results will be sent to Lee Schwendiman on 10-15-08. If the silt fence is not removed, it still needs to be repaired. Lee Schwendiman was sent a reminder e-mail about overdue maintenance on 3-17-09. Lee Schwendiman stated on 4-14-09 that the silt fence is to be removed soon by Darryl Logeman, and repairs to be made in necessary areas by Nick Wenninghoff.
- 3) See BMP section for required maintenance.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance	Description of Maintenance/Activity:
CE 1	Construction Entrance	N41d00m00s W96d00m00s		Removed		Repairs Needed/Planned:
<b>Current Condition:</b>	Entrance was been paved.					
CE 2	Construction Entrance	N41d00m00s W96d00m00s	6/1/2006	Active	No	
<b>Current Condition:</b>	Good Condition- 75% Effective (Rocked on 6/2006 by Sudbeck)					
SB 1	Sediment Basin	N41d00m00s W96d00m00s		Removed		
<b>Current Condition:</b>	Removed per Grading Modification; to be constructed when school site is graded.					
SB 2	Sediment Basin	N41d00m00s W96d00m00s		Removed		
<b>Current Condition:</b>	Removed per Grading Modification					
SB 3	Sediment Basin	N41d00m00s W96d00m00s	11/14/2005	Active	No	
<b>Current Condition:</b>	Good Condition- 19% Filled Cleanout 9/24/07 by Dave Hausman					
SB 4	Sediment Basin	N41d00m00s W96d00m00s	11/14/2005	Active	No	
<b>Current Condition:</b>	Good Condition- 20% Filled					
SB 5	Sediment Basin	N41d00m00s W96d00m00s	11/2/2005	Active	No	
<b>Current Condition:</b>	Good Condition- 23% Filled Outlet Pipe recompactd by Sudbeck due to undermining- 4/2006					
SB 6	Sediment Basin	N41d00m00s W96d00m00s	11/2/2005	Active	No	
<b>Current Condition:</b>	Good Condition- 36% Filled Cleanout 10/2006 by Dave Hausman					
SF 1	Silt Fence	N41d00m00s W96d00m00s	11/16/2005	Active	No	
<b>Current Condition:</b>	Fair Condition- Some minor damage noted, however this piece of silt fence is scheduled to be removed due to the thick vegetation in the area, and will be removed by Darryl Logeman / Lee Schwendiman.					
SF 2	Silt Fence	N41d00m00s W96d00m00s	10/24/2005	Active	Yes	
<b>Current Condition:</b>	Fair Condition  There are numerous down spots as well as full areas and one undermined spot.  Boyer & Young was directed to re-tie down spots, cleanout full spots and re-trench, backfill and compact the undermined spot by 4/9/08. Lee Schwendiman was sent an e-mail maintenance plan on 10-15-08, and 3-17-09, and requested to make overdue repairs. This has not been completed as of last inspection.					
SF 3	Silt Fence	N41d00m00s W96d00m00s	10/24/2005	Active	Yes	
<b>Current Condition:</b>	Fair Condition  1)There are a few areas of damaged 2) There are a couple undermined areas on the South treeline silt fence that need to be backfilled and compacted.  1)Boyer & Young directed to repair the damaged spots and re-tie the down area by 4/9/08. This has not been completed as of last inspection. Lee Schwendiman was sent an e-mail maintenance plan on 10-15-08, and requested to make repairs. Not completed as of last inspection 2) Completion date for Boyer Young to complete repairs is 10-18-08. Lee Schwendiman was sent an e-mail maintenance plan on 10-15-08 and 3-17-09, and requested to make overdue repairs. Not completed as of last inspection					
SF 4	Silt Fence	N41d00m00s W96d00m00s		Removed	No	
<b>Current Condition:</b>	Removed due to permeant vegetation					

SF 5	Silt Fence	N41d00m00s W96d00m00s	6/19/2006	Active	No
<b>Current Condition:</b>	Good Condition				
SF 6	Silt Fence	N41d00m00s W96d00m00s	11/9/2005	Active	Yes
<b>Current Condition:</b>	<p>Fair Condition (A section of silt fence was removed behind SB# 3 for swale from flared end)</p> <p>1)Silt fence is full behind SB#3 and to the east. After heavy rains, there are a couple of areas of full and down silt fence that needs to be repaired.</p> <p>2)Also as of inspection on 10/11/08, the Northern half of this silt fence is rilled and undermined from standing water.</p> <p>1)Boyer &amp; Young directed to complete by 6/20/08. Not completed due to heavy rains, new completion date set for 6/27/08. Lee Schwendiman was sent an e-mail maintenance plan on 10-15-08 and 3-17-09, and requested to make overdue repairs.This has not been completed as of last inspection.</p> <p>2)Lee Schwendiman to complete repairs to undermined silt fence by 10-18-08 and 3-17-09. This has not been completed as of last inspection.</p>				
STR	Street Cleaning	N41d00m00s W96d00m00s	2/26/2007	Active	No
<b>Current Condition:</b>	Good Condition- No major signs of track- off				
SWPPP Sign	Signs	1 sign on site	8-19-08	Active	No
<b>Current Condition:</b>	Good Condition:				
<b>Inspector Signature:</b> 		<b>Reviewed By:</b> 