

E&A Consulting Group, Inc.
 330 North 117th Street
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E&A CONSULTING GROUP, INC.
 ENGINEERING • PLANNING • FIELD SERVICES

Zachary A. Jilek, CPESC, CISEC
 Erosion Control Specialist- Manager

E&A- P2005.030.000

Inspector: Scott Fryant		Stage 3
Project Name:	The Heritage NER110495	
For Week Ending:	1/12/2013	
Project Location:	East of 156th Street and North and South of Rainwood Road- Bennington, NE (Douglas County)	68007

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	40%			

RAIN FALL AMOUNTS	Amount in inches	Date inspected		
Week 1				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.02"			
Saturday	0.39"			
Week 2				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.29"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
Week 3				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.01"			
Friday	0.00"			
Saturday	0.00"			
Week 4				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"	01/03/13		
Friday	0.00"			
Saturday	0.00"			
Week 5				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.06"			
Friday	0.00"			

Saturday	0.00"				
Complaints:	None				
Construction Sequencing:					
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?					
Entire site, grading completed 7/2006 and site seeded 9/5/06.					
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :					
Entire site, grading completed 7/2006 and site seeded 9/5/06.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Wetlands Mitigation Seeding (5/31/06), Slopes Seeded/Matted (8/30/06), Temp. Seeded (9/5/06), Re-Seeded 5/21/07, Re-Seeded ROW on 9/5/07 & 11/14/07, Erosion seeded in various areas (4/09), Old Basin 5 was seeded and matted (5/2/12)					
Comments:					
Comments: Home construction is active on site.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date): 1) No required maintenance in the BMP section.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	N41d00m00s W96d00m00s		Removed	
Current Condition:	Entrance has been paved.				
CE 2	Construction Entrance	N41d00m00s W96d00m00s		Removed	
Current Condition:	Entrance has been paved.				
CW 1	Concrete Washout	Lot 20	6/14/2010	Active	No
Current Condition:	Good condition- Washout was cleaned out and silt fence was repaired prior to inspection on 8/21/12 by Cassi with Newstyle.				
CW 2	Concrete Washout	Lot 162	6/14/2010	Active	No
Current Condition:	Good condition- Silt fence was repaired prior to inspection on 8/21/12 by Cassi with Newstyle.				
Lot 1	Silt Fence	Lot 1		Removed	
Current Condition:	Lot has been sodded by Melvin Sudbeck prior to inspection on 5/22/12.				
Lot 2	Silt Fence	Lot 2		Removed	
Current Condition:	Lot was sodded by G Lee Homes prior to inspection on 8/21/12.				
Lot 3	Silt Fence	Lot 3	11/29/2012	Active	No
Current Condition:	Good condition- Silt fence was installed by C. Thomas Homes prior to inspection on 11/29/12.				
Lot 5	Silt Fence	Lot 5		Removed	
Current Condition:	Lot has been sodded by Dreamscape Homes prior to inspection on 7/6/11.				
Lot 16	Silt Fence	Lot 16	12/6/2012	Active	No

Current Condition:	Good condition- Silt fence was installed by M.J. Designs prior to inspection on 1/3/13.				
Lot 76	Miscellaneous	Lot 76		Removed	
Current Condition:	Lot has been sodded by Regency Homes prior to inspection on 06/11/12.				
Lot 91	Silt Fence	Lot 91		Removed	
Current Condition:	Lot has been sodded by Home Enterprises prior to inspection on 7/6/11.				
Lot 110	Berm	Lot 110		Removed	
Current Condition:	Lot has been sodded by Melvin Sudbeck prior to inspection on 6/21/12.				
Lot 194	Silt Fence	Lot 194	11/29/2012	Active	No
Current Condition:	Good condition- Silt fence was installed by C. Thomas Homes prior to inspection on 11/29/12.				
Lot 195	Silt Fence	Lot 195	4/15/2012	Active	No
Current Condition:	Good condition- Required work was completed prior to inspection on 5/22/12 by Commercial Seeding.				
SB 1	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed per Grading Modification; to be constructed when school site is graded.				
SB 2	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed per Grading Modification				
SB 3	Sediment Basin	N41d00m00s W96d00m00s	11/14/2005	Active	No
Current Condition:	Good Condition- 20% Filled Cleanout 9/24/07 by Dave Hausman				
SB 4	Sediment Basin	N41d00m00s W96d00m00s	11/14/2005	Active	No
Current Condition:	Good Condition- 22% Filled				
SB 5	Sediment Basin	N41d00m00s W96d00m00s	11/2/2005	Active	No
Current Condition:	Good Condition-26% Filled Outlet Pipe recompacted by Sudbeck due to undermining- 4/2006				
SB 6	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Sediment Basin 6 has been removed prior to inspection on 5/2/12 by Ed Jochim. Area was also seeded and matted.				
SF 1	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed by Nick Wenninghoff prior to inspection on 10/15/09 due to dense vegetation.				
SF 2	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed- Part of Silt fence #2 has been removed from the Heritage SWPPP due to New SWPPP for Bennington Elementary School project. Silt fence has been removed by Mike Woodward prior to inspection on 4/26/11.				
SF 3	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed Silt fence has been removed by Mike Woodward prior to inspection on 4/26/11.				
SF 4	Silt Fence	N41d00m00s W96d00m00s		Removed	No
Current Condition:	Removed due to permanent vegetation				
SF 5	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed Silt fence has been removed by Mike Woodward prior to inspection on 4/26/11.				

SF 6	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed Silt fence has been removed by Mike Woodward prior to inspection on 4/26/11.				
STR	Street Cleaning	N41d00m00s W96d00m00s	2/26/2007	Active	No
Current Condition:	Good Condition- No major signs of track off and/or run off noted during last inspection.				
SWPPP Sign	Signs	1 sign on site	8-19-08	Active	No
Current Condition:	Good Condition: 156th and Cleveland Blvd				
Inspector Signature: <i>Scott Fryant</i>		Reviewed By: <i>Zachary K. Jilk</i>			